



# Mobile Home Permit Worksheet

Installer: Armed Services License # TH1143495  
 Address of home: 12369 SE CR 245  
 being installed: Lulu, FL, 32061

Manufacturer: \_\_\_\_\_ Length x width: 68 x 28


**NOTE:** If home is a single wide fill out one half of the blocking plan. If home is a triple or quad wide sketch in remainder of home. I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.

Installer's Initials: Armed

Typical pier spacing



Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)



Permit Number: \_\_\_\_\_ Date: \_\_\_\_\_

New Home  Used Home

Home installed to the Manufacturer's Installation Manual   
 Home is installed in accordance with Rule 15-C

Single wide  Wind Zone II  Wind Zone III

Double wide  Installation Decal # 129243

Triple/Quad  Serial # ATHCT282162-502648

### PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq in)	18 1/2" x 18 (342)	20" x 20" (400)	22" x 22" (484)*	24" x 24" (576)*	26" x 26" (676)
1000 psf	3'	4'	5'	6'	7'	8'
1500 psf	4'-6"	6'	7'	8'	9'	10'
2000 psf	6'	8'	9'	10'	11'	12'
2500 psf	7'-6"	9'	10'	11'	12'	13'
3000 psf	9'	10'	11'	12'	13'	14'
3500 psf	9'	10'	11'	12'	13'	14'

\*Interpolated from Rule 15C-1 pier spacing table.

### PIER PAD SIZES

I-beam pier pad size: 17x25  
 Perimeter pier pad size: 16x16  
 Other pier pad sizes (required by the mfg.): 24x24

### POPULAR PAD SIZES

Pad Size	Sq In
16 x 16	256
16 x 18	288
18.5 x 18.5	342
16 x 22.5	360
17 x 22	374
13 1/2 x 26 1/2	348
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	446
24 x 24	576
26 x 26	676

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.  
 List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening: \_\_\_\_\_ Pier pad size: \_\_\_\_\_

(3) 17x25 17x25

4 24x24

### TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD): None

Manufacturer: \_\_\_\_\_

Longitudinal Stabilizing Device w/ Lateral Arms: None

Manufacturer: \_\_\_\_\_

### OTHER TIES

Number: 14

Sidewall: \_\_\_\_\_

Longitudinal: \_\_\_\_\_

Marriage Wall: \_\_\_\_\_

Shear Wall: \_\_\_\_\_

within 2' of end of home   
 spaced at 5' 4" oc

### ANCHORS

### FRAME TIES

4 ft  5 ft



# Mobile Home Permit Worksheet

## POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to \_\_\_\_\_ psf or check here to declare 1000 lb. soil  without testing.

1000 x 1000 x 1000

### POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

1000 x 1000 x 1000

### TORQUE PROBE TEST

The results of the torque probe test is 275 inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 5' anchors.

**Note:** A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. 1 understand 5' anchors are required at all centerline the points where the torque test reading is 275 or less and where the mobile home manufacturer may require anchors with 4000 lb. holding capacity.

Installer's Initials APW

### ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name Arum Lemmery

Date Tested 4-29-20

ELECTRICAL

PLUMBING

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. \_\_\_\_\_

Connect all sewer drains to an existing sewer tap or septic tank. Pg. \_\_\_\_\_

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. \_\_\_\_\_

Permit Number: \_\_\_\_\_ Date: \_\_\_\_\_

### Site Preparation

Debris and organic material removed yes Swale yes Pad  Other \_\_\_\_\_  
Water drainage: Natural \_\_\_\_\_ Fastening multi wide units \_\_\_\_\_

Floor- Type Fastener: lags Length: 6in Spacing: 12in  
Walls- Type Fastener: lags Length: 4in Spacing: 12in  
Roof- Type Fastener: lags Length: 8in Spacing: 12in  
For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2' on center on both sides of the centerline.

### Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's Initials APW

Type gasket: FOAM  
Pg. \_\_\_\_\_

Installed: Between Floors yes  
Between Walls yes  
Bottom of ridge beam yes

### Weatherproofing

The bottom board will be repaired and/or taped. \_\_\_\_\_ Yes  Pg. \_\_\_\_\_  
Siding on units is installed to manufacturer's specifications. \_\_\_\_\_ Yes \_\_\_\_\_  
Fireplace chimney installed so as not to allow intrusion of rain water. \_\_\_\_\_ Yes \_\_\_\_\_

### Miscellaneous

Skirting to be installed: _____	Yes <input checked="" type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A _____
Dryer vent installed outside of skirting. _____	Yes <input checked="" type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A _____
Range downdraft vent installed outside of skirting. _____	Yes <input checked="" type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A _____
Drain lines supported at 4' intervals. _____	Yes <input checked="" type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A _____
Electrical crossovers protected. _____	Yes <input checked="" type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A _____
Other: _____			

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer's Signature Arum Lemmery Date 4-29-20

se Number: IH / 1143475 / 1 Name: AARON B. LEMIEUX


Label #: 129243	Owner: Dalton Henderson	Address: 12367 SE 22 245	State/Zip: Wv, FL, 32061	Permit #:
Label #: 129243	Year Model: 2026	Length & Width: 68x28	Type Longitudinal System: clever	Torque Probe / in-lbs:
Label #: 129243	Manufacturer: Town Homes	Type Lateral Arm System:	New Home: <input checked="" type="checkbox"/> Used Home: <input type="checkbox"/>	Soil Bearing / PSF:
Label #: 129243	Year Model: 2026	Type Lateral Arm System:	Data Plate Wind Zone:	HUD Label #:
Label #: 129243	Year Model: 2026	Type Lateral Arm System:	Data Plate Wind Zone:	Permit #:
Label #: 129243	Year Model: 2026	Type Lateral Arm System:	Data Plate Wind Zone:	Permit #:

### STATE OF FLORIDA INSTALLATION CERTIFICATION LABEL

LABEL # 129243  
DATE OF INSTALLATION \_\_\_\_\_  
NAME AARON B. LEMIEUX  
IH / 1143475 / 1  
ORDER # 6997  
LICENSE # \_\_\_\_\_  
CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS  
IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325  
AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.

INSTRUCTION  
PLEASE WRITE DATE  
INSTALLATION AND  
LABEL NEXT TO HUD  
USE PERMANENT INK  
OR MARKER ONLY.  
COMPLETE INFORM  
ABOVE AND KEEP O  
FOR A MINIMUM OF  
YOU ARE REQUIRED  
PROVIDE COPIES W  
REQUESTED.

34 33 32 31 30 29 28 27 26 25 24 23 22 21 20 19 18 17 16 15 14 13 12 11 10 9 8 7 6 5 4 3 2 1 24' O.C.



**BLOCKING LEGEND:**  
 FLORIDA

- I-BEAM BLOCKING CAPACITY CHARTS FOR SPACING
- SEE SOIL BEARING CAPACITY CHARTS FOR PAD SIZE
- COLLUMN BLOCKING
- SHEARWALL BLOCKING
- SHEARWALL FRAME TIE
- CENTER LINE TIES
- VERTICAL TIE
- MAX SPACING 5'-4" CENTER TO CENTER
- LONGITUDINAL TIES

- 1) ALL EXTERIOR DOORS, BAY WINDOWS, RECESSED SIDEWALLS AND EXTERIOR WALL OPENINGS 48" OR GREATER, WILL REQUIRE BLOCKING ON EACH SIDE.
- 2) 32" WIDE HOMES REQUIRED TO BE BLOCKED MIN 8'-0" ON CENTER BETWEEN COLLUMNS.

**TownHomes**  
 P.O. BOX 1059  
 LAKE CITY, FLORIDA  
 32056

Revision: \_\_\_\_\_  
 Date: 7/31/24  
 Dr'n: DC/HIC  
 Parent: NEW  
 Code: 1 (24)

ZONES	2	Model: SANTA ROSA 28216-677	Print: FLORIDA BLOCKING PLAN
		Code#: 28216-A	