



Mobile Home Permit Worksheet

Installer: Arnon Lenciu License # TH1143495
 Address of home being installed: 12369 SE CR 245
Lulu, FL 32061

Manufacturer: _____ Length x width: 68 x 28


NOTE: If home is a single wide fill out one half of the blocking plan. If home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.

Installer's Initials: Arnel

Typical pier spacing



Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)



Permit Number: _____ Date: _____

New Home Used Home

Home installed to the Manufacturer's Installation Manual
 Home is installed in accordance with Rule 15-C

Single wide Wind Zone II Wind Zone III

Double wide Installation Decal # 129243

Triple/Quad Serial # ATHLCT282162-502648

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq in)	16' x 16" (256)	18 1/2" x 18 (342)	20" x 20" (400)	22" x 22" (484)*	24" x 24" (576)*	26" x 26" (676)
1000 psf	3'	3'	4'	5'	6'	7'	8'
1500 psf	4'-6"	6'	6'	7'	8'	8'	8'
2000 psf	6'	8'	8'	8'	8'	8'	8'
2500 psf	7'-6"	8'	8'	8'	8'	8'	8'
3000 psf	9'	8'	8'	8'	8'	8'	8'
3500 psf	9'	8'	8'	8'	8'	8'	8'

*Interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size: 17x25
 Perimeter pier pad size: 16x16
 Other pier pad sizes (required by the mfg.): 24x24

POPULAR PAD SIZES

Pad Size	Sq In
16 x 16	256
16 x 18	288
18.5 x 18.5	342
16 x 22.5	360
17 x 22	374
13 1/2 x 26 1/2	348
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	446
24 x 24	576
26 x 26	676

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.
 List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening _____ Pier pad size _____

(3) 17x25 17x25

4 24x24

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)

Manufacturer: Arnel

Longitudinal Stabilizing Device w/ Lateral Arms

Manufacturer: Arnel

OTHER TIES

Number _____

Sidewall _____

Longitudinal _____

Marriage Wall _____

Shear Wall _____

within 2' of end of home spaced at 5' 4" oc

ANCHORS

FRAME TIES



Mobile Home Permit Worksheet

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to _____ psf or check here to declare 1000 lb. soil without testing.

1000 x 1000 x 1000

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

x 1000 x 1000 x 1000

TORQUE PROBE TEST

The results of the torque probe test is 275 inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 5' anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. 1 understand 5' anchors are required at all centerline the points where the torque test reading is 275 or less and where the mobile home manufacturer may require anchors with 4000 lb. holding capacity.

Installer's Initials APW

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name Arum Lemmery

Date Tested 4-29-20

ELECTRICAL

PLUMBING

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. _____

Connect all sewer drains to an existing sewer tap or septic tank. Pg. _____

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. _____

Permit Number: _____

Date: _____

Site Preparation

Debris and organic material removed yes Swale yes Pad Other _____

Water drainage: Natural _____ Fastening multi wide units _____

Floor- Type Fastener: lags Length: 4in Spacing: 12in

Walls- Type Fastener: lags Length: 4in Spacing: 12in

Roof- Type Fastener: lags Length: 4in Spacing: 12in

For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's Initials APW

Type gasket: FOAM

Installed: Between Floors Yes Between Walls Yes Bottom of ridge beam Yes

Weatherproofing

The bottom board will be repaired and/or taped. _____ Yes Pg. _____
Siding on units is installed to manufacturer's specifications. _____ Yes _____
Fireplace chimney installed so as not to allow intrusion of rain water. _____ Yes _____

Miscellaneous

Skirting to be installed: _____	Yes <input checked="" type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A _____
Dryer vent installed outside of skirting. _____	Yes <input checked="" type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A _____
Range downdraft vent installed outside of skirting. _____	Yes <input checked="" type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A _____
Drain lines supported at 4' intervals. _____	Yes <input checked="" type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A _____
Electrical crossovers protected. _____	Yes <input checked="" type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A _____
Other: _____	Yes _____	No _____	N/A _____

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer's Signature Arum Lemmery

Date 4-29-20

se Number: IH / 1143475 / 1 Name: AARON B. LEMIEUX

Label #: 129243	Owner: <i>Daillon Pendergrass</i>	Address: <i>12367 SE 22 245</i>	State/Zip: <i>WV, FL, 32061</i>	Permit #:
Label #: 129243	Label #: 129243	Label #: 129243	Label #: 129243	Label #: 129243
Manufacturer: <i>Town Homes</i>	Year Model: <i>2026</i>	Length & Width: <i>68x28</i>	Type Longitudinal System: <i>clever</i>	Type Lateral Arm System:
				New Home: <input checked="" type="checkbox"/> Used Home: <input type="checkbox"/>
				Data Plate Wind Zone:
(Check Size of Home)	Single <input checked="" type="checkbox"/>	Double <input checked="" type="checkbox"/>	Triple <input type="checkbox"/>	HUD Label #:
				Soil Bearing / PSF:
				Torque Probe / in-lbs:
				Permit #:

STATE OF FLORIDA INSTALLATION CERTIFICATION LABEL

LABEL # 129243
DATE OF INSTALLATION _____
NAME AARON B. LEMIEUX
IH / 1143475 / 1
ORDER # 6997
LICENSE # _____
CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS
IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325
AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.

INSTRUCTION
PLEASE WRITE DATE
INSTALLATION AND
LABEL NEXT TO HUD
USE PERMANENT INK
OR MARKER ONLY.
COMPLETE INFORM
ABOVE AND KEEP O
FOR A MINIMUM OF
YOU ARE REQUIRED
PROVIDE COPIES W
REQUESTED.

