



Mobile Home Permit Worksheet

Installer: _____ License # _____


Address of home being installed: SW Ontario TERR

Fort White 32038


Manufacturer: CAVCO/Destiny Length x width: 28x56 Box

NOTE: If home is a single wide fill out one half of the blocking plan
 If home is a triple or quad wide sketch in remainder of home
 I understand Lateral Arm Systems cannot be used on any home (new or used)
 where the sidewall ties exceed 5 ft 4 in.

Installer's initials: EJ



Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)



Permit Number: _____ Date: _____

New Home Used Home

Home installed to the Manufacturer's Installation Manual
 Home is installed in accordance with Rule 15-C

Single wide Wind Zone II Wind Zone III

Double wide Installation Decal # 129934

Triple/Quad Serial # CAV290GA26-15/14 A/B

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" x 24" (576)*	26" x 26" (676)
1000 psf	3'	3'	4'	5'	6'	7'	8'
1500 psf	4'6"	4'6"	6'	7'	8'	8'	8'
2000 psf	6'	6'	8'	8'	8'	8'	8'
2500 psf	7'6"	7'6"	8'	8'	8'	8'	8'
3000 psf	8'	8'	8'	8'	8'	8'	8'
3500 psf	8'	8'	8'	8'	8'	8'	8'

*Interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size: 23.5 x 31.5
 Perimeter pier pad size: or 17.5 x 25.5
 Other pier pad sizes: Oliver 1055-11 outrigger on doors & windows
 (required by the mfg.)

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening	Pier pad size
<u>See factory Blocking Plan</u>	

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)
 Manufacturer: _____
 Longitudinal Stabilizing Device w/ Lateral Arms
 Manufacturer: Oliver 1101V

POPULAR PAD SIZES

Pad Size	Sq In
16 x 16	256
16 x 18	288
18.5 x 18.5	342
16 x 22.5	360
17 x 22	374
13 1/2 x 26 1/2	348
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	446
24 x 24	576
26 x 26	676

4 ft 5 ft

ANCHORS

FRAME TIES

within 2' of end of home spaced at 5' 4" oc

OTHER TIES

	Number
Sidewall	<u>26</u>
Longitudinal	<u>0</u>
Marriage Wall	<u>8</u>
Shear Wall	<u>2</u>



Mobile Home Permit Worksheet

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to _____ psf or check here to declare 1000 lb. soil without testing.

X _____ X _____ X _____

- POCKET PENETROMETER TESTING METHOD**
1. Test the perimeter of the home at 6 locations.
 2. Take the reading at the depth of the footer.
 3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X _____ X _____ X _____

TORQUE PROBE TEST

The results of the torque probe test is _____ inch pounds or check here if you are declaring 5' anchors without testing Assumed. A test showing 275 inch pounds or less will require 5' anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5' anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may require anchors with 4000 lb. holding capacity.

Installer's initials _____

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name Kyle Johnson

Date Tested Assumed 01/11/14 uses 4 5' anchors

ELECTRICAL

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. _____

PLUMBING

Connect all sewer drains to an existing sewer tap or septic tank. Pg. _____

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. _____

Permit Number: _____

Date: _____

Site Preparation

Debris and organic material removed
Water drainage: Natural _____ Swale _____ Pad Other _____

Fastening multi wide units

Floor- Type Fastener: lags Length: 7 Spacing: 20
 Walls- Type Fastener: lags Length: 4 Spacing: 10
 Roof- Type Fastener: lags Length: 7 Spacing: 20

For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials KJ

Type gasket _____ Installed: _____
 Pg. factory Between Floors _____ Yes
 Between Walls _____ Yes
 Bottom of ridge beam _____ Yes

Weatherproofing

The bottom board will be repaired and/or taped. _____ Yes _____ Pg. _____
 Siding on units is installed to manufacturer's specifications. _____ Yes _____
 Fireplace chimney installed so as not to allow intrusion of rain water. _____ Yes _____

Miscellaneous



Skirting to be installed. _____ Yes No _____ N/A _____
 Dryer vent installed outside of skirting. _____ Yes No _____ N/A _____
 Range downflow vent installed outside of skirting. _____ Yes No _____ N/A _____
 Drain lines supported at 4' intervals. _____ Yes No _____ N/A _____
 Electrical crossovers protected. _____ Yes No _____ N/A _____
 Other: _____

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer's Signature Kyle Johnson

Date _____

SOIL BEARING LOAD 1000LBS
 1500LBS=16"x16" ABS FOOTER
 3000LBS=17.5"x25.5" ABS FOOTER



MINIMUM SPAN BETWEEN PIERS UNDER I-BEAMS (FEET)				MAXIMUM CLEAR SPAN FOR MADING LINE SUPPORTS (FEET)				OVAL PAD SIZES		
PAD SIZE	PAD AREA (SQ. FT.)	BOX WIDTH (IN.)		PAD SIZE	PAD AREA (SQ. FT.)	BOX WIDTH (IN.)		16" X 16"	17.5" X 25.5"	24" X 24"
		SINGLE WIDE	DOUBLE WIDE			SINGLE WIDE	DOUBLE WIDE			
16" X 16.5"	2.00	1.84	1.89	1.80	1.80	1.80	1.80	1.75	2.00	2.00
17.5" X 25.5"	4.00	3.30	3.97	3.77	3.37	3.05	3.05	2.75	3.00	3.00
21" X 24"	5.00	4.44	5.09	4.76	4.36	4.04	4.04	3.75	4.00	4.00
24" X 24"	6.00	5.61	6.37	5.99	5.59	5.27	5.27	5.00	5.25	5.25
16" X 16"	1.76	1.60	1.65	1.60	1.60	1.60	1.60	1.55	1.80	1.80
17.5" X 25.5"	3.90	3.24	3.91	3.51	3.11	2.79	2.79	2.50	2.75	2.75
21" X 24"	4.90	4.34	4.99	4.59	4.19	3.87	3.87	3.60	3.85	3.85
24" X 24"	5.90	5.24	5.91	5.51	5.11	4.79	4.79	4.50	4.75	4.75
16" X 18"	2.88	2.72	2.77	2.72	2.72	2.72	2.72	2.65	2.90	2.90
17.5" X 25.5"	3.90	3.24	3.91	3.51	3.11	2.79	2.79	2.50	2.75	2.75
21" X 24"	4.90	4.34	4.99	4.59	4.19	3.87	3.87	3.60	3.85	3.85
24" X 24"	5.90	5.24	5.91	5.51	5.11	4.79	4.79	4.50	4.75	4.75
16" X 18.5"	2.38	2.22	2.27	2.22	2.22	2.22	2.22	2.15	2.40	2.40
17.5" X 25.5"	3.90	3.24	3.91	3.51	3.11	2.79	2.79	2.50	2.75	2.75
21" X 24"	4.90	4.34	4.99	4.59	4.19	3.87	3.87	3.60	3.85	3.85
24" X 24"	5.90	5.24	5.91	5.51	5.11	4.79	4.79	4.50	4.75	4.75
16" X 20"	2.76	2.60	2.65	2.60	2.60	2.60	2.60	2.53	2.78	2.78
17.5" X 25.5"	3.90	3.24	3.91	3.51	3.11	2.79	2.79	2.50	2.75	2.75
21" X 24"	4.90	4.34	4.99	4.59	4.19	3.87	3.87	3.60	3.85	3.85
24" X 24"	5.90	5.24	5.91	5.51	5.11	4.79	4.79	4.50	4.75	4.75
16" X 22"	4.00	3.84	3.89	3.84	3.84	3.84	3.84	3.77	4.02	4.02
17.5" X 25.5"	3.90	3.24	3.91	3.51	3.11	2.79	2.79	2.50	2.75	2.75
21" X 24"	4.90	4.34	4.99	4.59	4.19	3.87	3.87	3.60	3.85	3.85
24" X 24"	5.90	5.24	5.91	5.51	5.11	4.79	4.79	4.50	4.75	4.75

THIS LETTER SHALL CERTIFY THAT ABS FOUNDATION PADS MANUFACTURED BY OLIVER TECHNOLOGIES, INC. MAY BE USED IN THE LIEU OF POURED CONCRETE FOOTINGS AS A SUPPORT FOR SINGLE & DOUBLE STACKED FOUNDATION PIERS PROVIDED THE FOLLOWING CRITERIA ARE MET:

1. THE ABS PADS MUST BE INSTALLED PER OLIVER TECHNOLOGIES INSTALLATION INSTRUCTIONS.
2. THE PIER LOADS APPLIED TO THE ABS PADS MAY NOT EXCEED THE VALUES NOTED IN THE CHART BELOW.
3. THE ABS PADS MAY BE USED TO SUPPORT A CONTINUOUS FOUNDATION WALL. THE PADS MAY ONLY BE USED FOR INDIVIDUAL FOUNDATION PIERS.
4. ABS PADS MAY BE COMBINED TO COVER A LARGER AREA. IN THIS CASE THE MAX. ALLOWABLE LOADS MAY BE COMBINED AS WELL.
5. IF THE REQUIREMENTS OF DESTINY HD, INSTALLATION MANUAL CONFLICT WITH THE REQUIREMENTS OF THE OLIVER TECHNOLOGIES INSTALLATIONS THE MORE STRINGENT REG. SHALL BE USED.



NO.	DATE	DESCRIPTION

ABS FOUNDATION PLAN

DRAWING FILE INFORMATION: 28X56 3BR-2BA
 DRAWN BY: RYAN GOLDEN

PROJECT	LIFESTYLE	DESK NO.	DES290GA23-132B9.AE
DATE	10/05/2023	MODEL NO.	290LY28563A
PROJECT	1-C17	SQ. FT.	1493.33 SQ. FT.

License Number: IH / 1126657 / 1 Name: KYLE JOHNSON

Order #: 6984	Label #: 128934	Manufacturer:	(Check Size of Home)
Homeowner:	Year Model:		Single _____ Double _____ Triple _____
Address:	Length & Width:		HUD Label #:
City/State/Zip:	Type Longitudinal System:		Soil Bearing / PSF:
Phone #:	Type Lateral Arm System:		Torque Probe / in-lbs:
Date Installed:	New Home: _____ Used Home: _____		Permit #:
Installed Wind Zone:	Data Plate Wind Zone:		

Note:

STATE OF FLORIDA
INSTALLATION CERTIFICATION LABEL

128934

LABEL #

KYLE JOHNSON

NAME

IH / 1126657 / 1

LICENSE #

ORDER #

CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS
IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325
AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.

DATE OF INSTALLATION

INSTRUCTIONS

PLEASE WRITE DATE OF
INSTALLATION AND AFFIX
LABEL NEXT TO HUD LABEL.
USE PERMANENT INK PEN
OR MARKER ONLY.
COMPLETE INFORMATION
ABOVE AND KEEP ON FILE
FOR A MINIMUM OF 2 YEARS.
YOU ARE REQUIRED TO
PROVIDE COPIES WHEN
REQUESTED.