


COLUMBIA COUNTY PERMIT WORKSHEET

These worksheets must be completed and signed by the installer.
Submit the originals with the packet.

Installer DAE Houston License # TH1020742
 911 Address where home is being installed 286 SW. Black Bear Glen
Lake City, FL 32024
 Manufacturer _____ Length x width 70x14

NOTE: if home is a single wide fill out one half of the blocking plan
 if home is a triple or quad wide sketch in remainder of home

I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in
 Installer's initials DA



New Home Used Home

Home installed to the Manufacturer's Installation Manual

Home is installed in accordance with Rule 15-C

Single wide Wind Zone II Wind Zone III

Double wide Installation Decal # 31222

Triple/Quad Serial # (2) AFLT75AG49424E21
(425)

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" x 24" (576)*	26" x 26" (676)
1000 DSF	3'	4'	5'	6'	7'	8'	8'
1500 DSF	4'	5'	6'	7'	8'	8'	8'
2000 DSF	6'	8'	8'	8'	8'	8'	8'
2500 DSF	7'	8'	8'	8'	8'	8'	8'
3000 DSF	8'	8'	8'	8'	8'	8'	8'
3500 DSF	8'	8'	8'	8'	8'	8'	8'

* interpolated from Rule 15C-1 pier spacing table

PIER PAD SIZES

I-beam pier pad size 17x25

Perimeter pier pad size 11x16

Other pier pad sizes (required by the mfg) _____

Draw the approximate locations of marriage wall openings 4 foot or greater Use this symbol to show the piers

List all marriage wall openings greater than 4 foot and their pier pad sizes below

POPULAR PAD SIZES

Pad Size	Sq In
16 x 16	256
16 x 18	288
18.5 x 18.5	342
16 x 22.5	360
17 x 22	374
13 1/4 x 26 1/4	348
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	446
24 x 24	576
26 x 26	676

ANCHORS

Opening _____ Pier pad size _____

FRAME TIES

within 2' of end of home spaced at 5' 4" oc

OTHER TIES

Number 12

Sidewall Longitudinal Marriage wall Shearwall

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD) Manufacturer _____

* Longitudinal Stabilizing Device w/ Lateral Arms Manufacturer _____

14x66- 1500 Quad 17x25
Pier on 13 per side 5 1/2 o/c
Anchor 13 per side 5 1/2 o/c
6- Longitudinal System

3

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to _____ psf or check here to declare 1000 lb soil _____ without testing

x 2000 x 1500 x 2000

POCKET PENETROMETER TESTING METHOD

- 1 Test the perimeter of the home at 6 locations
- 2 Take the reading at the depth of the footer
- 3 Using 500 lb increments, take the lowest reading and round down to that increment.

x 1800 x 1800 x 2000

TORQUE PROBE TEST

The results of the torque probe test is 280 inch pounds or check here if you are declaring 5' anchors without testing _____ A test showing 275 inch pounds or less will require 5 foot anchors

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations I understand 5 ft. anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may require anchors with 4000 lb holding capacity

DAK Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

Date Tested

DAK 3-14-16

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source This includes the bonding wire between multi-wide units Pg 18

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank Pg 18

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems Pg 18

Site Preparation

Debris and organic material removed Swale _____ Pad Other _____

Fastening multi wide units

Floor Type Fastener _____ Length _____ Spacing _____
 Walls Type Fastener _____ Length _____ Spacing _____
 Roof Type Fastener _____ Length _____ Spacing _____
 For used homes a min 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv roofing nails at 2" on center on both sides of the centerline

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled mamage walls are a result of a poorly installed or no gasket being installed I understand a strip of tape will not serve as a gasket.

Type gasket N/A Installer's initials DAK
 Pg _____ Installed _____
 Between Floors Yes _____
 Between Walls Yes _____
 Bottom of ridgebeam Yes _____

Weatherproofing

The bottomboard will be repaired and/or taped Yes No _____
 Siding on units is installed to manufacturer's specifications Yes No _____
 Fireplace chimney installed so as not to allow intrusion of rain water Yes No _____

Miscellaneous

Skirting to be installed Yes No _____
 Dryer vent installed outside of skirting Yes No _____
 Range downflow vent installed outside of skirting Yes No _____
 Drain lines supported at 4 foot intervals Yes No _____
 Electrical crossovers protected Yes No _____
 Other _____

Installer verifies all information given with this permit worksheet is accurate and true based on the

Installer Signature DAK Date 3-14-16

(4)