



Permit: 36610

**Blower Door Test Form**  
For Prescriptive and Performance Method

**Job Information**

Builder: Hartley Brothers

Community:

Lot #:

Address : 21455 S US 441

City, State, Zip: High springs FL

**Air Infiltration Test Results**

CFM (50) = 2036

Volume = 23594

ACH (50) = CFM (50) X 60 / Volume = 5.1 ACH

**Pass**

**Fail** (more than 7 ACH)

*Passing results of 3-7 ACH, does not require mechanical ventilation. Less than 3 ACH will require mechanical ventilation.*

**Certification of Test Results**

**R402.4.1.1 Testing.** The building or dwelling unit shall be tested and verified as having an air leakage rate of not exceeding 7 air changes per house in Climate Zones 1 and 2. Testing shall be conducted with a blower door at a pressure of 0.2 inches w.g (50 pascals). Where required by the *code official*, testing shall be conducted by an *approved* third party. A written report of the results of the test shall be signed by the part conducting the test and provided to the *code official*. Testing shall be performed at any time after creation of all penetrations of the *building thermal envelope*.

**Authorized Third Party**

I hereby verify that the above Air Infiltration Test results demonstrate compliance with Florida Energy Code requirements in accordance with the Florida Building Code-Energy Conservation R402.4.1.2 5<sup>th</sup> Edition (2014).

Signature: Josh Legler Josh Legler

Date: 12/18/18