Mobile Home Permit Worksheet Application Number: Date: **Used Home** New Home License # JH 1025386 Home installed to the Manufacturer's Installation Manual Home is installed in accordance with Rule 15-C. m ST Address of home being installed Single wide Wind Zone II Wind Zone III Double wide Installation Decal # 3273 Manufacturer Champion 16×76 Length x width 261-RH-2763B Triple/Quad Serial # NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or used) PIER SPACING TABLE FOR USED HOMES where the sidewall ties exceed 5 ft 4 in. Footer Load Installer's initials 16" x 16" 18 1/2" x 18 20" x 20" 22" x 22" 24" X 24" 26" x 26" bearing size Typical pier spacing (256)1/2" (342) (400)(484)*(576)* (676)capacity (sq in) 1000 psf 8' Show locations of Longitudinal and Lateral Systems 1500 psf 4' 6" 8' 8' (use dark lines to show these locations) 2000 psf 6' 8' 8 8' 2500 psf 7' 6" 8 3000 psf 8 3500 psf 8' 8' 8' interpolated from Rule 15C-1 pier spacing table. POPULAR PAD SIZES PIER PAD SIZES 7425 I-beam pier pad size Pad Size Sq In 16 x 16 256 Perimeter pier pad size 16 x 18 288 18.5 x 18.5 342 17x25 Other pier pad sizes 16 x 22.5 360 (required by the mfg.) 17 x 22 374 13 1/4 x 26 1/4 348 Draw the approximate locations of marriage 20 x 20 400 wall openings 4 foot or greater. Use this 17 3/16 x 25 3/16 441 symbol to show the piers. 17 1/2 x 25 1/2 446 marriage wall piers within 2' of end of home per Rule 15C 24 x 24 576 List all marriage wall openings greater than 4 foot 26 x 26 676 and their pier pad sizes below. **ANCHORS** Opening Pier pad size FRAME TIES within 2' of end of home spaced at 5' 4" oc OTHER TIES TIEDOWN COMPONENTS Plans Number Longitudinal Stabilizing Device (LSD) Reviewed Sidewall for Code S Manufacturer Longitudinal Longitudinal Stabilizing Device w/ Lateral Arms Marriage wall Manufacturer olever Shearwall Slan 03-11-2021 Page 1 of 2

Mobile Home Permit Worksheet

and the state of t	Application Number:Date:
The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb. soil without testing.	Debris and organic material removed Water drainage: Natural Swale Pad Other
Ico	Fastening multi wide units
POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer.	Floor: Type Fastener: Logs Length: Spacing: IV Walls: Type Fastener: N/A Length: N/A Spacing: N/A Roof: Type Fastener: Logs Length: Spacing: N/A For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.
3. Using 500 lb. increments, take the lowest	Gasket (weatherproofing requirement)
TORQUE PROBE TEST The results of the torque probe test is inch pounds or check here if you are declaring 5' anchors without testing A test showing 275 inch pounds or less will require 5 foot anchors.	I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket. Installer's initials Type gasket Pg
The state of the s	Weatherproofing
Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials	The bottomboard will be repaired and/or taped. Yes Pg. Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes
ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER	
Installer Name Robert Sueppord	Skirting to be installed. YesNoN/AN/AN/AN/A
Date Tested03 05 21	Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other:
Electrical	
Onnect electrical conductors between multi-vide will be a conductor of the conductors between multi-vide will be a conductor of the conductors between multi-vide will be a conductor of the conductors between multi-vide will be a conductor of the conductors between multi-vide will be a conductor of the conductors between multi-vide will be a conductor of the conductors between multi-vide will be a conductor of the conductors between multi-vide will be a conductor of the conductors between multi-vide will be a conductor of the conductors between multi-vide will be a conductor of the conductors between multi-vide will be a conductor of the conductors between multi-vide will be a conductor of the conductors between multi-vide will be a conductor of the conductor of	

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. _______

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg.

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature Robin

nount chegran

Date 03/05/2



