Mobile Home Permit Worksheet **Application Number: New Home** Used Home Installer: Robert Shennard License # 1H/1025386 Home installed to the Manufacturer's Installation Manual Home is installed in accordance with Rule 15-C Kingstrect Address of home Wind Zone III Wind Zone II Single wide being installed Installation Decal # Double wide 28×56 Manufacturer Champing Length x width Serial # Triple/Quad if home is a single wide fill out one half of the blocking plan if home is a triple or guad wide sketch in remainder of home PIER SPACING TABLE FOR USED HOMES Lunderstand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in. Load Footer Installer's initials 16" x 16" 18 1/2" x 18 20" x 20" 22" x 22" bearing size (256)1/2" (342) (400)(484)*Typical pier spacing capacity (sq in) lateral 1000 psf 4'6' 1500 psf Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations) 2000 psf 6' 8 2500 psf 7' 6" 8 3000 psf 3500 psf 8 interpolated from Rule 15C-1 pier spacing table. POPULAR PAD SIZES PIER PAD SIZES I-beam pier pad size Perimeter pier pad size Other pier pad sizes (required by the mfg.) Draw the approximate locations of marriage 17 3/16 x 25 3/16 wall openings 4 foot or greater. Use this symbol to show the piers. List all marriage wall openings greater than 4 foot and their pier pad sizes below. Opening Pier pad size within 2' of end of home spaced at 5' 4" oc Reviewed for Code TIEDOWN COMPONENTS Compliance :

03-17-2021

Longitudinal Stabilizing Device (LSD)

Longitudinal Stabilizing Device w/ Lateral Arms

Oliverio

Manufacturer

Manufacturer

Date:

24" X 24"

(576)*

Pad Size

16 x 16

16 x 18

18.5 x 18.5

16 x 22.5 17 x 22

13 1/4 x 26 1/4

20 x 20

17 1/2 x 25 1/2

24 x 24 26 x 26

ANCHORS

FRAME TIES

OTHER TIES

Sidewall

Longitudinal

Marriage wall

Shearwall

26" x 26"

(676)

8'

8'

8'

Sq In

256 288

342 360

374

348

400

441

446

576


676

Number

Mobile Home Permit Worksheet


		POCKET PENETROMETER	R TEST	
The pocket or check he	penetromete re to declar <mark>e</mark>	r tests are rounded down to 1000 lb. soil withou	ut testing.	
	х	x	х	county Building
	POCKE	T PENETROMETER TEST	ING METHOD	Plans Reviewed
	1. Test the	he perimeter of the home at	6 locations.	for Code Compliance
	2. Take	the reading at the depth of t	he footer.	of Florida
	3. Using readi	500 lb. increments, take the	e lowest ncrement.	
	x	x	х	-
,		TORQUE PROBE TE	ST	
here if you a showing 27 Note: A st and and read required.	are declaring 5 inch pound tate approved hors are allow hors are required ing is 275 outres anchors		. A test anchors. g used and 4 ft. s. I understand so the tor the tor the tor the tore the tore the tore that the tore t	5 ft que test urer may
ALL T	ESTS MUST	BE PERFORMED BY A L	ICENSED INSTA	ALLER
Installer Name	e Ka	phert Sheppara		
Date Tested		3.12.2		
		Electrical		
		Electrical		
Connect electric source. This inc	cal conductor cludes the bo	rs between multi-wide units, nding wire between mult-wi	, but not to the m de units. Pg.	ain power 29
		Plumbing		
Connect all pota	ble water su	an existing sewer tap or sep		
independent wa	ter supply sy	stems. Pg. 28		

	Site Preparation
Debris : Water o	and organic material removed drainage: Natural Swale Pad Other
	Fastening multi wide units
Floor: Walls: Roof:	Type Fastener: 1495 Length: 5 Spacing: 14 Type Fastener: 1495 Length: 4 Spacing: 1495 For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.
	Gasket (weatherproofing requirement)
nomes a result of tape Type g	stand a properly installed gasket is a requirement of all new and used and that condensation, mold, meldew and buckled marriage walls are tof a poorly installed or no gasket being installed. I understand a strip will not serve as a gasket. Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes
	Weatherproofing
Sidina	ttomboard will be repaired and/or taped. Yes Pg on units is installed to manufacturer's specifications. Yes ce chimney installed so as not to allow intrusion of rain water. Yes
	Miscellaneous
Dryer v Range Drain li	g to be installed. Yes No vent installed outside of skirting. Yes N/A downflow vent installed outside of skirting. Yes N/A ines supported at 4 foot intervals. Yes cal crossovers protected. Yes



HOME BUILDERS 755 W, \$1G ELIMTE SCHO, SUITE 9000 TROY, NE 42354 HYDNE: 745-614-8200

5le × 25



DAPIA SEAL

MODIFICATIONS

MODEL: 261-H4563A

TITLE: PIER FOUNDATION

PROPRIETARY AND CONFIDENTIAL
THESE DRAWINGS AND SPECIFICATIONS ARE ORIGINAL
PROPRIETARY AND CONFIDENTIAL MATERIALS OF CHAMPION.

P.O. BOX 2097 HWY 100 EAST LAKE CITY, FL 32056

DAPIA SEAL

MODEL: 261-H4563A

TITLE: PIER FOUNDATION

DRAWN BY: GCK
DATE: 11-04-13

The "Destin"