PERMIT WORKSHEET

PERMIT NUMBER	New Home Used Home
Installer Robert Sheppard License # IH 1025386	Home installed to the Manufacturer's Installation Manual
Installer Mobile Phone # 386-623-2203	
Address of home IBD NW CRAWFORD COULT	Home is installed in accordance with Rule 15-C
being installed IVI 1772 DRINGS Ft. 32096	Single wide Wind Zone II Wind Zone III
Manufacturer Champion Length x width 52×28	Double wide Installation Decal # 93904
The state of the blocking plan	Triple/Quad Serial # Ft261-00-H-A104522 AB
NOTE: if home is a single wide till out one half of the blocking plant if home is a triple or quad wide sketch in remainder of home	Roof System: Typical Hinged
I understand Lateral Arm Systems cannot be used on any home (new or used)	PIER SPACING TABLE FOR USED HOMES
where the sidewall ties exceed 5 ft 4 in.	Load Footer 16" x 16" 18 1/2" x 18 20" x 20" 22" x 22" 24" X 24" 26" x 26"
	bearing size (256) 1/2" (342) (400) (484)* (576)* (676)
Typical pier spacing	capacity (sq in)
Show locations of Longitudinal and Lateral Systems	1500 psf 4'6" 6' 7' 8' 8' 8'
(use dark lines to show these locations)	2000 psf 6' 8' 8' 8' 8'
longitudinal (GSS GET) (IIISS CST)	3000 psf 8' 8' 8' 8' 8' 8'
	3500 psf 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8'
	PIER PAD SIZES POPULAR PAD SIZES
	L beam pier pad size Sq In
	1/0 × 1/0 16 × 10 288
	18.5 x 18.5 342
	Other pier pad sizes 17×25 16 × 22.5 360 17 × 22 374
	(required by the mig.) 13 1/4 x 26 1/4 348
	Draw the approximate locations of marriage 20 x 20 400
	wall openings 4 foot of greater. Use this symbol to show the piers.
marriage wall piers within 2' of end of home per Rule 15C	24 X 24 576
	List all marriage wall openings greater than 4 foot and their pier pad sizes below. ANCHORS
	Opening Pier pad size
<u> </u>	4 ft5 ft
County Building 4	FRAME TIES
	within 2' of end of home
Plans Reviewed for Code Gompliance	spaced at 5' 4" oc
g Compliance	TIEDOWN COMPONENTS OTHER TIES Number
00 01 2022	Longitudinal Stabilizing Device (LSD) Sidewall 20
Gote of Florida	Manufacturer Longitudinal Stabilizing Device w/ Lateral Arms Mariage wall
	Manufacturer Shearwall
	Office the

PERMIT NUMBER

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to _____ psf or check here to declare 1000 lb, soil _____ without testing.

x1000





Plans

Reviewed for Code

Compliance.

ate of Florid

POCKET PENETROMETER TESTING METHOD

- 1. Test the perimeter of the home at 6 locations.
- 2. Take the reading at the depth of the footer.
- Using 500 lb. increments, take the lowest reading and round down to that increment.

x 1000





TORQUE PROBE TEST

The results of the torque probe test is ______ inch pounds or check here if you are declaring 5' anchors without testing _____. A test showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft.

anchors are allowed at the sidewall locations. I understand 5 ft
anchors are required at all centerline tie points where the torque test
reading is 275 or less and where the mobile home manufacturer may
requires anchors with 4000 lb holding capacity.

Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

0 12 10

Date Tested

90	2	1	-)
Li)-	0	0
V	-	_	

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg.

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. 28

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. ______

	Site Preparation
Debris a Water d	nd organic material removed rainage: Natural Swale Pad Other
	Fastening multi wide units
Floor: Walls: Roof:	Type Fastener: Length: Length: Spacing:
	Gasket (weatherproofing requirement)
	stand a properly installed gasket is a requirement of all new and used
homes a result	stand a properly installed gasket is a requirement of all new and used and that condensation, mold, meldew and buckled marriage walls are of a poorly installed or no gasket being installed. I understand a strip will not serve as a gasket.
homes a result of tape	stand a properly installed gasket is a requirement of all new and used and that condensation, mold, meldew and buckled marriage walls are of a poorly installed or no gasket being installed. I understand a strip will not serve as a gasket. Installer's initials
homes a result of tape	stand a properly installed gasket is a requirement of all new and used and that condensation, mold, meldew and buckled marriage walls are of a poorly installed or no gasket being installed. I understand a strip will not serve as a gasket. Installer's initials
homes a result of tape	stand a properly installed gasket is a requirement of all new and used and that condensation, mold, meldew and buckled marriage walls are of a poorly installed or no gasket being installed. I understand a strip will not serve as a gasket. Installer's initials

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Fireplace chimney installed so as not to allow intrusion of rain water. Yes ~

Range downflow vent installed outside of skirting. Yes


Miscellaneous

Installer Signature _

Other:

Drain lines supported at 4 foot intervals. Yes

Electrical crossovers protected. Yes



heppard Date 8/23/22

