Mobile Home Permit Worksheet

Installer: JAMES Fole > License # 1878536
Address of home being installed Lake Cit. R
Manufacturer 1001 Home Length x width 76x28
NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or dsect) where the sidewall ties exceed 5 ft 4 in. Installer's initials Typical pier spacing 2' Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)
marriage wall piers within 2' of end of home per Rule 15C
County Building
Reviewed for Code Compliance 9 02-22-2023
Of Florido

Application Number:						Date			
New Home			Used Home	\square		• .			
Home installed to the Manufactur Home is installed in accordance was						lanual	Е		
	Single wide		$\Box_{\mathcal{A}}$	Wind Zone II 💢 W		Wind Zon	Vind Zone III		
	Double wide		Ø	Installation De	90	108//			
	Triple/Quad			Serial # FI+THLCT 2875L			<u>-293</u>		
PIER SPACING TABLE FOR USED HOMES									
	Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" X 24" (576)*	26" x 26" (676)	
	1000		3'	4'	5'	6'	7'	8'	
-	1500	psf	4' 6"	6'	7'	8'	8'	8'	
-	2000		6' 7' 6"	8'	8'	8'	8'	8'	
1 H	2500 3000	psi nef	8'	8' 8'	8' 8'	8' 8'	8' 8'	8' 8'	
lŀ	3500		8'	8'	8'	8'	8'	8'	
-				1 pier spacing tab			0	0	
	PIER PAD SIZES					JLAR PAI	SIZES		
	I-beam	pier pa	d size	1/1/2	22/2	P	ad Size	Sq In	
	<u> </u>	- 12		111	//	1	6 x 16	256	
	Perime	ter pier	pad size	/ {/	16		6 x 18	288	
	Other pier ped sizes			7.3-		18.5 x 18.5 342 16 x 22.5 360			
	Other pier pad sizes (required by the mfg.)			0)		16 x 22.5 36 17 x 22 37			
(required by the ring.)			o mig.)			13 1/4 x 26 1/4 348			
	ייין Draw the approx				e 2	20 x 20 40			
wall openings 4			enings 4 f	oot or greater.		17 3/16 x 25 3/16 441			
symbol to show			to show the	ne piers.		17 1/2 x 25 1/2 446			
	List all	marriad	e wall one	nings greater th	an 4 foot		24 x 24 26 x 26	576 676	
			ad sizes b		iaii 4 100t		ANCHOR		
	Ot	penina		Pier pad size	۵		ANOTOR	<u> </u>	
	9	56		i ioi pad oiz	(4 ft	5 ft		
	4				· ·		FRAME TI	ES	
							2' of end of at 5' 4" oc		
	TIEDOWN COMPONENTS						OTHER TIES		
	Longitudinal Stabilizing Device (LSD)					Sidewa	ш	Number	
İ	Manufacturer					Longitu		'	
	Longitudinal Stabilizing Device w/ Lateral Arms					Marria	ge wall		
	Manufa	cturer	1.5			Shearw		2	

Mobile Home Permit Worksheet

	POCKE	ET PENETRO	METER TEST		
The pocket pe or check here	enetrometer tests to declare 1000 l	are rounded d b. soil	own to 6	6 psf	
x		x		x	
	 Test the perin Take the read Using 500 lb. 	meter of the ho	th of the footer.	columbia.	Plans Reviewed for Code Compliance
x		x		x	
	T(ORQUE PROB	E TEST		-
nere ir you are	the torque probe declaring 5' anch nch pounds or les	ors without te	stina	ds or check A test	-
anchor anchor reading	e approved lateral rs are allowed at t rs are required at g is 275 or less ar es anchors with 4	the sidewall loc all centerline tind and where the m	cations. I under ie points where nobile home ma	rstand 5 ft the torque t anufacturer r	est may
ALL TES	TS MUST BE PE	RFORMED BY			R
Installer Name Date Tested		res Fo			
		Electrical			
Connect electrical cource. This include	conductors betwe es the bonding wi	ire between mi	units, but not to ult-wide units. F	the main po	ower
		Plumbing			
Connect all sewer d	rains to an existir	ng sewer tap o	r septic tank P)a	

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.

pplication	Number:Date:					
-						
	Site Preparation					
Debris an Water dra	d organic material removed inage: Natural Swale Pad Other					
	Fastening multi wide units					
Floor: Walls: Roof:	Type Fastener: Type Fastener: Length: Spacing: Spaci					
Gasket (weatherproofing requirement)						
I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket. Installer's initials						
Type gasl Pg.	Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes					
	Weatherproofing					
The botton Siding on Fireplace	mboard will be repaired and/or taped. Yes . Pg. units is installed to manufacturer's specifications. Yes chimney installed so as not to allow intrusion of rain water. Yes					
	Miscellaneous					
Dryer ven Range do Drain lines	be installed. Yes No t installed outside of skirting. Yes N/A wnflow vent installed outside of skirting. Yes N/A s supported at 4 foot intervals. Yes crossovers protected. Yes					
	ler verifies all information given with this permit worksheet is accurate and true based on the ufacturer's installation instructions and or Rule 15C-1 & 2					

Page 2 of 2

Order #: 5418 Label #: 90811 Manufacturer: (Check Size of Home) Single Year Model: Double Address: Length & Width: Triple City/State/Zip: Type Longitudinal System: HUD Label #: Phone #: Type Lateral Arm System: Soil Bearing / PSF: Date Installed: New Home: Used Home: Torque Probe / in-lbs: Installed Wind Zone: Data Plate Wind Zone: Permit #:



STATE OF FLORIDA INSTALLATION CERTIFICATION LABEL

90811

License Number: IH / 1078536 / 1 Name: JAMES FOLEY

LABEL#

DATE OF INSTALLATION

JAMES FOLEY

NAME

Note:

IH / 1078536 / 1

5418

LICENSE # ORDER #
CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS
IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325
AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.

INSTRUCTIONS

PLEASE WRITE DATE OF INSTALLATION AND AFFIX LABEL NEXT TO HUD LABEL. USE PERMANENT INK PEN OR MARKER ONLY. COMPLETE INFORMATION ABOVE AND KEEP ON FILE FOR A MINIMUM OF 2 YEARS. YOU ARE REQUIRED TO PROVIDE COPIES WHEN REQUESTED.