

05/10/2021		2714 B	
<b>SKYLINE</b>		DRAWING NUMBER	
DRAWN BY: TL		WIND ZONE	
DATE: 05/10/2021		ROOF ZONE	
SHEET		OF	
DIVISIONS		REVISIONS	
111	341	552	
112	344	553	
115	345	571	
125	355	591	
X 131	500	812	
143	531		
163	535		
171	536		
181	538		
BOX LENGTH		DESCRIPTION	
58'-0"		5816-20K-1B	
Factory Expo Rogers		Scott - Eduardo Revision #2	
16-03108-060		*	



# Mobile Home Permit Worksheet

## POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to \_\_\_\_\_ psf or check here to declare 1000 lb. soil without testing.

x 1500 x 1500 x 1500

### POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

x 1500 x 1500 x 1500

### TORQUE PROBE TEST

The results of the torque probe test is 175 inch pounds or check here if you are declaring 5' anchors without testing \_\_\_\_\_. A test showing 275 inch pounds or less will require 5 foot anchors.

**Note:** A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity.

RP Installer's initials

### ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

Robert Puckett

Date Tested

### Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg.

### Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg.

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.

Application Number: \_\_\_\_\_

Date: \_\_\_\_\_

### Site Preparation

Debris and organic material removed \_\_\_\_\_  
Water drainage: Natural \_\_\_\_\_ Swale \_\_\_\_\_ Pad X Other \_\_\_\_\_

### Fastening multi wide units

Floor: Type Fastener: 3/8" LAG Length: 4" Spacing: 16" OC  
Walls: Type Fastener: N/A Length: \_\_\_\_\_ Spacing: \_\_\_\_\_  
Roof: Type Fastener: #10 SXR6W Length: 4" Spacing: 8" OC  
For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

### Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials RP

Type gasket metaline gasket Installed: \_\_\_\_\_

Pg. 14  
Between Floors Yes X  
Between Walls Yes X  
Bottom of ridgebeam Yes X

### Weatherproofing

The bottomboard will be repaired and/or taped. Yes \_\_\_\_\_ Pg. \_\_\_\_\_  
Siding on units is installed to manufacturer's specifications. Yes \_\_\_\_\_  
Fireplace chimney installed so as not to allow intrusion of rain water. Yes \_\_\_\_\_

### Miscellaneous

Skirting to be installed. Yes X No \_\_\_\_\_  
Dryer vent installed outside of skirting. Yes X N/A \_\_\_\_\_  
Range downflow vent installed outside of skirting. Yes \_\_\_\_\_ N/A X  
Drain lines supported at 4 foot intervals. Yes X  
Electrical crossovers protected. Yes X  
Other: \_\_\_\_\_

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature

Robert Puckett

Date

8/25/2021

Mobile Home Permit Worksheet



Application Number: \_\_\_\_\_ Date: \_\_\_\_\_

Installer: Robert Puckett License # 1H1025336  
Address of home being installed: 387 SW Heron Dr.  
Fort White, FL 32038

Manufacturer: Skyline Length x width: 58' x 16'

NOTE: if home is a single wide fill out one half of the blocking plan  
if home is a triple or quad wide sketch in remainder of home  
I understand Lateral Arm Systems cannot be used on any home (new or used)  
where the sidewall ties exceed 5 ft 4 in.

Installer's initials: RP



New Home ☒ Used Home ☐  
Home installed to the Manufacturer's Installation Manual ☒  
Home is installed in accordance with Rule 15-C ☐  
Single wide ☒ Wind Zone II ☒ Wind Zone III ☐  
Double wide ☐ Installation Decal # TBD  
Triple/Quad ☐ Serial # TBD

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" x 24" (576)*	26" x 26" (676)
1000 psf	3'	4'	5'	6'	7'	8'	8'
1500 psf	4' 6"	6'	7'	8'	9'	10'	11'
2000 psf	6'	8'	9'	10'	11'	12'	13'
2500 psf	7' 6"	8'	9'	10'	11'	12'	13'
3000 psf	8'	8'	9'	10'	11'	12'	13'
3500 psf	8'	8'	9'	10'	11'	12'	13'

\* Interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size: 17.5 x 25.5  
Perimeter pier pad size: 11.0 x 11.0

Other pier pad sizes (required by the mfg.): \_\_\_\_\_

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening: \_\_\_\_\_ Pier pad size: \_\_\_\_\_

Pad Size	Sq In
16 x 16	256
16 x 18	288
18.5 x 18.5	342
16 x 22.5	360
17 x 22	374
13 1/4 x 26 1/4	348
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	446
24 x 24	576
26 x 26	676

ANCHORS

4 ft ☒ 5 ft ☒

FRAME TIES


within 2' of end of home spaced at 5' 4" oc

TIEDOWN COMPONENTS

OTHER TIES

Longitudinal Stabilizing Device (LSD) \_\_\_\_\_ Number: 8  
Manufacturer: \_\_\_\_\_  
Longitudinal Stabilizing Device w/ Lateral Arms \_\_\_\_\_  
Manufacturer: Older Technologies \_\_\_\_\_  
Shearwall \_\_\_\_\_

15'6"x 56' 1/8"=1' 5616-1CK-1B



skyline Homes

17"x25" abs pad on 66" oc.

4' anchors on 5'4" oc

Oliver Technologies  
longitudinal system

1500# soil

176 anchor torque

doors on 16 x 16 abs  
830# load