PERMIT NUMBER	New Home Used Home
Installer Brent Strickland License # IH 1104218	
Installer Mobile Phone # 386-365-7043	Home installed to the Manufacturer's Installation Manual
Address of home 309 SW Whith the Cir	Home is installed in accordance with Rule 15-C
being installed LAKK GTg , FL 32055	Single wide Wind Zone II Wind Zone III
Manufacturer LIVE Oak Length x width 44x28	Double wide Installation Decal # 65825
NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home	Triple/Quad Serial #
	Roof System:Hinged
I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.	PIER SPACING TABLE FOR USED HOMES
Installer's initials U. 3	Load Footer 16" x 16" 18 1/2" x 18 20" x 20" 22" x 22" 24" X 24" 26" x 26" bearing size (576) (676)
Typical pier spacing	bearing size (256) 1/2" (342) (400) (484)* (576)* (676)
2 S lateral	1000 psf 3' 4' 5' 6' 7' 8' 8' 8' 8'
Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)	2000 psf 6' 8' 8' 8' 8' 8'
longitudinal (use dark in les to show those resultancy	2500 psf 7'6" 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8'
	3500 pef 8' 8' 8' 8' 8' 8'
	interpolated from Rule 15C-1 pier spacing table. PIER PAD SIZES POPULAR PAD SIZES POPULAR PAD SIZES
	Libeam pier pad size / 7X2 Pad Size Sq In
	16 x 16 256
	Perimeter pier pad size 18.5 x 18.5 342
	(required by the mfg.)
	Transfer of the ring. The results of the ring of the ring. The ring of the ring of the ring. The ring of the ring of the ring. The ring of the ring. The ring of
	wall openings 4 foot or greater. Use this 17 3/16 x 25 3/16 441
marriage wall piers within 2' of end of home per Rule 15C	symbol to show the piers.
	List all marriage wall openings greater than 4 fcot and their pier pad sizes below.
	ANCHORS
	Opening Pier pad size 4 ft5 ft
County Building	FRAME TIES
in the desired section of the sectio	within 2' of end of home spaced at 5' 4" oc
Plans Reviewed for Code Compliance S 02-24-2022	TIEDOWN COMPONENTS OTHER TIES Number
	Longitudinal Stabilizing Device (LSD) Manufacturer Sidewall Longitudinal
The of Florida	Longitudinal Stabilizing Device w/ Lateral Arms Manufacturer Manufacturer Manufacturer Manufacturer Manufacturer Marriage wall Shearwall

DEDMIT NUMBER


T ERWIT NOWIDER
POCKET PENETROMETER TEST
The pocket penetrometer tests are rounded down to psf
or check here to declare 1000 lb, soil without testing.
x (000 x (000 x (000
POCKET PENETROMETER TESTING METHOD Buildin
Test the perimeter of the home at 6 locations. Plans
2. Take the reading at the depth of the footer. for Code Compliance
Using 500 lb. increments, take the lowest
reading and round down to that increment.
×1000 ×1000 ×1000
TODOUS PROPERTY
TORQUE PROBE TEST
The results of the torque probe test is 290 inch pounds or check
here if you are declaring 5' anchors without testing A test
showing 275 inch pounds or less will require 5 foot anchors.
Note: A state approved lateral arm system is being used and 4 ft.
anchors are allowed at the sidewall locations. I understand 5 ft
anchors are required at all centerline tie points where the torque test
reading is 275 or less and where the mobile home manufacturer may
requires anchors with 4000 lb holding capacity.
Installer's initials
ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name
2-19-56
Date Tested 211-22
Electrical
Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between mult-wide units. Pg. 27
Plumbing 4.9/
Connect all sewer drains to an existing sewer tap or septic tank. Pg. 28
Connect all potable water supply piping to an existing water meter, water tap, or other
ndependent water supply systems. Pg. 29

	Site Preparation
	nd organic material removed
	Fastening multi wide units
Floor: Walls: Roof:	Type Fastener: Length: Spacing: 16 / Spacing
	Gasket (weatherproofing requirement)
homes a a result	tand a properly installed gasket is a requirement of all new and used and that condensation, mold, meldew and buckled marriage walls are of a poorly installed or no gasket being installed. I understand a strip will not serve as a gasket. Installer's initials
Type ga Pg	sket FOAM Installed:
	Weatherproofing
Siding o	omboard will be repaired and/or taped. Yes Pg n units is installed to manufacturer's specifications. Yes e chimney installed so as not to allow intrusion of rain water. Yes
	Miscellaneous
Dryer ve Range of Drain lin	to be installed. Yes No
Insta	aller verifies all information given with this permit worksheet

is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Date 1-19-22

Installer Signature



MARRIAGE LINE OPENING SUPPORT PIER/TYP.

03/11/19

SUPPORT PIER/TYP


FOUNDATION NOTES:


- THIS DRAWING IS DESIGNED FOR THE STANDARD WIND ZONE AND IS TO BE USED IN CONJUNCTION WITH THE INSTALLATION MANUAL AND IT'S SUPPLEMENTS.
- FOOTINGS ARE SHOWN FOR EXAMPLE ONLY QUANTITY AND SPACING MAY VARY BASED ON PAD TYPE, SOIL CONDITION, ETC.
- FOOTINGS ARE REQUIRED AT SUPPORT POSTS, SEE INSTALLATION MANUAL FOR REQUIREMENTS.

Live Oak Homes MODEL: V-2443G - 28 X 44 3-BEDROOM / 2-BATH

V-2443G

HAMILTON





V-2443G 3-BEDROOM / 2-BATH 28 X 48 - Approx. 1144 Sq. Ft.

All room dimensions include closets and square footage figures are a
 Transom windows are available on optional 9'-0" sidewall houses of



