

DATE 03/02/2005

Columbia County Building Permit

PERMIT 000022864

This Permit Expires One Year From the Date of Issue

APPLICANT	ROBERT MINNELLA	PHONE	352 232-7228
ADDRESS	11451 NE 83RD TERR	BRONSON	FL
OWNER	BILLY GREEN	PHONE	954 232-7228
ADDRESS	709 SW CAIN GLEN	FT. WHITE	FL
CONTRACTOR	AL PINSON	PHONE	352 258-5888
LOCATION OF PROPERTY			
47S, TR ON JUNCTION, TR ON CAIN GLEN, NEXT TO LAST LOT			
BEFORE CURVE ON LEFT			

TYPE DEVELOPMENT	MH, UTILITY	ESTIMATED COST OF CONSTRUCTION	.00
HEATED FLOOR AREA	TOTAL AREA	HEIGHT	.00
FOUNDATIONS	WALLS	ROOF PITCH	FLOOR
LAND USE & ZONING	A-3	MAX. HEIGHT	SIDE
Minimum Set Back Requirements:	STREET-FRONT	30.00	REAR
		25.00	SIDE
NO. EX.D.U.	0	FLOOD ZONE	X
DEVELOPMENT PERMIT NO.			
PARCEL ID	20-6S-16-03894-001	SUBDIVISION	
LOT	BLOCK	PHASE	UNIT
TOTAL ACRES 9.63			

Culvert Permit No.		Culvert Waiver		Contractor's License Number	IH00000019
EXISTING	05-0122-N	BK	LU & Zoning checked by	Approved for Issuance	New Resident
Driveway Connection					
COMMENTS:	ONE FOOT ABOVE THE ROAD				

Check # or Cash 2751

FOR BUILDING & ZONING DEPARTMENT ONLY

Temporary Power	Foundation	Monolithic	(Footer/Slab)
Under slab rough-in plumbing	Slab	Sheathing/Nailing	date/app. by
Framing	date/app. by	Rough-in plumbing above slab and below wood floor	date/app. by
Electrical rough-in	Heat & Air Duct	Peri. beam (Lintel)	date/app. by
Permanent power	C.O. Final	Culvert	date/app. by
M/H tie downs, blocking, electricity and plumbing	date/app. by	Pool	date/app. by
Reconnection	Pump pole	Utility Pole	date/app. by
M/H Pole	Travel Trailer	Re-roof	date/app. by

BUILDING PERMIT FEE \$	.00	CERTIFICATION FEE \$	.00	SURCHARGE FEE \$	.00
MISC. FEES \$	200.00	ZONING CERT. FEES \$	50.00	FIRE FEES \$	34.02
FLOOD ZONE DEVELOPMENT FEE \$		CULVERT FEE \$		TOTAL FEE	357.52

INSPECTORS OFFICE

NOTICE: IN ADDITION TO THE REQUIREMENTS OF THIS PERMIT, THERE MAY BE ADDITIONAL RESTRICTIONS APPLICABLE TO THIS PROPERTY THAT MAY BE FOUND IN THE PUBLIC RECORDS OF THIS COUNTY. AND THERE MAY BE ADDITIONAL PERMITS REQUIRED FROM OTHER GOVERNMENTAL ENTITIES SUCH AS WATER MANAGEMENT DISTRICTS, STATE AGENCIES, OR FEDERAL AGENCIES.

"WARNING TO OWNER: YOUR FAILURE TO RECORD A NOTICE OF COMMENCEMENT MAY RESULT IN YOUR PAYING TWICE FOR IMPROVEMENTS TO YOUR PROPERTY. IF YOU INTEND TO OBTAIN FINANCING, CONSULT WITH YOUR LENDER OR AN ATTORNEY BEFORE RECORDING YOUR NOTICE OF COMMENCEMENT."

This Permit Must Be Prominently Posted on Premises During Construction

PLEASE NOTIFY THE COLUMBIA COUNTY BUILDING DEPARTMENT AT LEAST 24 HOURS IN ADVANCE OF EACH INSPECTION. IN ORDER THAT IT MAY BE MADE WITHOUT DELAY OR INCONVENIENCE. PHONE 758-1008. THIS PERMIT IS NOT VALID UNLESS THE WORK AUTHORIZED BY IT IS COMMENCED WITHIN 6 MONTHS AFTER ISSUANCE.

The Issuance of this Permit Does Not Waive Compliance by Permittee with Deed Restrictions.

PERMIT APPLICATION / MANUFACTURED HOME INSTALLATION APPLICATION

For Office Use Only	AP# 0502-10	Zoning Official 15.02.05 BLK	Building Official RK 2-16-05
	Date Received 2/3/05	By JW	Permit # 22864
	Development Permit	Zoning A-3	Land Use Plan Map Category A-3
Comments			
FEMA Map #	Elevation	Finished Floor	River
			In Floodway
☒ Site Plan with Setbacks shown	☒ Env. Health Release		
☒ Well letter provided	☒ Existing Well		

Revised 9-23-04

Property ID 20-05-16-R03894-001
New Mobile Home ☒ Used Mobile Home
Must have a copy of the property deed Year 2005

Applicant Robert Minnella
Address 11451 NE 83 Ter, Bronson
Phone # (352) 486 0016

Name of Property Owner Billy R Green
911 Address 709 SW Gain Glen, Ft White
Phone # (954) 232-7228

Circle the correct power company -
- Suwannee Valley Electric
- FL Power & Light
- Clay Electric
- Progressive Energy

Name of Owner of Mobile Home Billy R Green
Address 6512 SW 7 Pl, Ft Lauderdale, FL
Phone # (954) 232-7228

Relationship to Property Owner Same
Current Number of Dwellings on Property 1

Lot Size 325X1341X322X978
Total Acreage 9.63
Do you : Have an Existing Drive or need a Culvert Permit or a Culvert Waiver Permit

Driving Directions 475 to 27 W. Ft White (TR) Go approx 3 miles to SW Junction Rd (TR) to Gain Glen (TR) Follow to near end last driveway before address 741 on left thru gate, Site back to left approx. 300'

Is this Mobile Home Replacing an Existing Mobile Home yes
- ~~Assessments Dec 07d to changed~~
Name of Licensed Dealer/Installer AI Plaston
Phone # (352) 258-5888

Installers Address 3131 NE 183 Pl, Gainesville, FL 32609
License Number IH0000019
Installation Decal # 217941

PERMIT NUMBER

Installer Al Pinson License # TH00000019



Address of home being installed 709 SW Cain Glen
Ft. White, FL

Manufacturer Fleetwood Length x width 28x60

NOTE: if home is a single wide fill out one half of the blocking plan
if home is a triple or quad wide sketch in remainder of home

I understand Lateral Arm Systems cannot be used on any home (new or used)
where the sidewall ties exceed 5 ft 4 in.

Installer's initials AP



New Home ☒ Used Home ☐

Home installed to the Manufacturer's Installation Manual ☒

Home is installed in accordance with Rule 15-C ☐

Single wide ☐ Wind Zone II ☒ Wind Zone III ☐

Double wide ☒ Installation Decal # 217941

Triple/Quad ☐ Serial # T80

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" X 24" (576)*	26" x 26" (676)
1000 psf	3'	3'	4'	5'	6'	7'	8'
1500 psf	4'6"	4'6"	6'	7'	8'	8'	8'
2000 psf	6'	6'	8'	8'	8'	8'	8'
2500 psf	7'6"	7'6"	8'	8'	8'	8'	8'
3000 psf	8'	8'	8'	8'	8'	8'	8'
3500 psf	8'	8'	8'	8'	8'	8'	8'

* interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size 17 X 22

Perimeter pier pad size 16 X 18

Other pier pad sizes (required by the mfg.) _____

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening

Pier pad size

4 ft ☒ 5 ft _____

FRAME TIES

within 2' of end of home spaced at 5' 4" oc AP

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)

Manufacturer _____

Longitudinal Stabilizing Device w/ Lateral Arms

Manufacturer Tie Down Eng.

OTHER TIES

Number

Sidewall _____

Longitudinal _____

Marriage wall _____

Shearwall _____

ANCHORS

POPULAR PAD SIZES

Pad Size	Sq In
16 x 16	256
16 x 18	288
18.5 x 18.5	342
16 x 22.5	360
17 x 22	374
13 1/4 x 26 1/4	348
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	446
24 x 24	576
26 x 26	676

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to _____ psf or check here to declare 1000 lb. soil _____ without testing.

X _____ X _____ X _____

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X _____ X _____ X _____

TORQUE PROBE TEST

The results of the torque probe test is _____ inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 4 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft anchors are allowed at the sleeve wall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may require anchors with 4000 lb holding capacity.

_____ Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

Al Pivson

Date Tested

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. _____

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. _____

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. _____

Site Preparation

Debris and organic material removed _____
Water drainage: Natural ☒ Swale _____ Pad _____ Other _____

Fastening multi wide units

Floor: _____
Walls: Type Fastener: 1/4" x 5/8" Length: 5" Spacing: 2.0"
Type Fastener: 1/4" x 5/8" Length: 5" Spacing: 2.0"
Type Fastener: 1/4" x 5/8" Length: 5" Spacing: 2.0"
For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv roofing nails at 2" on center on both sides of the centerline

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials

AP

Type gasket: _____
Pg. _____

Installed:

Between Floors Yes ☒
Between Walls Yes ☒
Bottom of ridgebeam Yes ☒

Weatherproofing

The bottomboard will be repaired and/or taped. Yes ☒ Pg. _____
Siding on unit is installed to manufacturer's specifications. Yes ☒
Fireplace chimney installed so as not to allow intrusion of rain water. Yes ☒

Miscellaneous

Skirting to be installed. Yes ☒ No ☒
Dryer vent installed outside of skirting. Yes ☒ N/A
Range downflow vent installed outside of skirting. Yes ☒ N/A
Drain lines supported at 4 foot intervals. Yes ☒
Electrical crossovers protected. Yes ☒
Other: _____

Installer verifies all information given with this permit worksheet

is accurate and true based on the

manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature

Date

7-2-5



ACTION

Pump Repair & Well Drilling

Mary Bilbrey, State License # 2773
Jamie Storey, State License # 2664

Office (352) 542-7877
Fax (352) 542-7533

RESIDENTIAL WATER WELL BUILDING PERMIT INFORMATION

Building Permit # _____ Owners Name: William Green

Well Depth _____ ft. Casing Depth _____ ft. Water Level _____ ft.

PUMP INSTALLATION: Submersible XX Deep Well Jet _____ Shallow Well Jet _____

Pump Make _____ Goulds _____ Pump Model #18LS Pump H.P. 1 _____

System Pressure (PSI) _____ 40 On _____ 60 Off Average Pressure 50 _____

Pumping System GPM at average pressure and pumping level 18 _____ (GPM).

TANK INSTALLATION: Precharged (Bladder) XX Atmospheric (Galvanized) _____

Make _____ Well Flo _____ Model _____ 100WV Size 81 _____ Gallons.

Tank Draw-down per cycle at system pressure 21 _____ Gallons.


I hereby certify that this water well system has been installed as per above information.

State/contractor signature _____
2773

State license number

Date

Mary Bilbrey
print name





Warranty Deed

(STATUTORY FORM-SECTION 689.02 F.S.)

WILLIAM J. HALEY
of the Law Offices of
BRANNON, BROWN, NORRIS, VOCELE & HALEY
Post Office Box 1029
LAKE CITY, FLORIDA 32055

This instrument was prepared by:

30th day of JULY 1976, Between

DARYL OLSON and his wife, LINDA OLSON,
Broward State of Florida
grantor*, and

BILLY RAY GREEN and his wife, INGRID M. GREEN,

whose post office address is 18001 Northwest Sixth Court, Miami,
Dade State of Florida
grantee*,

That said grantor, for and in consideration of the sum of

-----TEN AND 00/100 (\$10.00)-----

Dollars,
and other good and valuable considerations to said grantor in hand paid by said grantee, the receipt whereof is hereby acknowledged, has granted, bargained and sold to the said grantee, and assigns forever, the following described land,
situate, lying and being in Columbia County, Florida, to-wit:

TOWNSHIP 6 SOUTH, RANGE 16 EAST

Section 20: 1/2 of NW 1/4 of NW 1/4 less and except the West 327.5 feet.

SUBJECT TO taxes for 1976 and subsequent years.

W. E. Grand
CLERK OF CIRCUIT COURT
COLUMBIA COUNTY, FLORIDA

1976 JUL 30 PM 3:10

BOOK 365 PAGE 688

FILE NO. 76-5268
RECORDED

INSTALLER AUTHORIZATION

DATE: 2-2-05
TO: Columbia Co
LICENSE NO: TH000019

I Al Pinson give full consent to Robert Minnella
to pull any and all necessary permits on my behalf for mobile home set ups in

Columbia County.
Signed: R.

Sworn to me this day 2 of Feb, 2005

Notary Signature Nancy S. Phelps

NANCY S. PHELPS
NOTARY PUBLIC - STATE OF FLORIDA
COMMISSION # DD193088
EXPIRES 05/10/2007
BONDED THRU 1-888-NOTARY1




STATE OF FLORIDA
DEPARTMENT OF HEALTH
APPLICATION FOR ONSITE SEWAGE DISPOSAL SYSTEM CONSTRUCTION PERMIT

Permit Application Number

PART II - SITE PLAN

Green, Billy

Scale: Each block represents 5 feet and 1 inch = 50 feet.



Notes:

Site Plan submitted by: *Robert J. Marmorek* Signature
Plan Approved _____ Not Approved _____
By _____ County Health Department
Date *2-3-05* Title *Agent*

ALL CHANGES MUST BE APPROVED BY THE COUNTY HEALTH DEPARTMENT



FRED O. DICKINSON, III
Executive Director

May 1, 2001

Mrs. Boone Smith
Director of Manufactured Housing Division
The Down Engineering, Inc.
5901 Wucan Drive
Atlanta, Georgia 30336
Dear Mrs. Smith:

We wish to acknowledge receipt of your specifications and test results certifying that your Vector Xi System listed below complies with the specifications and regulations set by the Department of Highway Safety and Motor Vehicles, Rules 15C-1.0105, 15C-1.0107 and 15C-1.0108, Florida Administrative Code.

Based on the information submitted to this bureau, the following product is listed for sale and use in Florida when the installation instructions showing the way the system was tested, are provided, at installation sites.

MODEL#	IDENTIFICATION	DESCRIPTION
59315 / 59314	Vector Xi System	Lateral/Longitudinal Stabilizing System

If you have any questions, please advise at (407) 623-1340.

Sincerely,

Phil Bergelt

Phil Bergelt, Program Manager
Bureau of Motor Home and
Recreational Vehicle Construction
Division of Motor Vehicles

Tie Down Engineering, Inc.

5901 Wheaton Drive • Atlanta, Georgia 30336 • (404) 344-0000 • FAX (404) 349-0401

June 17, 2002

To: Florida Distributors

From: Merrill Sutton

Re: New Installation Instructions

Enclosed are Xi installation instructions for the state of Florida. These are effective immediately. Our understanding is that the change was made for several reasons, including input from county and state inspectors. The changes make all lateral arm alternative foundation systems approved in the state, follow the same instructions as to number of systems per home. Another important change is that all lateral arm alternative foundation systems must include a stabilizer plate and frame tie, one per each lateral arm stabilizing location.

Please post these instructions in your showroom. We will ship multiple copies later this week. We will also mail each registered installer a copy of the instructions and a copy of the state letter. Should you have any further questions please contact Boone (Smith) Morris at ext 335.





05/08/2003 09:07 3711569

WESTGATE

PAGE 03/05

DEPARTMENT OF HIGHWAY SAFETY AND MOTOR VEHICLES

TALLAHASSEE, FLORIDA 32399-0500

MEMORANDUM

FRED O. DICKINSON, III
Executive Director

June 14, 2002

TO: All Anchor and Component Manufacturers
FROM: Philip R. Bergelt, Program Manager
Bureau of Mobile Home and Recreational Vehicle Construction
SUBJECT: Lateral Arm Stabilizer Systems

To ensure consumer protection and to ensure that minimum standards are met in the installation of Lateral Arm Stabilizing Systems, it is necessary for us to create uniform installation standards for these systems. A secondary benefit of uniform standards will be the clarification of installation procedures for installers and for county and city inspectors performing field oversight.

Effective immediately all Florida lateral arm stabilizing instructions will include the following prescriptive number of systems:

Four (4) systems up to 52 feet
Six (6) systems from 52 to 80 feet

Five (5) 12 pitch roofs will require a minimum of the following number of lateral arm stabilizing systems, unless a greater number is specified by your engineering:

Six (6) systems up to 52 feet
Eight (8) systems from 52 to 80 feet

Your instructions should contain the following three (3) notes:

Note: 1) The use of this system requires sidewall vertical ties at no greater than 5'4" on center and allows for the use of 4" anchors.

Note: 2) Centerline anchors to be sized according to soil torque condition. Any manufacturer's specifications for sidewall anchor loads in excess of 4,000 lbs. require a 5" anchor.


Note: 3) Each system is required to have a frame tie and stabilizer attached at each lateral arm stabilizing location.

DIVISIONS/FLORIDA HIGHWAY PATROL • DRIVER LICENSES • MOTOR VEHICLES • ADMINISTRATIVE SERVICES
Neil Kirkman Building, Tallahassee, Florida 32399-0500


Identify on the location where the longitudinal systems will be installed.
 Clear all organic matter and debris from the pad site.
 Place pad centered under beam using the centering mark imprinted on the pad.
 Press or drive pan into ground until level and flush with prepared surface.
 Slide Xi-System pier feet into slots in pad so that the Xi-system pier is centered under the I-beam.
 Raise telescoping extension post to contact the bottom of I-beam, secure with bolt provided, tighten bolt nut. (Figure 1)
 Turn hex nut on pier height adjuster until Xi-System pier is rigid between pad and I-beam.
 Install Gator Beam clamps to I-beam on each side of the Xi-System pier. Do not tighten nuts at this time. (Figure 2)
 Connect struts (open side down) to each side of the Xi-System pier using the U-bolt provided. Struts are attached to the upper hole in each pier leg and to the flanges on the beam clamps. (Figure 1)
 Tighten all nuts and bolts on the struts and beam clamps.

Installation of Lateral System (Figure 3)


1. Assemble lateral strut by sliding smaller (1-1/2") tube into the larger (1-3/4") tube. Holes should be on the sides of the larger tube and the "flag" up on the smaller tube.
2. Attach the end of the larger tube to the bracket mounted in the center of the pad, using the grade 5, 1/2" x 2-1/2" bolt/nut provided.
3. Attach the flag end of the smaller tube to the opposite I-beam using the "J" bolt over the top of the I-beam with the nut & washer provided. (Figure 4)
4. Install a minimum of four (1/4" x 3/4") self-tapping screws into the holes provided in the lateral strut so that the two tubes are connected together. (Figure 1)



Homes Up To 52'



Homes Over 52', up to 80'



Note: 5/12 roof pitch home requires 2 additional systems.
6 lateral systems up to 52', 8 lateral systems up to 80'.



STATE OF FLORIDA
DEPARTMENT OF HEALTH

APPLICATION FOR ONSITE SEWAGE DISPOSAL SYSTEM CONSTRUCTION PERMIT


Permit Application Number

05-0122-N

Green, Billy

PART II - SITE PLAN

Scale: Each block represents 5 feet and 1 inch = 50 feet.



Notes:

MH TO SEPTIC = 600 FEET

Site Plan submitted by:

[Signature]
Signature

Not Approved

By: *[Signature]* - ESI - COUNCIL

County Health Department

Date 2-3-05

[Signature]
Agent
Title

ALL CHANGES MUST BE APPROVED BY THE COUNTY HEALTH DEPARTMENT

FILED
3-28-05
CH

COLUMBIA COUNTY
OFFICE
CLERK

M/H OCCUPANCY

COLUMBIA COUNTY, FLORIDA

Department of Building and Zoning Inspection

This Certificate of Occupancy is issued to the below named permit holder for the building and premises at the below named location, and certifies that the work has been completed in accordance with the Columbia County Building Code.

Parcel Number 20-6S-16-03894-001

Building permit No. 000022864

Permit Holder AL PINSON

Owner of Building BILLY GREEN

Location: 709 SW CAIN GLEN, FT WHITE, FL 32038



Date: 03/29/2005

Tony Dick

Building Inspector

POST IN A CONSPICUOUS PLACE
(Business Places Only)