

Mobile Home Permit Worksheet



Installer: Wendy Crews License # TH1025376

Address of home being installed 1184 SE Gilman Terr

Wulu, FL 32061

Manufacturer Destiny Length x width 76x32

NOTE: If home is a single wide fill out one half of the blocking plan. If home is a triple or quad wide sketch in remainder of home. I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.



Laurie Hodson
Digitally signed by Laurie Hodson
Date: 2021.01.27 13:17:24 -05:00

Application Number: _____

Date: _____

☒ New Home ☐ Used Home

Home is installed in accordance with Rule 15-C Manufacturer's Installation Manual

☐ Single wide ☒ Double wide ☐ Triple/Quad

☒ Wind Zone II ☐ Wind Zone III

Installation Decal # 36798

Serial # DISH10466 6005

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity (sq in)	Footer	16" x 16"	18 1/2" x 18	20" x 20"	22" x 22"	24" x 24"	26" x 26"
1000 psf	3"	4"	5"	6"	7"	8"	8"
1500 psf	4"	6"	7"	8"	9"	10"	10"
2000 psf	6"	8"	9"	10"	11"	12"	12"
2500 psf	7"	9"	10"	11"	12"	13"	13"
3000 psf	8"	10"	11"	12"	13"	14"	14"
3500 psf	8"	10"	11"	12"	13"	14"	14"

*Interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

Pad Size	Sq in
16 x 16	256
16 x 18	288
18.5 x 18.5	342
16 x 22.5	360
17 x 22	374
13 1/4 x 26 1/4	348
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	448
24 x 24	576
26 x 26	676

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

Other pier pad sizes (required by the mfg.)

Perimeter pier pad size

I-beam pier pad size

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening _____ Pier pad size _____

ANCHORS

4 ft _____ 5 ft _____

FRAME TIES

Within 2' of end of home spaced at 5' 4" oc

OTHER TIES

Longitudinal Stabilizing Device (LSD) Manufacturer _____
Longitudinal Stabilizing Device w/ Lateral Arms Manufacturer _____
Longitudinal Sidewall Marriage wall Shearwall _____
Nipper _____

Mobile Home Permit Worksheet

Application Number: _____

Date: _____

Site Preparation

Debris and organic material removed ☒ Swale ☐ Pad ☒ Other ☐

Fastening multi wide units

	Floor:	Walls:	Roof:
Type Fastener:	1/2" x 4" L	1/2" x 4" L	1/2" x 4" L
Length:	4" L	4" L	4" L
Spacing:	16" O.C.	16" O.C.	16" O.C.

For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's Initials: W

Type gasket Foam Pg. 13

Installed:

Between Floors Yes ☒

Between Walls Yes ☒

Bottom of ridgebeam Yes ☒

Weatherproofing

The bottomboard will be repaired and/or taped. Yes ☒ Pg. 13
Siding on units is installed to manufacturer's specifications. Yes ☒

Fireplace chimney installed so as not to allow intrusion of rain water. Yes ☒

Miscellaneous

Skirting to be installed. Yes ☒ No ☐

Dryer vent installed outside of skirting. Yes ☒ N/A ☐

Drain lines supported at 4 foot intervals. Yes ☒

Electrical crossovers protected. Yes ☒

Other: _____

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature Wendell Crews

Date 1-8-21

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to 1500 psf or check here to declare 1000 lb. soil without testing. ☒

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

1500 x 1500 x 1500

1500 x 1500 x 1500

The results of the torque probe test is NA inch pounds or check here if you are declaring 5 anchors without testing. A test showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity.

Installer's Initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name Wendell Crews

Date Tested 1-8-21

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. 39


Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. 39

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. 39



Manufacturer
Deshm
32x16



Manual

1	16x16	16x16
2	24x24	24x24
3	24x48	24x48
4	48x48	48x48
5	16x16	16x16
6	24x24	24x24
7	16x16	16x16
8	48x48	48x48
		16x16
		16x16

वाखा १ वाखा २

17x25

Assumed 1000 lbs

17x28

MARRIAGE

