License # IH1130066 Installer: Lake's Housing Center, Inc 253 SW Sunny Acres Glen Lake City FL 32024 Address of home being installed Manufacturer Destiny Homes 56x28 Length x width NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in. Installer's initials Typical pier spacing lateral Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations) marriage wall piers within 2' of end of home per Rule 15C Reviewed for Code Compliance . 10-19-2021 Tole of Floride

Mobile Home Permit Worksheet

plication Number:				Date:			
New Home	х	Used Home					
Home install Home is inst	ed to the Ma alled in acco	nufacturer's Ins ordance with Ru	tallation M le 15-C	lanual	X		
Single wide		Wind Zone II	X	Wind Zon	e III		
Double wide	X	Installation Dec	cal #				
Triple/Quad		Serial #					
	PIER SI	PACING TABLE	FOR USI	ED HOME	S		
Load Footo bearing size capacity (sq in	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" X 24" (576)*	26" x 26" (676)	
1000 psf	3'	4'	5'	6'	7'	8'	
1500 psf	4' 6"	6'	7'	8'	8'	8'	
2000 psf	6'	8'	8'	8' 8'	8' 8'	8' 8'	
2500 psf	7' 6"	8' 8'	8' 8'	8'	8'	8'	
3000 psf 3500 psf	8'	8'	8'	8'	8'	8'	
		1 pier spacing tab		·			
into porate a n		D SIZES		POP	ULAR PAI	O SIZES	
		17 6,76	(10:	10.1.1	
I-beam pier	oad size	כע ידנייון	·)		ad Size	Sq In	
					6 x 16 6 x 18	256 288	
Perimeter pi	er pad size					342	
40 005							
					374		
(required by	the mig.,				/4 x 26 1/4	348	
Draw the approximate locations of marriage 20 x 20				400			
				6 441			
≝Lsyml	symbol to show the piers. (17 1/2 x 25 1/2 446)						
20 00 0		2 2 24			24 x 24	576	
List all marriage wall openings greater than 4 foot and their pier pad sizes below.					26 x 26	676	
Openin	a	Pier pad siz	۵		ANCHOR		
Ореппп	9	i ici pad siz	•	4 ft	5 ft	x declare	
			 		FRAME T	IES	
					2' of end o d at 5' 4" o		
	TIEDOWN	COMPONENTS			OTHER TIE	S Number	
Manufacture	er al Stabilizin	g Device (LSD) g Device w/ La		Sidewa Longitu s Marria Shearv	udinal ge wall	<u>U</u>	

Mobile Home Permit Worksheet

Was a second and a second a second and a second a second and a second a second and a second and a second and a second and				
	PO	CKET PENETROMET	ER TEST	
The pocket p	enetrometer te e to declare 10	ests are rounded down	to psf	
	x	x	x	
	 Test the Take the Using 50 	PENETROMETER TEST perimeter of the home reading at the depth of the line of t	at 6 locations. of the footer. the lowest	Plans Reviewed for Code Compliance
	x	x	x	
here if you a showing 275 Note: A state anch anch read required.	ate approved la lors are allowed ors are require ing is 275 or le ires anchors with the state of	anchors without testing reless will require 5 footeral arm system is be at the sidewall location at all centerline tie pess and where the mobilith 4000 lb, holding cap	inch pounds or c g A test of anchors. ing used and 4 ft. ons. I understand oints where the tor ile home manufact vacity. nstaller's initials	5 ft que test urer may
		Electrical		
Connect electrica source. This inclu	al conductors b udes the bondi	etween multi-wide unit ng wire between mult-	ts, but not to the m wide units. Pg. 1-7	ain power 7.5
		Plumbing		
Connect all sewe	r drains to an e	existing sewer tap or se	eptic tank. Pg. 1-7.	1
Connect all potab	ole water supply er supply syste	y piping to an existing ms. Pg. 1-7.3	water meter, water	tap, or other


	Site	Preparation
	and organic material removed rainage: Natural Swal	
	Fastening	g multi wide units
Floor: Walls: Roof:	For used homes a min. 30 will be centered over the pe	Length: 4" Spacing: 24" Length: 4.5" Spacing: 24" Length: 30GAx Spacing: Nails 2" OC gauge, 8" wide, galvanized metal stripeak of the roof and fastened with galv. ron both sides of the centerline.
	Gasket (wea	atherproofing requirement)
homes a result	and that condensation, mold, I of a poorly installed or no gas will not serve as a gasket.	ket is a requirement of all new and used meldew and buckled marriage walls are sket being installed. I understand a strip
Type gasket Foam Pg. 1-4.28		Installed: Between Floors Yes x Between Walls Yes x Bottom of ridgebeam Yes x
	Wea	atherproofing
Siding o	tomboard will be repaired and on units is installed to manufac ce chimney installed so as not	d/or taped. Yes x . Pg. 1-4.10 cturer's specifications. Yes x to allow intrusion of rain water. Yes
	Mi	iscellaneous
Dryer ve Range of Drain lin	to be installed. Yes x ent installed outside of skirting downflow vent installed outsid nes supported at 4 foot interval crossovers protected. Yes	le of skirting. Yes N/A x als. Yes x


Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature

Date

10/5/202/





MODEL D603-824 3BR ~ 2BA 28'-0" X 60'-0" ~ 1,493 SQ. FT. ALSO AVAILABLE 32' WIDE