Mobile Home Permit Worksheet	Application Number:Date:
nstaller: Robert Sheppard License # TH 1025386	New Home Used Home Home installed to the Manufacturer's Installation Manual
Address of home 330 NW (Lh Dr. La Ke (Lity, FL 32055)	Home is installed in accordance with Rule 15-C Single wide
Manufacturer Wanpion Length x width 48 x 32	Double wide I Installation Decal # 39545 Triple/Quad Serial # 1261-00P-H-A104678AE
NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.	PIER SPACING TABLE FOR USED HOMES
Typical pier spacing Installer's initials K. S.	Load bearing capacity (sq in) 16" x 16" (256) 11/2" (342) 20" x 20" 22" x 22" 24" X 24" 26" x 26" (676) (676)
Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)	1500 psf 4'6" 6' 7' 8' 8' 8' 8' 2000 psf 6' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8'
	3500 psf 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8'
	PIER PAD SIZES
	Other pier pad sizes (required by the mfg.) 18.5 x 18.5 342 16 x 22.5 360 17 x 22 374 13 1/4 x 26 1/4 348
narriage wall piers within 2' of end of home per Rule 15C	Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers. Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers. 20 x 20 400 17 3/16 x 25 3/16 441 17 1/2 x 25 1/2 446 24 x 24 576
	List all marriage wall openings greater than 4 foot and their pier pad sizes below. ANCHORS
	Opening Pier pad size 4 ft 5 ft
County Building Athony Islan	within 2' of end of home spaced at 5' 4" oc
Reviewed for Code Compliance 9 04-11-2022	TIEDOWN COMPONENTS OTHER TIES Number Longitudinal Stabilizing Device (LSD) Manufacturer Longitudinal Stabilizing Device w/ Lateral Arms Manufacturer Manufacturer
of Florida	7

Mobile Home Permit Worksheet

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.

POCKET PENETROMETER TEST	Site Prepa	
The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb. soil without testing.	Debris and organic material removed Water drainage: Natural Swale	
	Fastening mult	
POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer.	Floor: Type Fastener: Leng Leng Leng For used homes a min. 30 gauge will be centered over the peak of roofing nails at 2" on center on both	
	Gasket (weatherpro	
3. Using 500 lb. increments, take the lowest reading and round down to that increment. x 1000 x 1000 x 1000	I understand a properly installed gasket is a homes and that condensation, mold, melde a result of a poorly installed or no gasket be of tape will not serve as a gasket. Installe	
TORQUE PROBE TEST	Type gasket FO0 M Insta	
The results of the torque probe test is 290 inch pounds or check here if you are declaring 5' anchors without testing . A test showing 275 inch pounds or less will require 5 foot anchors.	Pg. 22 Betw Betw Botto	
	Weatherpr	
Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 by holding capacity.	The bottomboard will be repaired and/or tap Siding on units is installed to manufacturer's Fireplace chimney installed so as not to allo	
Installer's initials	Miscellar	
ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name Date Tested 4-4-22	Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes Range downflow vent installed outside of sk Drain lines supported at 4 foot intervals. Ye Electrical crossovers protected. Yes Other:	
Electrical		
Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg.	Installer verifies all information give	
Plumbing	is accurate and tru	
Connect all sewer drains to an existing sewer tap or septic tank. Pg. 28	manufacturer's installation instru	

plication	Number:Date:
W-1-1-1-1	Site Preparation
	nd organic material removed .
Water di	rainage: Natural Swale Pad Other .
	Fastening multi wide units
Floor: Walls: Roof:	Type Fastener: Type Fastener: Type Fastener: Type Fastener: Length: Length: Spacing: Spac
	Gasket (weatherproofing requirement)
homes a a result o of tape v	tand a properly installed gasket is a requirement of all new and used not that condensation, mold, meldew and buckled marriage walls are of a poorly installed or no gasket being installed. I understand a strip will not serve as a gasket. Installer's initials
Type gas Pg.	Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes
	Weatherproofing
Siding or	omboard will be repaired and/or taped. Yes . Pg. n units is installed to manufacturer's specifications. Yes e chimney installed so as not to allow intrusion of rain water. Yes
	Miscellaneous
Dryer ve Range d Drain lin	nt installed. Yes No nt installed outside of skirting. Yes ownflow vent installed outside of skirting. Yes es supported at 4 foot intervals. Yes I crossovers protected. Yes
	Iller verifies all information given with this permit worksheet is accurate and true based on the nufacturer's installation instructions and or Rule 15C-1 & 2
1110	
installer	Signature Robert Shuppard Date 4-4-22

Application Number:



