

PERMIT WORKSHEET

page 1 of 2


PERMIT NUMBER

Installer Brent Strickland License # IH 1104218
 Installer Mobile Phone # 386-365-7043
 Address of home being installed 174 SW CR 242A LOT 9
LAKE CITY, FL 32025
 Manufacturer SUNSTATE MAN. Length x width 106x14

NOTE: if home is a single wide fill out one half of the blocking plan
 if home is a triple or quad wide sketch in remainder of home

I understand Lateral Arm Systems cannot be used on any home (new or used)
 where the sidewall ties exceed 5 ft 4 in.

Installer's initials B.S.



New Home ☐ Used Home ☒

Home installed to the Manufacturer's Installation Manual ☐

Home is installed in accordance with Rule 15-C ☒

Single wide ☒ Wind Zone II ☒ Wind Zone III ☐

Double wide ☐ Installation Decal # 88591

Triple/Quad ☐ Serial # SSM FLA - C-11-2200

Roof System: ☒ Typical ☐ Hinged

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" x 24" (576)*	26" x 26" (676)
1000 psf		3'	4'	5'	6'	7'	8'
1500 psf		4' 6"	6'	7'	8'	8'	8'
2000 psf		6'	8'	8'	8'	8'	8'
2500 psf		7' 6"	8'	8'	8'	8'	8'
3000 psf		8'	8'	8'	8'	8'	8'
3500 psf		8'	8'	8'	8'	8'	8'

* interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size 17x25

Perimeter pier pad size 10x16

Other pier pad sizes (required by the mfg.) 17x25

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening Pier pad size

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)

Manufacturer _____

Longitudinal Stabilizing Device w/ Lateral Arms

Manufacturer Oliver-Holt

POPULAR PAD SIZES

Pad Size	Sq In
16 x 16	256
16 x 18	288
18.5 x 18.5	342
16 x 22.5	360
17 x 22	374
13 1/4 x 26 1/4	348
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	448
24 x 24	576
26 x 26	676

ANCHORS

4 ft ☒ 5 ft _____

FRAME TIES

within 2' of end of home
 spaced at 5' 4" oc ☒

OTHER TIES

Number

Sidewall 20
 Longitudinal 6
 Marriage wall 8
 Shearwall 9



Anthony Islam

PERMIT NUMBER

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to _____ psf
or check here to declare 1000 lb. soil ☒ without testing.

x 1000x 1000x 1000

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

x 1000x 1000x 1000

TORQUE PROBE TEST

The results of the torque probe test is 290 inch pounds or check here if you are declaring 5' anchors without testing _____. A test showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may require anchors with 4000 lb holding capacity.

B.S. Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name Brent Strickland

Date Tested 4-11-22



Site Preparation

Debris and organic material removed
Water drainage: Natural Swale Pad Other

Fastening multi wide units

Floor: Type Fastener: _____ Length: _____ Spacing: _____
Walls: Type Fastener: _____ Length: _____ Spacing: _____
Roof: Type Fastener: _____ Length: _____ Spacing: _____
For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials N/A

Type gasket
Pg. _____

Installed:
Between Floors Yes _____
Between Walls Yes _____
Bottom of ridgebeam Yes _____

Weatherproofing

The bottomboard will be repaired and/or taped. Yes ☒ Pg. _____
Siding on units is installed to manufacturer's specifications. Yes ☒
Fireplace chimney installed so as not to allow intrusion of rain water. Yes ☒

Miscellaneous

Skirting to be installed. Yes ☒ No _____
Dryer vent installed outside of skirting. Yes _____ N/A ☒
Range downflow vent installed outside of skirting. Yes _____ N/A ☒
Drain lines supported at 4 foot intervals. Yes ☒
Electrical crossovers protected. Yes ☒
Other: _____

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. 29

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. 28

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. 29


Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature Brent Strickland Date 4-11-22

Proposed
Struckland Lot 9

924 SQ

66"



 4/11/22

COMPLIANCE CERTIFICATE

Manufacturer Address

Sunstate Manufactured Homes, Inc.
5109 Cone Road
Tampa, FL 33610

Date of Manufacture 12/6/84	Plant Number 1	HUD No. FLA 277250
--------------------------------	-------------------	-----------------------

Manufacturer's Serial Number and Model Unit Designation
SSM-FLA-C-11-2200 42663

Design Approval by (D.A.P.I.A.)
RADCO

This mobile home is designed to comply with the federal mobile home construction and safety standards in force at time of manufacture.
(For additional information, consult owner's manual.)

The factory installed equipment includes:

Equipment	Manufacturer	Model Designation
For heating	Coleman	7655-856
For air cooling		
For cooking	Brown	MPL03
Refrigerator	GE	TBF17SF
Water heater	Ruud	PX20-1
Washer		
Clothes Dryer		
Dishwasher		
Garbage Disposal		
Fireplace		
Oven	Brown	MPM720
Firex	FXW-1	FXW-1

HEATING AND COOLING DESIGN BASIS CERTIFICATE

COMFORT HEATING

This mobile home has been thoroughly insulated to conform with the requirements of federal mobile home construction and safety standards for all weather conditions.

Heating equipment manufacturer and model (see list at left).

The above heating equipment has the capacity to maintain an average 70°F temperature

this home at outdoor temperatures of _____ F.

To maximize furnace operating economy, and to conserve energy, it is recommended

this home be installed where the outdoor winter design temperature (67°F) would register

18 degrees Fahrenheit.

The above information has been calculated assuming a maximum wind velocity of 15 mph standard atmospheric pressure.

COMFORT COOLING

☐ Air conditioner provided at factory (Alternate I)

Air conditioner manufacturer and model (see list at left).

Certified capacity — _____ B.T.U./hr. in accordance with the equipment

air conditioning and refrigeration institute of America.

The central air conditioning system provides _____ No. home has been about standard

orientation of the front (hitch end) of the home facing _____ On this basis

system is designed to maintain an indoor temperature of 75°F when outdoor

temperatures are _____ F dry bulb and _____ F wet bulb.

The temperature to which this home can be cooled will change depending upon amount of exposure of the windows of this home to the sun's radiant heat. Therefore, a home's heat gains will vary dependent upon its orientation to the sun and any possible shading provided. Information concerning the calculation of cooling loads at various locations, window exposures and shadings are provided in Chapter 22 of the 1975 edition of the ASHRAE Handbook of Fundamentals.

Information necessary to calculate cooling loads at various locations and orientations provided in the special comfort cooling information provided with this mobile home.

☐ Air conditioner not provided at factory (Alternate II)

The air distribution system of this home is suitable for the installation of central air conditioning.

The supply air distribution system installed in this home is sized for mobile home central

air conditioning system of up to 40,466 B.T.U./hr. rated capacity which is

certified in accordance with the appropriate air conditioning and refrigeration institute standards, when the air circulators of such air conditioners are rated at 0.3 inch static pressure or greater for the cooling air delivered to the mobile home supply air duct system.

Information necessary to calculate cooling loads at various locations and orientations provided in the special comfort cooling information provided with this mobile home.

☐ Air conditioning not recommended (Alternate III)

The air distribution system of this home has not been designed in anticipation of its use with a central air conditioning system.

INFORMATION PROVIDED BY THE MANUFACTURER
NECESSARY TO CALCULATE SENSIBLE HEAT GAIN

Walls (without windows and doors)	120
Ceilings and roofs of light color	N/A
Ceilings and roofs of dark color	091
Floors	108
Air ducts in floor	186
Air ducts in ceiling	N/A
Air ducts installed outside the home	N/A

The following are the duct areas in this home

Air ducts in floor	N/A	sq. ft.
Air ducts in ceiling	N/A	sq. ft.
Air ducts outside the home	N/A	sq. ft.

To determine the required capacity of equipment to cool a home efficiently and economically, a cooling load (heat gain) calculation is required. The cooling load is dependent on the orientation, location and the structure of the home. Central air conditioners operate most efficiently and provide the greatest comfort when their capacity closely approximates the calculated cooling load. Each home's air conditioner should be sized in accordance with Chapter 22 of the American Society of Heating, Refrigerating and Air Conditioning Engineers (ASHRAE) Handbook of Fundamentals, under the location and orientation are known.

OUTDOOR WINTER DESIGN TEMP. ZONES



STRUCTURAL DESIGN BASIS CERTIFICATE

DESIGN WIND
ZONE MAP

☐ Zone I
Standard Wind
15 PSF Horizontal
9 PSF Uplift

☐ Zone II
Hurricane Resistant
25 PSF Horizontal
15 PSF Uplift



DESIGN ROOF LOAD
ZONE MAP



FLA 277250

TO THE BEST OF THE
DOUBT AND BELIEF THAT THIS
HAS BEEN INSPECTED IN ACCORD-
ANCE WITH THE DEPARTMENT OF
DEVELOPMENT AND IS CONSTRUCTED
IN ACCORDANCE WITH THE FEDERAL MANUFACTURED
AND SAFETY STANDARDS IN EFFECT