PERMIT APPLICATION / MANUFACTURED HOME INSTALLATION APPLICATION

For Office Use Only	(Revised 7-1-15)	Zoning Official	Building O	fficial
AP#	Date Receiv	/ed	Permit #	
			Land Use Plan	Map Category
Comments				
FEMA Map#	Elevation	Finished Floor	River	In Floodway
□ Recorded Deed or □	Property Appraiser	PO 🗆 Site Plan 🗆 E	H #	□ Well letter OR
□ Existing well □ La	nd Owner Affidavit	□ Installer Authoriza	tion 🗆 FW Comp. lette	er 🗆 App Fee Paid
□ DOT Approval □ Pa	rent Parcel #	D STI	UP-MH	□ 911 App
□ Ellisville Water Sys	□ Assessment	□ Out Cou	inty 🗆 In County 🗆 S	ub VF Form
Property ID # 19-6S-	17-09698-015	Cub division	NΔ	NA
 New Mobile Home 	Used	d Mobile Home_X	MH Size 28:	x60 Year <u>2005</u>
 Applicant Wendy 	Grennell		Phone #386-984-6	274
 Address 3104 SW 	/ Old Wire Rd Fort	White, FL 32038		
 Name of Property 	Owner Jeanne	e Rice	Phone#_ <i>3</i> %	6-965-4737
 Circle the correct 		FL Power &	Light - Clay	<u>Electric</u>
	(Circle One) -	Suwannee Valley		Energy
 Name of Owner of 	Mobile Home Jean	ne Rice	Db #38	6-965-4737
	Cumorah Hill St. Fo			10-303-4737
	operty Owner Same			
	f Dwellings on Prop			
	Dweimigs on Frop			
Lot Size		Total Acre	age <u>³⁰ </u>	
Do you : Have Exis	sting Drive or Privat	e Drive or need Cu	Ivert Permit or Culve (Not exis	rt Waiver (Circle one)
Is this Mobile Hom	e Replacing an Exis	sting Mobile Home	NO	,
	-		ustenugee turn Right	to SW Cumorah
Hill Street turn Rig	ht to existing drive	on right just past 5	87 drive site will be o	n the left
		() ~(
	Dealer/Installer Ro			386-623-2003
 Installers Address License Number 	<u> 6355 SE C</u> H 1025386			3/025
Ficewae Mullinel		ins	tallation Decal #	04040

' . L	Mobile Home Permit Worksheet	Application Number:	Date:
		New Home Used Home X	
Installer : Robert S	Sheppard License #IH1025386	Home installed to the Manufacturer's Installation Ma	anual 🔲
Address of home	SW Cumorah Hill Street	Home is installed in accordance with Rule 15-C	X
being installed	Fort White, FL 32038	Single wide Wind Zone II	Wind Zone III
Manufacturer Ho	mes of Merit Length x width 60x28	Double wide X Installation Decal #	09390
NOTE: if hor	ne is a single wide fill out one half of the blocking plan	Triple/Quad Serial # FLMHM	1BA1165257782AB
I understand Lat	ne is a triple or quad wide sketch in remainder of home teral Arm Systems cannot be used on any home (new or used) vall ties exceed 5 ft 4 in.	PIER SPACING TABLE FOR USE	D HOMES
	Installer's initials	Load Footer 16" x 16" 18 1/2" x 18 20" x 20"	22" x 22" 24" X 24" 26" x 26"
Typical pier spacin	lateral	capacity (sq in) (256) 1/2" (342) (400)	(484)* (576)* (676)
	Show locations of Longitudinal and Lateral System	s 1000 psf 3' 4' 5' s 1500 psf 4'6" 6' 7'	6' 7' 8' 8' 8' 8'
	longitudinal (use dark lines to show these locations)	2000 psf 6' 8' 8' 2500 psf 7'6" 8' 8'	8' 8' 8' 8' 8' 8'
		3000 psf 8' 8' 8' 3500 psf 8' 8' 8'	8' 8' 8'
		* interpolated from Rule 15C-1 pier spacing table.	
– T		PIER PAD SIZES	POPULAR PAD SIZES
$-\Pi$		I-beam pier pad size	Pad Size Sq In 16 x 16 256
		Perimeter pier pad size	16 x 18 288 18.5 x 18.5 342
[]	10313 11 11 23×3 (Other pier pad sizes (required by the mfg.)	16 x 22.5 360 17 x 22 374
		Draw the approximate locations of marriage	13 1/4 x 26 1/4 348 20 x 20 400
Ц , Ц	narriage wall piers within 2' of end of home per Rule 15C	wall openings 4 foot or greater. Use this symbol to show the piers.	17 3/16 x 25 3/16 441 17 1/2 x 25 1/2 446
		List all marriage wall openings greater than 4 foot and their pier pad sizes below.	24 x 24 576 26 x 26 676
	1 May 1/ Guefours	Opening Pier pad size	ANCHORS
10	110120 3750 200 3	1 23431	(4 ft) 5 ft
			FRAME TIES
	64 01: var 9 20		within 2' of end of home spaced at 5' 4" oc
		TIEDOWN COMPONENTS	OTHER TIES
		Longitudinal Stabilizing Device (LSD)	Number Sidewall
		Manufacturer Longitudinal Stabilizing Device w/ Lateral Arms	Longitudinal Marriage wall
		Manufacturer	Shearwall
· · · · · · · · · · · · · · · · · · ·		2000 4 05 2	

Mobile Home Permit Worksheet

Mobile Home Permit Worksheet

	Site Preparation
The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb, soil without testing.	Debris and organic material removed Water drainage: NaturalSwalePadOther
	Fastening multi wide units
POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer.	Floor: Type Fastener: Length: Spacing: Spacing: Spacing: Type Fastener: Length: Spacing: Spac
	Gasket (weatherproofing requirement)
3. Using 500 lb. increments, take the lowest reading and round down to that increment. X _ ()	I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket. Installer's initials
The results of the torque probe test is inch pounds or check here if you are declaring 5' anchors without testing A test showing 275 inch pounds or less will require 5 foot anchors. Note: A state approved lateral arm system is being used and 4 ft.	Type gasket Pg. fatigated Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing
anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials	The bottomboard will be repaired and/or taped. Yes Pg Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes
Installer Name ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name Date Tested 4 - 14 - 22	Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes N/A Range downflow vent installed outside of skirting. Yes N/A Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other:
Electrical	
connect electrical conductors between multi-wide units, but not to the main power ource. This includes the bonding wire between multi-wide units. Pg	Installer verifies all information given with this permit worksheet is accurate and true based on the
connect all sewer drains to an existing sewer tap or septic tank, Pg.	manufacturer's installation instructions and or Rule 15C-1 & 2
Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.	Installer Signature School Shappangoate 4-14-2-

Application Number:

Date:



COLUMBIA COUNTY BUILDING DEPARTMENT 135 NE Hernando Ave, Suite B-21, Lake City, FL 32055 Phone: 386-758-1008 Fax: 386-758-2160

MOBILE HOME INSTALLERS LETTER OF AUTHORIZATION

1, Robert Shep	give th	is authority fo	or the job addre	ess show below
only, Sw Cu	morah Hill Job Address	Street	, and	I do certify that
the below referenced person(s)	listed on this form is/s	are under my	/ direct supervi	sion and control
and is/are authorized to purcha	se permits, call for ins	pections and	d sign on my be	half.
Printed Name of Authorized Person	Signature of Autho Person	rized	Authorized F (Check one)	
Wendy Grennell	Wendy She	enell	Agent Property	Officer / Owner
			Agent Property	Officer / Owner
			Agent Property	Officer / Owner
I, the license holder, realize that under my license and I am fully Local Ordinances. I understand that the State Lice holder for violations committed document and that I have full realize that I have full realized.	responsible for comp nsing Board has the p by him/her or by his/h	liance with a power and au er authorized	Il Florida Statut uthority to discip d person(s) thro	cles, Codes, and coline a license cough this
Notes Sheppard License Holders Signature (Note	arized)		5350 mber	<u>4-14-22</u> Date
NOTARY INFORMATION: STATE OF: Florida	COUNTY OF:			
The above license holder, whos personally appeared before me (type of I.D.)	e name is <u>Robert</u> and <u>is known by me</u> on this _	<i>Sheppase</i> or has produc <u>14</u> day o	/ ced identification of <u>Apri</u> /	on, 20_ <i>2></i>
Shuly M Benner NOTARY'S SIGNATURE	\	1	Shirley M. Be Shirley Public State of Flori	

Comm# HH097095 Expires 2/24/2025

MOBILE HOME INSTALLATION SUBCONTRACTOR VERIFICATION FORM

APPLICATION NU	MBER CONTRACTOR Robert Sheppard PHONE 386-623-
	THIS FORM MUST BE SUBMITTED PRIOR TO THE ISSUANCE OF A PERMIT
In Columbia Co	ounty one permit will cover all trades doing work at the permitted site. It is <u>REQUIRED</u> that we have
	subcontractors who actually did the trade specific work under the permit. Per Florida Statute 440 and 6, a contractor shall require all subcontractors to provide evidence of workers' compensation or
exemption, ge	neral liability insurance and a valid Certificate of Competency license in Columbia County.
Any changes,	the permitted contractor is responsible for the corrected form being submitted to this office prior to the
start of that si	ubcontractor beginning any work. Violations will result in stop work orders and/or fines.
ELECTRICAL	Print Name Jeanne Rice Signature Jeanne Inice License #: Owner Phone #: 386-965-4737
	License #: OWNEY Phone #: 386-965-4737
	Qualifier Form Attached
MECHANICAL/	Print Name Jeanne Rice Signature Jeanne & Rice
* /c	Print Name Jeanne Rice Signature Jeanne 1 Rice

F. S. 440.103 Building permits; identification of minimum premium policy.--Every employer shall, as a condition to applying for and receiving a building permit, show proof and certify to the permit issuer that it has secured compensation for its employees under this chapter as provided in ss. 440.10 and 440.38, and shall be presented each time the employer applies for a building permit.

Qualifier Form Attached

CODE ENFORCEMENT PRELIMINARY MOBILE HOME INSPECTION REPORT

DATE RECEIVEDBY IS THE M/H ON THE PROPERTY WHERE THE PERMIT WILL BE ISSUED?
OWNERS NAME Jeanne Rice PHONE CELL 386 965-4737
ADDRESS 819 SW Cumorah Hill St Fort White 32038
MOBILE HOME PARK SUBDIVISION AT
DRIVING DIRECTIONS TO MOBILE HOME 41 South, TR on Tustenuggee
IK on Sw Cumorah Hill St to drive on 12 just
past #581 - 31te on (L)
MOBILE HOME INSTALLER Kobert Sheppard PHONE CELL 586 623-2303
MOBILE HOME INFORMATION
MAKE Horres of Merit YEAR 2005 SIZE Z8 x 60 COLOR Cream
SERIAL NO. FLMHMBA165251782AB
WIND ZONE Must be wind zone II or higher NO WIND ZONE I ALLOWED
INSPECTION STANDARDS
INTERIOR: (P or F) - P= PASS F= FAILED
SMOKE DETECTOR () OPERATIONAL () MISSING
FLOORS () SOLID () WEAK () HOLES DAMAGED LOCATION
DOORS ()OPERABLE ()DAMAGED
WALLS () SOLID () STRUCTURALLY UNSOUND
WINDOWS () OPERABLE () INOPERABLE
PLUMBING FIXTURES () OPERABLE () INOPERABLE () MISSING
CEILING () SOLID () HOLES () LEAKS APPARENT
ELECTRICAL (FIXTURES/OUTLETS) () OPERABLE () EXPOSED WIRING () OUTLET COVERS MISSING () LIGHT FIXTURES MISSING
EXTERIOR:
WALLS / SIDDING () LOOSE SIDING () STRUCTURALLY UNSOUND () NOT WEATHERTIGHT () NEEDS CLEANING
WINDOWS () CRACKED/ BROKEN GLASS () SCREENS MISSING () WEATHERTIGHT
ROOF () APPEARS SOLID () DAMAGED
STATUS
APPROVED WITH CONDITIONS:
NOT APPROVED NEED RE-INSPECTION FOR FOLLOWING CONDITIONS
SIGNATURE ID NUMBER DATE