	Mobile Home Permit Worksheet	Application Number: 7623 / Date:
	A .	New Home Used Home
\ <u></u>	ne 310 Sw Ametia CT	Home installed to the Manufacturer's Installation Manual Home is installed in accordance with Rule 15-C
<i>if</i> . I understand	home is a single wide fill out one half of the blocking plan home is a triple or quad wide sketch in remainder of home I Lateral Arm Systems cannot be used on any home (new or used) dewall ties exceed 5 ft 4 in. Installer's initials	Single wide
	longitudinal (use dark lines to show these locations)	2000 psf 6' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8'
		PIER PAD SIZES
	marriage wall piers within 2' of end of home per Rule 15C	Other pier pad sizes (required by the mfg.) 16 x 22.5 360 17 x 22 374 13 1/4 x 26 1/4 348 20 x 20 400 wall openings 4 foot or greater. Use this symbol to show the piers.
		List all marriage wall openings greater than 4 foot and their pier pad sizes below. 24 x 24 576 26 x 26 676 ANCHORS Opening Pier pad size
/ 59	STOLE BUILDING	4 ft 5 ft FRAME TIES within 2' of end of home spaced at 5' 4" oc
Simple States	for Code S Compliance S Of Florida	TIEDOWN COMPONENTS Longitudinal Stabilizing Device (LSD) Manufacturer Longitudinal Stabilizing Device w/ Lateral Arms Manufacturer Number 2k

Mobile Home Permit Worksheet

Mobile Home Permit Worksheet	Application Number: Date:
DOGUET DEVETS AMETER THAT	Site Preparation
The pocket penetrometer tests are rounded down to 1500 psf or check here to declare 1000 lb. soil without testing.	Debris and organic material removed
	Fastening multi wide units
x 1100 x 1700 x 1600	Floor: Type Fastener Length: Spacing:
POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer.	Walls: Type Fastener: Length: Spacing: Length: Spacing: Spacing: Length: Spacing: Spacing: For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.
	Gasket (weatherproofing requirement)
3. Using 500 lb. increments, take the lowest reading and round down to that increment.	I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip
x 1660 x 1600 x 1600	of tape will not serve as a gasket. Installer's initials
TORQUE PROBE TEST	Type gasket Found Installed:
The results of the torque probe test is 295 inch pounds or check here if you are declaring 5' anchors without testing A test	Pa 22 Retween Floore Vas
18/ p-101	Weatherproofing
reading is 275 or less and where the mobile home manufacture may requires anchors with 4000 lb holding capacity.	be the totomboard will be repaired and/or taped. Yes Pg
Installer's initials of Flo	Miscellaneous
ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name Robert Shepped	Skirting to be installed. Yes No_ Dryer vent installed outside of skirting. Yes N/A Range downflow vent installed outside of skirting. Yes N/A Drain lines supported at 4 foot intervals. Yes N/A Electrical crossovers protected. Yes Other
Electrical	
Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between mult-wide units. Pg. 29	Installer verifies all information given with this permit worksheet
Plumbing	is accurate and true based on the
Connect all sewer drains to an existing sewer tap or septic tank. Pg. 28	manufacturer's installation instructions and or Rule 15C-1 & 2
Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.	Installer Signature Kolul Sheppel Date 4-20-20

.99

SH

180999EL

B# 1580243 TL96E999TT #L PLANCE SELECTION 17525

866T

PERI