

DATE 11/16/2005

Columbia County Building Permit

PERMIT

This Permit Expires One Year From the Date of Issue

000023863

APPLICANT SUSAN DIXON

PHONE 752-7046

ADDRESS 245 NW CASEY GLEN

LAKE CITY

FL 32055

OWNER SUSAN DIXON

PHONE 755-7046

ADDRESS 566 NW LOWER SPRINGS ROAD

LAKE CITY

FL 32055

CONTRACTOR RONNIE NORRIS

PHONE 752-3871

LOCATION OF PROPERTY LAKE JEFFREY,TR AT LOWER SPRINGS RD, 1/2 MILE ON LEFT

TYPE DEVELOPMENT MH/UTILITY

ESTIMATED COST OF CONSTRUCTION

.00

HEATED FLOOR AREA

TOTAL AREA

HEIGHT .00

STORIES

FOUNDATION

WALLS

ROOF PITCH

FLOOR

LAND USE & ZONING A-3

MAX. HEIGHT

Minimum Set Back Requirments:

STREET-FRONT

30.00

REAR

25.00

SIDE

25.00

NO. EX.D.U.

0

FLOOD ZONE

X

DEVELOPMENT PERMIT NO.

PARCEL ID 01-3S-15-00128-008

SUBDIVISION

LOT

BLOCK

PHASE

UNIT

TOTAL ACRES

IH0000044

Culvert Permit No.

Culvert Waiver

Contractor's License Number

Applicant/Owner/Contractor

EXISTING

05-1147-N

BK

HD

Y

Driveway Connection

Septic Tank Number

LU & Zoning checked by

Approved for Issuance

New Resident

COMMENTS: ONE FOOT ABOVE THE ROAD

Check # or Cash 683

FOR BUILDING & ZONING DEPARTMENT ONLY

(footer/Slab)

Temporary Power

Foundation

Monolithic

date/app. by

date/app. by

date/app. by

Under slab rough-in plumbing

Slab

Sheathing/Nailing

date/app. by

date/app. by

date/app. by

Framing

Rough-in plumbing above slab and below wood floor

date/app. by

date/app. by

Electrical rough-in

Heat & Air Duct

Peri. beam (Lintel)

date/app. by

date/app. by

date/app. by

Permanent power

C.O. Final

Culvert

date/app. by

date/app. by

date/app. by

M/H tie downs, blocking, electricity and plumbing

date/app. by

Pool

date/app. by

Reconnection

Pump pole

Utility Pole

date/app. by

date/app. by

date/app. by

M/H Pole

Travel Trailer

Re-roof

date/app. by

date/app. by

date/app. by

BUILDING PERMIT FEE \$

.00

CERTIFICATION FEE \$

.00

SURCHARGE FEE \$

.00

MISC. FEES \$

200.00

ZONING CERT. FEE \$

50.00

FIRE FEE \$

65.12

WASTE FEE \$

134.75

FLOOD DEVELOPMENT FEE \$

FLOOD ZONE FEE \$

25.00

CULVERT FEE \$

TOTAL FEE 474.87

INSPECTORS OFFICE

CLERKS OFFICE

NOTICE: IN ADDITION TO THE REQUIREMENTS OF THIS PERMIT, THERE MAY BE ADDITIONAL RESTRICTIONS APPLICABLE TO THIS PROPERTY THAT MAY BE FOUND IN THE PUBLIC RECORDS OF THIS COUNTY. AND THERE MAY BE ADDITIONAL PERMITS REQUIRED FROM OTHER GOVERNMENTAL ENTITIES SUCH AS WATER MANAGEMENT DISTRICTS, STATE AGENCIES, OR FEDERAL AGENCIES.

"WARNING TO OWNER: YOUR FAILURE TO RECORD A NOTICE OF COMMENCEMENT MAY RESULT IN YOUR PAYING TWICE FOR IMPROVEMENTS TO YOUR PROPERTY. IF YOU INTEND TO OBTAIN FINANCING, CONSULT WITH YOUR LENDER OR AN ATTORNEY BEFORE RECORDING YOUR NOTICE OF COMMENCEMENT."

This Permit Must Be Prominently Posted on Premises During Construction

PLEASE NOTIFY THE COLUMBIA COUNTY BUILDING DEPARTMENT AT LEAST 24 HOURS IN ADVANCE OF EACH INSPECTION, IN ORDER THAT IT MAY BE MADE WITHOUT DELAY OR INCONVINCE, PHONE 758-1008. THIS PERMIT IS NOT VALID UNLESS THE WORK AUTHORIZED BY IT IS COMMENCED WITHIN 6 MONTHS AFTER ISSUANCE.

The Issuance of this Permit Does Not Waive Compliance by Permittee with Deed Restrictions.



## PERMIT APPLICATION / MANUFACTURED HOME INSTALLATION APPLICATION

For Office Use Only		Zoning Official <u>BLK 19.10.05</u>	Building Official <u>NO 10-14-05</u>
AP# <u>0510-24</u>	Date Received <u>9/7/05</u>	By <u>STW</u>	Permit # <u>23863</u>
Flood Zone <u>X</u>	Development Permit <u>N/A</u>	Zoning <u>A-3</u>	Land Use Plan Map Category <u>A-3</u>
Comments <u>0</u>			
FEMA Map # _____	Elevation _____	Finished Floor _____	River _____ In Floodway _____
<input checked="" type="checkbox"/> Site Plan with Setbacks shown	<input checked="" type="checkbox"/> Environmental Health Signed Site Plan	<input checked="" type="checkbox"/> Env. Health Release	
<input checked="" type="checkbox"/> Well letter provided	<input checked="" type="checkbox"/> Existing Well		Revised 9-23-04

- ✓ Property ID 00/28-008 (01-35-15) Must have a copy of the property deed
- ✓ New Mobile Home ☒ Used Mobile Home \_\_\_\_\_ Year 2006
- ✓ Subdivision Information 755-3779 - My Aunt Katie
- ✓ Applicant Susan R Dixon Phone # 972-571-7869
- ✓ Address 245 N.W. Casey Glen 752-7046 - not avail
- Lake City 32055 till house is ready
- ✓ Name of Property Owner Susan Dixon Phone# ↑
- ✓ 911 Address 566 NW Lower Springs, L.C. 32055
- ✓ Circle the correct power company - FL Power & Light - Clay Electric
- (Circle One) - Suwannee Valley Electric - Progressive Energy
- ✓ Name of Owner of Mobile Home Susan R Dixon Phone # 755-3779 - Aunt K
- ✓ Address 245 NW Casey Glen, L.C. 32055
- ✓ Relationship to Property Owner Self
- ✓ Current Number of Dwellings on Property 0
- ✓ Lot Size 10.08 Total Acreage 10.08
- ✓ Do you : Have an Existing Drive or need a Culvert Permit or a Culvert Waiver Permit
- ✓ Driving Directions 10 miles out Lake Jeffrey, R. Turn only at  
Lower Springs Rd, about 1/2 mi. on left
- ✓ Is this Mobile Home Replacing an Existing Mobile Home no (ones)
- ✓ Name of Licensed Dealer/Installer Ronnie Nish Phone # 752-3871
- ✓ Installers Address 1004 SE Chant Tea
- ✓ License Number TH0000049 Installation Decal # 253634

**AFFIDAVIT**


I Certify that the following described mobile home being placed on the referenced parcel is not a Wind Zone 1 mobile home.

Customer Name: Susan Dixon

Property ID: Sec: 1 Twp: 35 Rge: 15 Tax Parcel No: 00128-008

Lot: B Block \_\_\_\_\_ Subdivision: \_\_\_\_\_


Moible Home Year/Make: skyline 2006 Size: 32x64




Signature of Mobile Home Installer

Sworn to and subscribed before me this 7 day of October, 2005

By Ronnie Norris



Notary's name printed/typed



Notary Public, State of Florida

Commission No. \_\_\_\_\_

Personally Known: ☒

Id Produced (type) \_\_\_\_\_



**MOBILE HOME INSTALLER AFFIDAVIT**

As per Florida Statutes Section 320.8249 Mobile Home Installers License:

Any person who engages in mobile home installation shall obtain a mobile home Installer's license from the Bureau of Mobile Home and Recreational Vehicle Construction of the Department of Highway Safety and Motor Vehicles pursuant to this section. Said license shall be renewed annually, and each licensee shall pay a fee of \$150.00.

I, Mr. Ronnie Norky, license number IH 00000419  
Please Print

Do hereby state that the installation of the manufactured home for Susan Dijon  
Applicant  
\_\_\_\_\_ at applied 10/06/05  
911 Address

will be done under my supervision.

[Signature]  
Signature

Sworn to and subscribed before me this 7 day of October,  
2005.

Notary Public: Rebecca L. Gallina  
Signature

My Commission Expires: \_\_\_\_\_



These worksheets must be completed and signed by the installer.  
Submit the originals with the packet.

COLUMBIA COUNTY PERMIT WORKSHEET

Installer

Rouge Noffs

License #

TH00000419

911 Address where home is being installed

Manufacturer

SKXline

Length x width

32X64

NOTE:

if home is a single wide fill out one half of the blocking plan  
if home is a triple or quad wide sketch in remainder of home

I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.

Installer's initials

RN

New Home ☒ Used Home ☐  
Home installed to the Manufacturer's Installation Manual ☐  
Home is installed in accordance with Rule 15-C ☐  
Single wide ☒ Wind Zone II ☒ Wind Zone III ☐  
Double wide ☒ Installation Decal # 253634  
Triple/Quad ☐ Serial # \_\_\_\_\_

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity (sq in)	16' x 16' (256)	18 1/2' x 18 1/2' (342)	20' x 20' (400)	22' x 22' (484)	24' x 24' (576)	26' x 26' (676)
1000 psf	3'	4'	5'	6'	7'	8'
1500 psf	4' 6"	6'	7'	8'	9'	10'
2000 psf	6'	8'	9'	10'	11'	12'
2500 psf	7' 6"	9'	10'	11'	12'	13'
3000 psf	8'	10'	11'	12'	13'	14'
3500 psf	8'	10'	11'	12'	13'	14'

Interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size 17X22  
Perimeter pier pad size 16X16  
Other pier pad sizes (required by the mfg.) 17X22

Draw the approximate locations of marriage wall openings 4' foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4' foot and their pier pad sizes below.

Opening

Pier pad size

4 ft

5 ft


FRAME TIES

TIEDOWN COMPONENTS

OTHER TIES

Longitudinal Stabilizing Device (LSD)  
Manufacturer \_\_\_\_\_  
Longitudinal Stabilizing Device w/ Lateral Arms  
Manufacturer \_\_\_\_\_

Sidewall \_\_\_\_\_  
Longitudinal Marriage wall \_\_\_\_\_  
Shearwall \_\_\_\_\_





POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to 1500 psi or check here to declare 1000 lb. soil without testing.

X 1500 X 1000 X 1500

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X 1500 X 1000 X 1500

TORQUE PROBE TEST

The results of the torque probe test is 285 inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may require anchors with 4000 lb holding capacity.

Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

Donna White

Date Tested

10-1-05

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg.

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg.

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.

Site Preparation

Debris and organic material removed Swale Pad Other

Fastening multi wide units

Floor: Type Fastener Length: Spacing: 24 inch  
Walls: Type Fastener Length: Spacing: 24 inch  
Roof: Type Fastener Length: Spacing: 24 inch  
For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials

Type gasket Pg.

Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes

Weatherproofing

The bottomboard will be repaired and/or taped. Yes Pg.  
Siding on units is installed to manufacturer's specifications. Yes  
Fireplace chimney installed so as not to allow intrusion of rain water. Yes

Miscellaneous

Skirting to be installed. Yes No  
Dryer vent installed outside of skirting. Yes N/A  
Range downflow vent installed outside of skirting. Yes N/A  
Drain lines supported at 4 foot intervals. Yes  
Electrical crossovers protected. Yes  
Other:

Installer verifies all information given with this permit worksheet is accurate and true based on the

manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature

Donna White

Date 10-6-05

LETTER OF AUTHORIZATION TO PULL PERMITS


I, Ronnie Norris, DO HEREBY GRANT  
Susan Dixon, AUTHORIZATION TO PULL THE NECESSARY  
PERMITS REQUIRED FOR THE DELIVERY AND SET OF A MANUFACTURED  
HOME IN Columbia COUNTY, FLORIDA.

THIS FOREGOING INSTRUMENT WAS ACKNOWLEDGED BEFORE ME THIS

7 DAY OF October, 2005 BY Ronnie Norris, WHO IS PERSONALLY KNOWN TO ME.


STATE OF FLORIDA  
COUNTY OF Columbia

Rebecca L. Gallina  
NOTARY PUBLIC




(STAMP)






OPTION CORNER TUB BATH





5701CTL/6032 (1,774 SQ. FT.) 3BEDROOM - 2BATHS - CATHEDRAL THRU-OUT





02/29/03  
M. J. J. J.



\* - ADD ONE INCH @ 2x6 APPLICATION

FLORIDA ONLY PIER POINT LAYOUT (PIERS @ I-BEAM & CENTERLINE WITHOUT PERIMETER FOUNDATION)


20 PSF ROOF ZONE

X COLUMN SUPPORTS - SEE ABOVE DIAGRAM FOR LOCATIONS & LOAD REQUIREMENTS @ 200 PSF TONIC.  
SEE TABLE 4 OF INSTALLATION MANUAL FOR FLOORING SIZES.  
I-BEAM PIER SUPPORTS - 8" MAX SPACING - SEE INSTALLATION MANUAL TABLE 2 FOR SPACING AND  
TABLE 4 FOR FLOORING SIZES.  
SIDE WALL PIER SUPPORTS FOR LOCATION OF PATIO DOORS OR OTHER LARGE OPENINGS

DIVISIONS		BOX LENGTH		DESCRIPTION IN R-22		DRAWING NUMBER	
111	1341	552				5728-CTL	
112	344	552					
113	344	571					
120	344	591					
131	328	612					
143	501						
163	536						
171	536						
181	1504						

# TIE-DOWN DETAILS FOR 5/12 ROOF PITCH DOUBLE WIDES AT WIND ZONE II & III

TABLE 6A



WIND ZONE II (100 mph)				
Unit Width	H (max.)	H (min.)	Angle (max.)	Angle (min.)
24'	48"	12"	23.2 degrees	6.12 degrees
26'	48"	12"	20.3 degrees	6.12 degrees
28'	48"	12"	20.3 degrees	5.28 degrees
32'	48"	12"	18.96 degrees	4.91 degrees



WIND ZONE III (110 mph)				
Unit Width	H (max.)	H (min.)	Angle (max.)	Angle (min.)
24'	48"	12"	25.2 degrees	6.12 degrees
26'	48"	12"	20.3 degrees	6.12 degrees
28'	48"	12"	20.3 degrees	5.28 degrees
32'	48"	12"	18.96 degrees	4.91 degrees

## NOTES:

- 1) Straps and anchors to be rated for 3150 lbs. of working stress (min.).
- 2) Use H1 and A1 for standard strap location. Use H2 and A2 for optional strap location.
- 3) See page 25 for strap material specification, connection to I-Beam and other setup information.
- 4) The A-B chance strap seal device depicted by Fig. 5-12 may be used as directed for attaching the required doublewide centerline straps to ground anchors.



STANDARD TIE-DOWN DETAILS



DOUBLE-WIDE

WIDE RESULTS FOR 12' HALF OF 22' WIDE DOUBLE WIDES

WIDTH	WIND ZONE II		WIND ZONE III	
	MIN. & MAX. ELEVATION	MIN. & MAX. DIAGONAL STRAP ANGLE	MIN. & MAX. ELEVATION	MIN. & MAX. DIAGONAL STRAP ANGLE
12'	14" TO 25"	25 TO 40	14" TO 26"	25 TO 41
14'	12" TO 27"	20.5 TO 40	12" TO 28"	20.5 TO 41
12' SHED ROOF	25.2" TO 34.6"	41 TO 50	25.2" TO 34.6"	41 TO 50
14' SHED ROOF	23.4" TO 38.4"	36 TO 50	23.4" TO 38.4"	36 TO 50
16'	16" TO 36"	20.5 TO 40	15.5" TO 38"	19.5 TO 41
18'	20" TO 44"	20.5 TO 40	19" TO 47"	19.5 TO 41
20' OR 22' *	12" TO 15"	34 TO 40	12" TO 16"	34 TO 42
24'	12" TO 22"	24.5 TO 40	12" TO 23.5	24.5 TO 42
28'	12" TO 23.5"	23 TO 40	12" TO 25.5"	23 TO 42
32'	12" TO 33"	16.6 TO 39.3	12" TO 36"	16.6 TO 41.8
16' SHED ROOF	21" TO 27.5"	25.9 TO 32.4	21" TO 27.5"	25.9 TO 32.4

STRAP MATERIAL SPECIFICATION, CONNECTION TO FRAME BEAM & OTHER SET UP INFORMATION, REFER TO SKYLINE INSTALLATION INSTRUCTIONS. FOR ANCHORING SYSTEMS, THE INSTRUCTIONS SHALL INDICATE: A) THE MINIMUM ANCHOR CAPACITY REQUIRED, B) ANCHORS SHOULD BE INSTALLED BY PROFESSIONAL ENGINEER, ARCHITECT, OR A NATIONALLY RECOGNIZED TESTING LABORATORY AS TO THEIR RESISTANCE, C) ON THE MAXIMUM ANGLE OF DIAGONAL TIE AND/OR VERTICAL TIE LOADING AND ANGLE OF ANCHOR INSTALLATION, AND TYPE OF SOIL THE ANCHOR IS TO BE INSTALLED; D) GROUND ANCHORS SHOULD BE EMBEDDED BELOW THE FROST LINE AND BE AT LEAST 2 FEET ABOVE THE WATER TABLE; E) GROUND ANCHORS SHOULD BE INSTALLED TO THEIR FULL DEPTH, AND STABILIZER PLATES SHOULD BE USED TO PROVIDE ADDED RESISTANCE TO OVERTURNING OR SLIDING FORCES. F) ANCHORING EQUIPMENT SHOULD BE CERTIFIED BY A PROFESSIONAL ENGINEER OR ARCHITECT TO RESIST THESE SPECIFIED FORCES IN ACCORDANCE WITH TESTING PROCEDURES IN ASTM STANDARD SPECIFICATION FOR STRAPPING, FLAT STEEL AND SEALS.

STRAPS RATED @ 3150# OF WORKING STRESS TOTAL FOR BOTH STRAPS, MAY BE USED IF STRAP & ANCHOR SPACING IS REDUCED TO 5'-4" @ WIND ZONE II AND 4'-6" @ WIND ZONE III. STRAPS AND ANCHORS MAY BE INSTALLED 4'-0" O.C. ON SHED ROOF SINGLEWIDES WITH STRAPS RATED @ 3150#.

SKYLINE CHANCE STRAP SEAL DEVICE DEPICTED BY FIG. 5-12 MAY BE USED AS DIRECTED FOR ATTACHING THE REQUIRED DOUBLEWIDE SKYLINE STRAPS TO GROUND ANCHORS.

STANDARD TIE-DOWN DETAILS ARE NOT APPLICABLE TO 5/12 ROOF PITCH DOUBLEWIDES @ WIND ZONE II & III

SKYLINE CORP.




## MANUFACTURED HOME TIE-DOWN INSTRUCTIONS (Continued)

### OPTIONAL OVER-THE-ROOF STRAP PROCEDURE

Over-the-roof straps are provided (optional on all homes) and may be connected to ground anchors as specified in the following procedure in order to achieve additional stability in severe winds. Note that the frame tie-down procedure on page 25 is still mandatory.

STEP 1



STEP 2

Strap to frame tie-down procedure

Beam attachment device may be run to top or bottom of beam if device is approved in that manner.

FIG. 5-9

Materials not furnished with the home which will be necessary to properly connect the over-the-roof straps are:

1. Ground anchors capable of withstanding at least 4,750 pound pull when installed in the soil at the site.
2. Strap end connection devices (See Fig. 5-10).

**THE HOME MUST BE IN ITS FINAL LEVEL POSITION WITH FRAME TIES INSTALLED BEFORE CONNECTING THE OVER-THE-ROOF STRAPS.**

The procedure for over-the-roof strap installation is as follows:

1. Position and install the ground anchors so that the strap will be vertical after attachment to the anchor. The anchor may be installed slightly beneath the home to avoid interference with skirting (See Fig. 5-11).
2. Insert the minuteman connector yoke through the eye in the anchor and insert slotted bolt through the yoke.
3. Place end of strap through slotted bolt and remove slack by turning bolt. **DO NOT TENSION UNTIL BOTH ENDS OF STRAP ARE CONNECTED.**
4. Tension and lock minuteman connector in position; consult instructions furnished with connectors.
5. Check strap tension (See step 4 under frame tie-down procedure).
6. For double-wide homes see Fig. 5-12 for the splice connection at the centerline.




FIG. 5-10




FIG. 5-11

Insert end of the strap through the slot on the splice device, allowing the strap to extend through the device. Make a 180 degree bend in the strap and slide a strap seal over the thickness of strap, positioning the strap seal as close to the splice device as possible. Compress the strap seal on the strap with a pair of vise grip pliers or hammer, or crimp strap seal with an A-B vice crimping tool. (Make all bends in the strap as sharp as possible by crimping with vise grip or larger pliers). End strap back over the seal and insert back through the slot on splice device. Flatten bend with vise grip pliers or hammer. Repeat steps 1 through 3 with the mating strap. Draw the completed assembly down to the ridge beam by tensioning the strap in ground anchor.

### DOUBLE-WIDE OPTIONAL OVER-THE-ROOF STRAPS




FIG. 5-12



## MANUFACTURED HOME TIE-DOWN INSTRUCTIONS

support system must also resist lifting, sliding, and turning forces resulting from side winds. A method used to install ground anchors and tie-down straps in addition to piers. Tie-downs as described are the minimum necessary for the home is to withstand its design loads without failure. On multi-section homes, sections must be tied together and level before tie-down straps are installed.

### WARNING

**BEFORE GROUND ANCHOR INSTALLATION, DETERMINE THAT THE ANCHOR LOCATIONS AROUND THE HOME WILL NOT BE CLOSE TO ANY UNDERGROUND ELECTRICAL CABLES, WATER LINES OR SEWER PIPES. FAILURE TO DETERMINE THE LOCATION OF UNDERGROUND ELECTRICAL CABLES MAY RESULT IN PERSONAL INJURY OR DEATH.**

IN THE FRAME TIE-DOWN SYSTEM, IT IS IMPORTANT TO USE MATERIALS OF PROPER DESIGN AND OF HIGHEST QUALITY. THE MATERIAL SPECIFICATIONS LISTED HEREIN SHOULD BE CONSIDERED AS MINIMUM REQUIREMENTS.

Materials not furnished with the home which will be necessary to complete the tie-down system must meet the requirements set forth below. Such materials would include:

1. Steel or steel strap with a breaking strength of at least 5,000 pounds e.g. galvanized aircraft cable at least 1/4" diameter or Type 1, Finish B, Grade 1 steel strapping 1-1/4" wide and 0.03" thick, conforming with ASTM D3953-91.

2. Galvanized connection devices such as turnbuckles, shackles, strap buckles, and cable clamps should be rated at working load minimum.

3. Ground anchors — capable of withstanding at least a 5,000 pound pull. Anchors must be installed as specified by pier or manufacturer. Stabilizers or concrete collars may be used by anchor manufacturer.

THE HOME MUST BE IN ITS FINAL LEVEL POSITION BEFORE TYPING IT DOWN.

THE PROCEDURE FOR TYING DOWN THE MANUFACTURED HOME IS AS FOLLOWS:

1. Position and install the ground anchors under exterior corners so that the final strap angle and height (H) will be within the limits shown in tables 5 thru 6C.


2. Connect the straps to the frame and ground anchors (See Figures 5-9 and 5-10). Straps wrapped around the I-Beam as

shown in Fig. 5-9 require protection from premature failure due to sharp corners. Fig. 5-9A illustrates one method to protect against sharp corner damage. Other methods (such as beam clamps — Tie-Down Engineering part no. 59003 or equivalent) approved by the local building authority having jurisdiction may be used.

3. Tighten the straps using the tensioning device provided with the ground anchors. Use caution to avoid over-tensioning the straps which might pull the home off the piers. It is recommended that all straps be tightened only enough to remove slack. Then, after all straps are installed and the slack removed, tension the straps.

4. The strap tension should be rechecked at frequent intervals until all pier settlement has stopped.

**CAUTION: DURING THE RELEVELING PROCESS, DO NOT JACK THE HOME AGAINST TIGHT STRAPS.**



## DOUBLE-WIDE INTERCONNECTION (Continued)

NOTE: IT IS IMPORTANT TO HAVE ROOF/CEILING SECTIONS FLUSH AT MATING LINE PRIOR TO FASTENING OF RIDGE BEAM HALVES. IF THEY ARE NOT FLUSH, THEN THE LOW SIDE SHOULD BE RAISED BY JACKING WITH A WOOD POST OR STEEL PIPE WITH A WOOD OR METAL PAD AT THE CEILING. PLACE THE BASE OF THE JACK ACROSS THE FLOOR MATING LINE SO THAT IT RESTS ON BOTH HALVES. JACK AGAINST CEILING ONLY IN AREAS WHERE THERE IS NO MARRIAGE WALL.




FIG. 5-8




FIG. 5-8A

## ATTACHMENT OF GYPSUM PANELS AT DOUBLE-WIDE CENTERLINE

Some multiple-wide units will have a gypsum panel left off at the centerline for field attachment. Fasten the factory supplied gypsum wallboard panel(s) at the center of the endwalls after the units have been attached. Fasten the panel(s) to framing as described in figure 5-8B below.




FIG. 5-8B



## DOUBLE-WIDE INTERCONNECTION

Procedure for connecting the homes is as follows.

Remove the temporary closure materials (polyethylene gasket strips) and position the halves as close together as possible in the final desired location. Do not remove temporary beam supports until step 7 has been completed.

Move the first section of home into its desired position, and level it in the same manner as described for a single section home. Skyline Corp. recommends, if possible, heavy half be blocked and leveled first as it is easier to lift the light half and fit into place.

Install sill sealer insulating material (provided) around the home (to the ridge beam at the ceiling panel line), endwalls and/or mating line. Fasten sill sealer with staples or nails. See Figure 5-8A.

Join the two halves together with rolling and jacking equipment. Care must be taken during rolling and jacking operations to avoid overstressing structural members. With the halves together at the floor, align the floors at the ends of the home. It is better to have a minor misalignment under the roof where it cannot be seen and will not cause a problem, than a small misalignment that will be observed in the interior of the home.

With the home aligned at the floor and supported by its temporary beam supports, join the floors using  $3/8"$  x  $3"$  ( $4-1/2"$  lags with perimeter joist) lag screws 2 to 3 feet on center. The maximum gap at the floor should be a maximum of  $3/16"$ . See procedures outlined on page 19 to level the home on temporary beam supports and footings with tables 2 and 3.

Obtain access into the ceiling cavity to bolt or alter-lag screw the ridge beam sections together, fold back underlayment paper and remove the  $16"$  wide sheathing (if any) at the peak. Note that the shingles may not have been installed on one or both halves, at the  $16"$  wide area at

the peak. If one side is shingled, it is intended that the beam be lag screwed together. If neither side is shingled, the beam may be lag screwed or bolted together. Bolts to be  $3/8"$  x  $4-1/2"$  at  $48"$  o.c. with 3 additional bolts at  $3"$  o.c. over interior beam supports. Lag screws to be  $3/8"$  x  $5"$  at  $24"$  o.c. with 6 additional lag screws at  $3"$  o.c. over interior beam supports. (If marriage walls and ridge beam halves have been plated with  $3/8"$  sheathing, then the bolts/lags must be increased in length by  $3/4"$  to  $5-3/4"$ .) Pre-drill  $1/4"$  pilot holes for the lag screws at  $1-1/2"$  down from the top of the beam and with a maximum offset from the horizontal of 45 degrees. A gap between beam halves up to  $1"$  is allowable. Gaps larger than  $1/2"$  must be filled with plywood or lumber shims. For  $1/2"$  max gaps, increase fastener length  $1/2"$ . For  $1"$  max. gaps, increase fastener length  $1-1/4"$ . See Fig. 5-7.

7. Prior to interconnecting the ridge beam halves, examine the ridge beam ends. Should there be a slight misalignment, it can be eliminated by placing a jack under the low side of the main beam on one half and use the jack to raise the beam. The alignment can be held by properly bolting or lag screwing the beam halves together. See Fig. 5-8.

8. Place additional pier supports at the centerline at the interior column locations marked on the floor with indicator straps or paint (see Figure 5-3 and 5-4 and Table 3). Skyline Corp. provides pier location diagrams for all multiwide models. These diagrams show the required locations of piers and are very useful in determining pier placement prior to taking receipt of home. Additional piers are required each side of exterior doors and sidewall openings greater than  $4'$  in width. See Table 3A for these pier load requirements.

9. Toe-nail endwall centerline studs together using 16d nail  $10"$  o.c.

10. If home has double mating walls, then fasten the mating wall columns together with  $\#8$  x  $4"$  screws  $16"$  o.c. See Figure 5-7A.




FIG. 5-7

**APPROVED**  
PFS Corporation  
Madison WI  
01/31/05  
HUD Manufactured  
Home  
Construction &  
Safety Standard




FIG. 5-7A



Prepared by and return to:  
Susan Shattler

Home Town Title of North Florida  
2744 US Highway 90 West  
Lake City, FL 32055  
386-754-7175  
File Number: 2005-1057

Inst:2005021086 Date:08/30/2005 Time:10:26

Doc Stamp-Deed : 315.00

*MK* DC, P. Dewitt Cason, Columbia County B:1056 P:1887

[Space Above This Line For Recording Data]

## Warranty Deed

This Warranty Deed made this 18th day of August, 2005 between Grady W. Lee and Sharon D. Lee, husband and wife whose post office address is 513 Tarrant Road, Gardendale, AL 35071, grantor, and Susan Rinkenberger Dixon, a married woman whose post office address is 245 NW Casey Glen, Lake City, FL 32055, grantee:

(Whenever used herein the terms "grantor" and "grantee" include all the parties to this instrument and the heirs, legal representatives, and assigns of individuals, and the successors and assigns of corporations, trusts and trustees)

Witnesseth, that said grantor, for and in consideration of the sum of TEN AND NO/100 DOLLARS (\$10.00) and other good and valuable considerations to said grantor in hand paid by said grantee, the receipt whereof is hereby acknowledged, has granted, bargained, and sold to the said grantee, and grantee's heirs and assigns forever, the following described land, situate, lying and being in Columbia County, Florida to-wit:

### PARCEL 10:

BEGIN AT THE SOUTHWEST CORNER OF THE NE 1/4 OF SECTION 1, TOWNSHIP 3 SOUTH, RANGE 15 EAST, COLUMBIA COUNTY, FLORIDA, AND RUN NORTH 89 DEG. 45 MIN. 10 SEC. EAST ALONG THE SOUTH LINE OF SAID NE 1/4, 15.00 FEET; THENCE NORTH 34 DEG. 14 MIN. 51 SEC. EAST, 1109.93 FEET TO THE SOUTHWEST RIGHT OF WAY LINE OF LOWER SPRINGS ROAD (A COUNTY MAINTAINED GRADED ROAD), THENCE NORTH 55 DEG. 19 MIN. 58 SEC. WEST ALONG SAID SOUTHWEST RIGHT OF WAY LINE 227.06 FEET, THENCE SOUTH 34 DEG. 40 MIN. 42 SEC. WEST, 789.69 FEET TO THE WEST LINE OF SAID NE 1/4, THENCE SOUTH 00 DEG. 31 MIN. 11 SEC. WEST, ALONG SAID WEST LINE 397.34 FEET TO THE POINT OF BEGINNING.

### PARCEL 11:

BEGIN AT THE NORTHWEST CORNER OF THE SW 1/4 OF THE NE 1/4 OF SECTION 1, TOWNSHIP 3 SOUTH, RANGE 15 EAST, COLUMBIA COUNTY, FLORIDA AND RUN NORTH 89 DEG. 41 MIN. 27 SEC. EAST, ALONG THE NORTH LINE OF SAID SW 1/4 OF THE NE 1/4, 89.12 FEET TO THE SOUTHWEST RIGHT OR WAY LINE OF LOWER SPRINGS ROAD (A COUNTY MAINTAINED GRADED ROAD) AND TO A POINT ON A CURVE THENCE SOUTHEASTERLY ALONG SAID CURVE CONCAVE TO THE LEFT HAVING A RADIUS OF 2120.88 FEET ALONG A CHORD BEARING SOUTH 50 DEG. 19 MIN. 53 SEC. EAST, 358.68 FEET TO THE END OF SAID CURVE, THENCE CONTINUE ALONG SAID SOUTHWEST RIGHT OF WAY LINE SOUTH 55 DEG. 19 MIN. 18 SEC. EAST, 92.00 FEET, THENCE SOUTH 34 DEG. 40 MIN. 42 SEC. WEST, 789.69 FEET TO THE WEST LINE OF SAID SW 1/4 OF NE 1/4, THENCE NORTH 0 DEG. 31 MIN. 11 SEC. EAST, ALONG SAID WEST LINE, 930.28 FEET TO THE POINT OF BEGINNING.

Parcel Identification Number: 01-3S-15-00128-008

DoubleTimes



Inst:2005021086 Date:08/30/2005 Time:10:26

Doc Stamp-Deed : 315.00

ML DC,P.Dewitt Cason,Columbia County B:1056 P:1888

Together with all the tenements, hereditaments and appurtenances thereto belonging or in anywise appertaining.

To Have and to Hold, the same in fee simple forever.

And the grantor hereby covenants with said grantee that the grantor is lawfully seized of said land in fee simple; that the grantor has good right and lawful authority to sell and convey said land; that the grantor hereby fully warrants the title to said land and will defend the same against the lawful claims of all persons whomsoever; and that said land is free of all encumbrances, except taxes accruing subsequent to December 31, 2004.

In Witness Whereof, grantor has hereunto set grantor's hand and seal the day and year first above written.

Signed, sealed and delivered in our presence:

JoAnn Campisi  
Witness Name: JOANN CAMPISI

Grady W. Lee (Seal)  
Grady W. Lee

John M. Hill  
Witness Name: John M. Hill

Sharon D. Lee (Seal)  
Sharon D. Lee

State of Alabama  
County of Jefferson

The foregoing instrument was acknowledged before me this 19 day of August, 2005 by Grady W. Lee and Sharon D. Lee, who ☐ are personally known or ☒ have produced a driver's license as identification.


[Notary Seal]

Robin Reid Moore  
Notary Public  
Printed Name: ROBIN REID MOORE  
My Commission Expires: 10-27-07





0510-24




STATE OF FLORIDA  
DEPARTMENT OF HEALTH  
APPLICATION FOR ONSITE SEWAGE DISPOSAL SYSTEM CONSTRUCTION PERMIT

Permit Application Number 05-1147N

PART II - SITEPLAN

Susan Dixon

1" = 50 feet.



Notes: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Plan submitted by Rocky Ford **MASTER CONTRACTOR**  
in Approved [Signature] Not Approved \_\_\_\_\_ Date 11/14/05  
[Signature] Columbia County Health Department

ALL CHANGES MUST BE APPROVED BY THE COUNTY HEALTH DEPARTMENT