

Consultants In: Geotechnical Engineering • Environmental Sciences Geophysical Services • Construction Materials Testing • Threshold Inspection Building Inspection • Plan Review • Building Code Administration

September 8, 2022

City of Lake City 205 N. Marion Ave. Lake City, FL 32055

Threshold Summary Report No. 3

Marriott Courtyard
3004 W US HWY 90, Lake City, FL

Project No.: 0215.2200013.0000 Report No.: 1977158

Dear Mr. Crews:

Attached are daily reports for the above referenced project for month ending July 2022.

Reports Dated: July 5, 11, 22, 26, and 28, 2022

Please contact us if you have any questions or desire additional information.

Sincerely,

THOMAS SPUTO Digitall SPUTO

Digitally signed by THOMAS

LOCATIONS:

Fort MyersFort Pierce

Gainesville

Jacksonville

Palm Coast

Tampa Tifton

Panama CityPensacolaRockledgeSarasota

St. Petersburg

West Palm Beach

Orlando (Headquarters)

Miami Ocala

AtlantaDaytona BeachDC Metro

Date: 2022.09.09 19:37:43 -04'00'


Thomas Sputo, Ph.D., P.E. FL Registration No. 39142 Special Inspector No. 1037

Keith L. Butts, P.E. Regional Manager Florida Registration No. 53986

CC:

troy\_crews@columbiacountyfla.com tgray@gray-construction.com jgray@gray-construction.com Sputo and Lammert Engineering, LLC

This item has been electronically signed and sealed by Thomas Sputo, P.E. (FL PE 39142) on 9 September 2022. Printed copies of this document are not considered signed and sealed. This digital signature must be verified on any electronic copies. Sputo and Lammert Engineering, LLC, 1731 NW 6th St, Suite D, Gainesville FL 32609 (FL CA 6855)



## **UNIVERSAL ENGINEERING SCIENCES, LLC.** SPECIAL INSPECTION DEFICIENCY LOG

Client: City of Lake City 205 N. Marion Ave. Lake City, FL 32055 Project Name: Marriott Courtyard

3004 W US HWY 90, Lake City, FL Project No.: 0215.2200013.0000

Threshold Inspector: Tom Sputo, Ph.D., P.E.

Threshold Agents: Keith L. Butts, P.E.

Stephen Thomas, P.E. Marshall McElroy Thomas McCarthy Jim Brewer

SIL No.	Date	Item	Location	Description	1	Final Disposition	2	Date
1.								
2.								
3.								
4.								
5.								
6.								
7.								
8.								
9.								
10.								



**UES Report No:** 02-1086812

4475 Southwest 35th Terrace, Gainesville, FL 32608 - P: 352.372.3392 - F: 352.336.7914

<u>Inspection Report</u>

Client: Oasis of Lake City, LLC

404 NW Hall of Fame Drive

Lake City, FL 32055

Project: Marriott Courtyard, BID

3004 W US Hwy 90, Lake City, Columbia County, FL 32055

**Date of Activity:** 07/05/2022

**Technician:** Stephen Thomas, PE

As Requested, a Universal Engineering Sciences Inspector was present at the above referenced location for the purpose of observing both vertical and horizontal reinforcing steel for hollow core plank placement at the second level.

Reinforcing steel was observed for bar size, quantity, length, laps, ties, bends, spacing, and clearance per E3.01, hollow core drawings.

Reinforcing steel was observed installed in general conformance with the details of the project drawings.

This test was performed without deviation from ASTM procedures.



**UES Report No:** 02-1087085

4475 Southwest 35th Terrace, Gainesville, FL 32608 - P: 352.372.3392 - F: 352.336.7914

Inspection Report

Client: Oasis of Lake City, LLC

404 NW Hall of Fame Drive

Lake City, FL 32055

Project: Marriott Courtyard, BID

3004 W US Hwy 90, Lake City, Columbia County, FL 32055

**Date of Activity:** 07/11/2022

**Technician:** Stephen Thomas, PE

As Requested, a Universal Engineering Sciences Inspector was present at the above referenced location for the purpose of observing both vertical and horizontal reinforcing steel per hollow core plank placement drawings at level 2.

Reinforcing steel was observed for bar size, quantity, length, laps, ties, bends, spacing, and clearance.

Reinforcing steel was observed installed in general conformance with the details of the project drawings.

Hollow core planks were bearing either on steel beams or CMU with correct bearing area.

This test was performed without deviation from ASTM procedures.



**UES Report No:** 02-1087631

4475 Southwest 35th Terrace, Gainesville, FL 32608 - P: 352.372.3392 - F: 352.336.7914

Inspection Report

Client: Oasis of Lake City, LLC

404 NW Hall of Fame Drive

Lake City, FL 32055

**Project:** Marriott Courtyard, BID

3004 W US Hwy 90, Lake City, Columbia County, FL 32055

**Date of Activity:** 07/22/2022

**Technician:** Stephen Thomas, PE

As Requested, a Universal Engineering Sciences Inspector was present at the above referenced location for the purpose of observing steel HSS columns, 2nd to 3rd level, bolted connection at the column base.

Column connections were installed correctly.

This test was performed without deviation from ASTM procedures.



**UES Report No:** 02-1087632

4475 Southwest 35th Terrace, Gainesville, FL 32608 - P: 352.372.3392 - F: 352.336.7914

Inspection Report

Client: Oasis of Lake City, LLC

404 NW Hall of Fame Drive

Lake City, FL 32055

**Project:** Marriott Courtyard, BID

3004 W US Hwy 90, Lake City, Columbia County, FL 32055

**Date of Activity:** 07/26/2022

**Technician:** Stephen Thomas, PE

As Requested, a Universal Engineering Sciences Inspector was present at the above referenced location for the purpose of observing both vertical and horizontal reinforcing steel for all CMU walls, 2nd to 3rd levels and including integrated columns and tie beams.

Reinforcing steel was observed for bar size, quantity, length, laps, ties, bends, spacing, and clearance.

Reinforcing steel was observed installed in general conformance with the details of the project drawings.

This test was performed without deviation from ASTM procedures.



**UES Report No:** 02-1087885

4475 Southwest 35th Terrace, Gainesville, FL 32608 - P: 352.372.3392 - F: 352.336.7914

Inspection Report

Client: Oasis of Lake City, LLC

404 NW Hall of Fame Drive

Lake City, FL 32055

Project: Marriott Courtyard, BID

3004 W US Hwy 90, Lake City, Columbia County, FL 32055

**Date of Activity:** 07/28/2022

**Technician:** Stephen Thomas, PE

As Requested, a Universal Engineering Sciences Inspector was present at the above referenced location for the purpose of observing grout placement for the west half of the CMU, 2nd to 3rd level. The east half was grouted yesterday.

CMU cells were observed to be clean and free of debris prior to grout.

Reinforced cells were filled solid with grout.

Contractor was observed utilizing a mechanical vibrator to consolidate grout during placement.

This includes the tie beams.

This test was performed without deviation from ASTM procedures.