	Mobile Home Permit Worksheet	Application Number:	Date:
Installer :	+MD Chi 100 ch 10 of 11 10 11 100	New Home Used Home Used Home Home installed to the Manufacturer's Installation Home is installed in accordance with Rule 15-C Single wide Wind Zone II	n Manual ⊠
Manufacturer _ NOTE: if h if h	Length x width 50005 come is a single wide fill out one half of the blocking plan ome is a triple or quad wide sketch in remainder of home	Double wide Installation Decal # Triple/Quad I Serial #	11 9209
i unuerstanti	ewall ties exceed 5 ft 4 in. Installer's initials	Load bearing capacity (sq in) PIER SPACING TABLE FOR U 16" x 16"	22" x 22" (484)* 24" X 24" (576)* 26" x 26" (676)
	Show locations of Longitudinal and Lateral and Lateral (use dark lines to show these locations	ystems	6' 7' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8'
		* interpolated from Rule 15C-1 pier spacing table. PIER PAD SIZES I-beam pier pad size Perimeter pier pad size LUXIO	POPULAR PAD SIZES Pad Size Sq In 16 x 16 256 16 x 18 288
	Marriage wall piers within 2' of end of home per Rule 16	Other pier pad sizes (required by the mfg.) Draw the approximate locations of marria wall openings 4 foot or greater. Use this symbol to show the piers.	18.5 x 18.5 342 16 x 22.5 360 17 x 22 374 13 1/4 x 26 1/4 348 20 x 20 400 17 3/16 x 25 3/16 441
	The persuance of the control of the	List all marriage wall openings greater than 4 fool and their pier pad sizes below. Opening Pier pad size	ANCHORS
		Plans Reviewed For Code	4 ft 5 ft FRAME TIES within 2' of end of home spaced at 5' 4" oc
	HILL MAN	ITIEDOWN COMPONENTS ongitudinal Stabilizing Device (LSD) anufacturer Longitudinal Stabilizing Device w/ Lateral Arm Manufacturer WWW TUCH	Sidewall Longitudinal s Marriage wall Shearwall

Mobile Home Permit Worksheet

	Date:
POCKET PENETROMETER TEST	Site Preparation
The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb. soil without testing.	Debris and organic material removed Water drainage: Natural Swale Pad XV Ot
$\times 1000$ $\times 1000$ $\times 1000$	Fastening multi wide units
POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer.	Floor: Type Fastener: Length: Spacin Walls: Type Fastener: Length: Spacin Roof: Type Fastener: Length: Spacin For used homes a min. 30 gauge, 8" wide, galvanize will be centered over the peak of the roof and fastene roofing nails at 2" on center on both sides of the center
3. Using 500 lb. increments, take the lowest	Gasket (weatherproofing requirement)
TORQUE PROBE TEST The results of the torque probe test is inch pounds or check here if you are declaring 5' anchors without testing A test showing 275 inch pounds or less will require 5 foot anchors.	I understand a properly installed gasket is a requirement of all in homes and that condensation, mold, meldew and buckled marria a result of a poorly installed or no gasket being installed. I under of tape will not serve as a gasket. Installer's initials Type gasket Pg
Note: A state approved lateral arm system is being used and 4 ft.	Weatherproofing
anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials	The bottomboard will be repaired and/or taped. Yes . F Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain was
	Miscellaneous
ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name Date Tested	Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes N/A Range downflow vent installed outside of skirting. Yes Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other:
Electrical	
Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between mult-wide units. Pg. Plumbing Connect all sewer drains to an existing sewer tap or septic tank. Pg.	Installer verifies all information given with this perm is accurate and true based on the manufacturer's installation instructions and or Rule
Connect all potable water supply piping to an existing water meter, water tap, or other ndependent water supply systems. Pg.	Installer Signature Date

Other

Application Number:



121 24 8'-8" -16'-3 1/4" |-15'-8 1/2" |-12'-10 1/2" |-11 o-tre down -48 anchor 514 "olc Mamge Support pier typ-17x25absor 23x31abs or triplestanted (7x25ABS) REFER TO INSTALLATION MANUAL FOR J-24'-8 1/2" ALL LOADS, PIER, PAD & FOOTER REQUIREMENTS 16 500 0 > Daude Frame Tie-48'anchor5' turn end then 12'ok 如olver System -36'-1 1/4' -21'-6 1/4" * Au perimeter (doors - 14x16)

Auchorsteol

anchorsteol 35'-9 1/4" 127 MANUFACTURER DISCLAIMER NOTICE: (THIS PIER PRINT IS FOR HOMES PRODUCED ON OR AFTER JUNE 1ST 2006) PLEASE READ AND UNDERSTAND THE FOLLOWING INFORMATION. THE MANUFACTURER DOES NOT DO FOUNDATION INSTALLATION OF HOMES. IT WILL BE THE RESPONSIBILITY OF THE DEALER/SITE CONTRACTOR TO INSURE THAT ALL SITE WORK WILL CORRELATE WITH THE UNIT = FRAME PIER NOTICE TO HOME INSTALLERS: MANUFACTURED HOMES WEIGH SEVERAL TONS, DO NOT ATTEMPT TO INSTALL ANY HOME ON SITE WITHOUT HAVING EXPERIENCE, KNOWLEDGE, AND UNDERSTANDING OF ALL INSTALLATION REQUIREMENTS. FALURE TO MEET THESE REQUIREMENTS = POINT LOAD PIER MAY RESULT IN SERIOUS INJURY OR DEATH TO AN INEXPERIENCED INSTALLER, INSTALLERS: PLEASE READ AND UNDERSTAND THE SET-UP AND INSTALLATION MANUAL SUPPLIED WITH THE HOME BEFORE ATTEMPTING ANY INSTALLATION OF ANY MANUFACTURED HOME, 1) THE MANUFACTURER ASSUMES NO RESPONSIBILITY FOR ACTUAL FOUNDATION DESIGN AND CONSTRUCTION. = PERIMETER PIER 5) IT WILL BE THE RESPONSIBILITY OF THE SITE CONTRACTOR TO VERIFY THE PROPER LOCATION OF COLUMN SUPPORT 2) ADDITIONAL BLOCKING IS REQUIRED AT EACH SIDE OF EXTERIOR BLOCKING AND TO VERIFY THE PROPER MATING LINE GROWTH DOORS AND AT EACH SIDE OF SIDEWALL OPENINGS GREATER THAN 4 DIMENSIONS BASED UPON ACTUAL SITE CONDITIONS AND FEET IN WIDTH (LE., PATIO DOORS, PICTURE WINDOWS, ETC.). REQUIREMENTS (DOUBLE WIDES ONLY). 3) FOR PIER REQUIREMENTS AT ENDWALL SEE FIGURE 8 IN THE 6) ALLOW 1/2" AT MATING LINE FOR MATE UP GROWTH, PERMANENT FOUNDATIONS: CHECK LOCAL BUILDING CODES AND REGULATIONS INSTALLATION MANUAL 4) ALL DWV, PLUMBING, GAS SUPPLY, ETC., DIMENSIONS ON PRINT 7) SEE SET-UP AND INSTALLATION MANUAL FOR PERIMETER AND CONSULT A REGISTERED PROFESSIONAL OR STRUCTURAL ENGINEER WHEN YOU ARE SITING YOUR HOME ON A PERMANENT FOUNDATION (SUCH AS A FULL BLOCKING REQUIREMENTS. BASEMENT, CRAWL SPACE, OR LOAD BEARING PERIMETER FOUNDATION). CHAMPION MODIFICATIONS

CHAMPION

HOME BUILDERS

755 W. BIG BRAYER ROAD, SUITE 1000 TROY, AM 48084

PHONE: 246-214-2000

2856H32P01 56'-0" x 26'-8" 3 BD 2 BT

FOUNDATION PLAN PR-101 \$\$

ORAWN BY: B.CAMPIELL FILERAME: 261-2856H32P01 5-24-203
SCALE: S(32" = 1'-0"

PROPRIETARY AND CONFIDENTIAL
THESE DAMMAND AND SPECIFICATIONS ARE ORIGINAL
DIRECTION AND CONFIDENTIA MATERIALS OF CHARICA
COPPRISERT 4 1574-3522 BY CHARICA


Burnett

Prime Series

1,493 SQ. FT. (Approximate) 3 Bedrooms, 2 Baths



Last Updated: 8-21-24





CHAMPION HOMES CENTER 1915A SE SR100 Lake City, Flordia 32025

FactoryHomeSale.com | 1-800-965-3052

IMPORTANT: Champion Homes reserves the right to modify, cancel or substitute products or features of this event at any time without prior notice or obligation. Pictures and other promotional materials are representative and may depict or contain floor plans, square footages, elevations, options, upgrades, extra design features, decorations, floor coverings, specialty light fixtures, custom paint and wall coverings, window treatments, landscaping, sound and alarm systems, furnishings, appliances, and other designer/decorator features and amenities that are not included as part of the home and/or may not be available at all locations, Home, pricing and community information is subject to change, and homes to prior sale, at any time without notice or obligation. ©2021 Champion Homes, All rights reserved.

HANUFACTURED BY



lauthorize Champion Homes Center to build my house, per this plan.

Jury Muhum 2020011A9BA74AB...

Docusigned by:

7/10/2025

Martha Newhystemer Signature/Date

2020011A9DA74AD

License Number: 1H / 104193	6/1 Name: WILLI	28×50	Colu
Order #: 6570 L	abel #: 119209	Manufacturer	(Check Size of Home)
Iomeowner:		Year Model:	Single
ddress:		Length & Width:	Double
ity/State/Zip:	-	Type Longitudinal System:	Triple HUD Label #:
one #:		Type Lateral Arm System:	Soil Bearing / PSF:
te Installed:		New Home: Used Home:	Torque Probe / in-lbs:
stalled Wind Zone:		Data Plate Wind Zonc:	Permit #:
ote:		- II	I Sunt W.

STATE OF FLORIDA INSTALLATION CERTIFICATION LABEL

119209

LABEL#

DATE OF INSTALLATION

WILLIAM R PRICE

NAME

IH / 1041936 / 1

6570

LICENSE # ORDER #
CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS
IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325
AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.

INSTRUCTIONS

aur in

PLEASE WRITE DATE OF INSTALLATION AND AFFIX LABEL NEXT TO HUD LABEL. USE PERMANENT INK PEN OR MARKER ONLY. COMPLETE INFORMATION ABOVE AND KEEP ON FILE FOR A MINIMUM OF 2 YEARS. YOU ARE REQUIRED TO PROVIDE COPIES WHEN REQUESTED.

