Application Number: Date: New Home Used Home Sheppard License # IH 1025386 Home installed to the Manufacturer's Installation Manual Home is installed in accordance with Rule 15-C Address of home being installed Single wide Wind Zone II Wind Zone III Double wide Installation Decal # hampion 5/0×28 Manufacturer (Length x width Triple/Quad Serial # NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home PIER SPACING TABLE FOR USED HOMES I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in. Footer Installer's initials 2.5 Load 16" x 16" 18 1/2" x 18 20" x 20" 22" x 22" 24" X 24" 26" x 26" bearing size Typical pier spacing (256)1/2" (342) (400)(484)*(576)*(676)capacity (sq in) lateral 1000 psf Show locations of Longitudinal and Lateral Systems 1500 psf 4' 6" 8' (use dark lines to show these locations) 2000 psf 8' 2500 psf 7' 6" 8' 8' 3000 psf 8' 3500 psf 8' interpolated from Rule 15C-1 pier spacing table. POPULAR PAD SIZES PIER PAD SIZES I-beam pier pad size Pad Size Sq In 16 x 16 256 Perimeter pier pad size 16 x 18 288 18.5 x 18.5 342 Other pier pad sizes 16 x 22.5 360 (required by the mfa.) 17 x 22 374 13 1/4 x 26 1/4 348 Draw the approximate locations of marriage 20 x 20 400 wall openings 4 foot or greater. Use this 17 3/16 x 25 3/16 441 symbol to show the piers. 17 1/2 x 25 1/2 446 24 x 24 576 List all marriage wall openings greater than 4 foot 26 x 26 676 and their pier pad sizes below. **ANCHORS** Opening Pier pad size 5 ft Building FRAME TIES Plans within 2' of end of home Reviewed spaced at 5' 4" oc for Code **TIEDOWN COMPONENTS** OTHER TIES Compliance ! Number Longitudinal Stabilizing Device (LSD) Sidewall Manufacturer The of Florio Longitudinal Longitudinal Stabilizing Device w/ Lateral Arms Marriage wall Manufacturer Shearwall


Mobile Home Permit Worksheet

Mobile Home Permit Worksheet

	Application Number:Date:
POCKET PENETROMETER TEST	Site Preparation
The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb. soil without testing.	Debris and organic material removed Water drainage: Natural Swale Pad Other
x 1000 x 1000 x 1000	Fastening multi wide units
POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer.	Floor: Type Fastener: Length: Spacing:
3. Using 500 lb. increments, take the lowest	Gasket (weatherproofing requirement)
3. Using 500 lb. increments, take the lowest reading and round down to that increment. x(000 x(000 x(000	I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket. Installer's initials
TORQUE PROBE TEST	Type gasket To LM Installed: Pg. 22 Between Floors Yes
The results of the torque probe test is 290 inch pounds or check here if you are declaring 5' anchors without testing A test showing 275 inch pounds or less will require 5 foot anchors.	Pg. 121 Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes
Note: A state approved lateral arm system is being used and 4 ft.	Weatherproofing
anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 to holding capacity.	The bottomboard will be repaired and/or taped. Yes . Pg. Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes
Installer's initials	Miscellaneous
Installer Name Date Tested ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER LOUD SALP DURG 2-1622	Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes N/A Range downflow vent installed outside of skirting. Yes Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other:
Electrical	
Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg.	Installer verifies all information given with this permit worksheet
Plumbing	is accurate and true based on the
Connect all sewer drains to an existing sewer tap or septic tank. Pg. 28	manufacturer's installation instructions and or Rule 15C-1 & 2
Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.2	Installer Signature Nobert Shoppord Date 2-16-27

Application Number:





MANUFACTURER DISCLAIMER NOTICE: (THIS PIER PRINT IS FOR HOMES PRODUCED ON OR AFTER JUNE 1ST 2006)

PLEASE READ AND UNDERSTAND THE FOLLOWING INFORMATION. THE MANUFACTURER DOES NOT DO FOUNDATION INSTALLATION OF HOMES. IT WILL BE THE RESPONSIBILITY OF THE DEALER/SITE CONTRACTOR TO INSURE THAT ALL SITE WORK WILL CORRELATE WITH THE UNIT ORDERED.

NOTICE TO HOME INSTALLERS: MANUFACTURED HOMES WEIGH SEVERAL TONS. DO NOT ATTEMPT TO INSTALL ANY HOME ON SITE WITHOUT HAVING EXPERIENCE, KNOWLEDGE, AND UNDERSTANDING OF ALL INSTALLATION REQUIREMENTS. FAILURE TO MEET THESE REQUIREMENTS MAY RESULT IN SERIOUS INJURY OR DEATH TO AN INEXPERIENCED INSTALLER. INSTALLERS: PLEASE READ AND UNDERSTAND THE SET-UP AND INSTALLATION OF ANY MANUFACTURED HOME.

- 1) THE MANUFACTURER ASSUMES NO RESPONSIBILITY FOR ACTUAL FOUNDATION DESIGN AND CONSTRUCTION.
- 2) ADDITIONAL BLOCKING IS REQUIRED AT EACH SIDE OF EXTERIOR DOORS AND AT EACH SIDE OF SIDEWALL OPENINGS GREATER THAN 4 FEET IN WIDTH (I.E., PATIO DOORS, PICTURE WINDOWS, ETC.).
- 3) FOR PIER REQUIREMENTS AT ENDWALL SEE FIGURE 8 IN THE INSTALLATION MANUAL.

 4) ALL DWW PLUMRING CAS SUPPLY ETC. DIMENSIONS ON DRIN
- ALL DWV, PLUMBING, GAS SUPPLY, ETC., DIMENSIONS ON PRINT MAY BE + OR - 12*.
- 5) IT WILL BE THE RESPONSIBILITY OF THE SITE CONTRACTOR TO VERIFY THE PROPER LOCATION OF COLUMN SUPPORT BLOCKING AND TO VERIFY THE PROPER MATING LINE GROWTH DIMENSIONS BASED UPON ACTUAL SITE CONDITIONS AND REQUIREMENTS (DOUBLE WIDES ONLY).
- 6) ALLOW 1/2" AT MATING LINE FOR MATE UP GROWTH.
 7) SEE SET-UP AND INSTALLATION MANUAL FOR PERIMETER BLOCKING REQUIREMENTS.

PERMANENT FOUNDATIONS: CHECK LOCAL BUILDING CODES AND REGULATIONS AND CONSULT A REGISTERED PROFESSIONAL OR STRUCTURAL ENGINEER WHEN YOU ARE SITING YOUR HOME ON A PERMANENT FOUNDATION (SUCH AS A FULL BASEMENT, CRAWL SPACE, OR LOAD BEARING PERIMETER FOUNDATION).

= FRAME PIER

= POINT LOAD PIER

= PERIMETER PIER

Order #: 5213 Label #: 86640	Manufacturer: Champion	(Check Size of Home)
Homeowner: Ferravola Address:	Year Model: Zo 72 Length & Width:	Single
City/State/Zip:	Type Longitudinal System:	Triple HUD Label #:
Phone #:	Type Lateral Arm System:	Soil Bearing / PSF: 1000
Date Installed: Installed Wind Zone:	New Home: Used Home: Data Plate Wind Zone:	Torque Probe / in-lbs: 290 Permit #:
vote: Larry's Col. Co	o. deal.	Plans Reviewed for Code Compliance
STATE OF FLORIDA		INSTRUCTIONS
INSTALLATION CE	ERTIFICATION LABEL	PLEASE WRITE DATE OF

LABEL#

DATE OF INSTALLATION

ROBERT D. SHEPPARD


NAME

IH / 1025386 / 1

5213

LICENSE# ORDER# CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325 AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES. LABEL NEXT TO HUD LABEL. USE PERMANENT INK PEN OR MARKER ONLY. COMPLETE INFORMATION ABOVE AND KEEP ON FILE FOR A MINIMUM OF 2 YEARS. YOU ARE REQUIRED TO PROVIDE COPIES WHEN REQUESTED.

Zone II Ice Amp



CHAMPION HOME BUILDERS 755 W. BIG BEAVER HOAD, SUITE 1000, TRICY, ME 48064

Acoes CLOSET DOORS REVESED FOR LAKE CITY SPECS REVISED FOR LAKE CITY SPECS REMOVED HOSE 818

S/13/20 BC 6/16/20 BC 8/28/20 RC 1-5-2021 KE

MODIFICATIONS

2856H32P01 56'-0" x 26'-8" 3 BD 2 BT DELAWN BY: B.CAMPBELL

DATE: 01-05-21 SCALE: 3/16" = 1'-0" LITERATURE PLAN

L-101

FILDWARE: 261-2856H32P01 8-28-2020

PROPRIETARY AND CONFIDENTIAL THEM CREATED AND SPECIFICATIONS ARE CREATED THEM CONFIDENTIAL MATERIALS OF CHARGOST AND CONFIDENTIAL MATERIALS OF CONFIDENTIAL MATERIALS OF CONFIDENTIAL MATERIALS OF CONFIDENTIAL MATER