

PERMIT NUMBER

Installer

License #

Address of home

being installed

Manufacturer




NOTE: if home is a single wide fill out one half of the blocking plan
if home is a triple or quad wide sketch in remainder of home

I understand Lateral Arm Systems cannot be used on any home (new or used)
where the sidewall ties exceed 5 ft 4 in.

Installer's initials

Typical pier spacing

Show locations of Longitudinal and Lateral Systems
(use dark lines to show these locations)



New Home ☒ Used Home ☐

Home installed to the Manufacturer's Installation Manual ☒

Home is installed in accordance with Rule 15-C ☒

Single wide ☐ Wind Zone II ☒ Wind Zone III ☐

Double wide ☒ Installation Decal # 18519

Triple/Quad ☐ Serial # 4620 A413

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" x 24" (576)*	26" x 26" (676)
1000 psf	3'	4'	5'	6'	7'	8'	8'
1500 psf	4'	5'	6'	7'	8'	9'	9'
2000 psf	5'	6'	7'	8'	9'	10'	10'
2500 psf	6'	7'	8'	9'	10'	11'	11'
3000 psf	7'	8'	9'	10'	11'	12'	12'
3500 psf	8'	9'	10'	11'	12'	13'	13'

* Interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size 1-17x25

Perimeter pier pad size 1-16 x 16

Other pier pad sizes (required by the mfg.) Center 1-17x25

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.



List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening Pier pad size

18

24x24

4

17x25

3

17x25

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)

Manufacturer

Longitudinal Stabilizing Device w/ Lateral Arms

Manufacturer

OTHER TIES

Number

17

Sidewall

Longitudinal

Marriage wall

Shearwall

FRAME TIES

within 2' of end of home spaced at 5' 4" oc

ANCHORS

4 ft

5 ft

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to 1200 psf or check here to declare 1000 lb. soil without testing.

X 1200 X 1200 X 1200

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X 1200 X 1200 X 1200

TORQUE PROBE TEST

The results of the torque probe test is 285 inch pounds or check here if you are declaring 5' anchors without testing . A test showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb. bonding capacity.

Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

Date Tested

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg.

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. 1004

Connect all potable water supply piping to an existing water meter, water tap, or other dependent water supply systems. Pg. 1004

Site Preparation

Debris and organic material removed
Water drainage: Natural Swale Pad Other

Fastening multi wide units

Floor: Type Fastener: Leg's Length: 6 Spacing: 24"
Walls: Type Fastener: metal Length: 6 Spacing: 24"
Roof: Type Fastener: Leg's Length: 6 Spacing: 24"
For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials

Installed:

Between Floors Yes
Between Walls Yes
Bottom of ridgebeam Yes

Type gasket OTI
Pg. 201704-m

Weatherproofing

The bottomboard will be repaired and/or taped. Yes Pg.
Siding on units is installed to manufacturer's specifications. Yes
Fireplace chimney installed so as not to allow intrusion of rain water. Yes

Miscellaneous

Skirting to be installed. Yes No
Dryer vent installed outside of skirting. Yes N/A
Range downflow vent installed outside of skirting. Yes N/A
Drain lines supported at 4 foot intervals. Yes
Electrical crossovers protected. Yes
Other:

Installer verifies all information given with this permit worksheet is accurate and true based on the


manufacturer's installation instructions and/or Rule 15C-1 & 2

Installer Signature


Date

REQUIRED NUMBER AND LOCATION OF MODEL 1101 "V" BRACES FOR UP TO 4/12 ROOF PITCH


ALL WIDTHS; AND LENGTHS UP TO 52'



ALL WIDTHS; AND LENGTHS OVER 52' TO 80'




HOMES WITH 5/12 ROOF PITCH REQUIRE, PER FLORIDA REGULATIONS, 6 systems for home lengths up to 52', and 8 systems for homes over 52' and up to 80'. One stabilizer plate and frame tie required at each lateral bracing system.



MANUFACTURED HOUSING FOUNDATION SYSTEMS
A DIVISION OF OLIVER TECHNOLOGIES, INC.
1-800-264-7437

Telephone: 801-785-4006
Fax 801-785-0611
www.olivertechnologies.com



TIEDOWN LOCATIONS
 [Hatched Rectangle] MARRIAGE LINE OPENING SUPPORT PIER/TYP.
 [Hatched Rectangle] SUPPORT PIER/TYP


8-12-2013

FOUNDATION NOTES:
 - THIS DRAWING IS DESIGNED FOR THE STANDARD WIND ZONE AND IS TO BE USED IN CONJUNCTION WITH THE INSTALLATION MANUAL AND ITS SUPPLEMENTS.
 - FOOTINGS ARE SHOWN FOR EXAMPLE ONLY QUANTITY AND SPACING MAY VARY BASED ON PAD TYPE, SOIL CONDITION, ETC.
 - FOOTINGS ARE REQUIRED AT SUPPORT POSTS, SEE INSTALLATION MANUAL FOR REQUIREMENTS.

- | | |
|------------------------------|--|
| (A) MAIN ELECTRICAL | (G) DUCT CROSSOVER |
| (B) ELECTRICAL CROSSOVER | (H) SEWER DROPS |
| (C) WATER INLET | (I) RETURN AIR (W/OPT HEAT PUMP OH DUCT) |
| (D) WATER CROSSOVER (IF ANY) | (J) SUPPLY AIR (W/OPT HEAT PUMP OH DUCT) |
| (E) GAS INLET (IF ANY) | |
| (F) GAS CROSSOVER (IF ANY) | |

Live Oak Homes
MODEL: L-2764D - 28 X 80
4-BEDROOM / 2-BATH

L-2764D



**L-2764D
4-BEDROOM / 2-BATH
28 X 80 - Approx. 1976 Sq. Ft.**

5-3-2013

• All room dimensions include closets and square footage figures are approximate.

* Transcom windows are available on optional 5'-0" sidewalk houses only.

MOSEBY