

This Permit Expires One Year From the Date of Issue

000026100

APPLICANTDALE BURD

PHONE497.2311

ADDRESSPOB 39

FT. WHITE

FL32038

OWNERFRANKLIN FUNK

PHONE963.5335

ADDRESS200SW SKYLINE LOOP

FT. WHITE

FL32038

CONTRACTORRONNIE NORRIS

PHONE752.3871

LOCATION OF PROPERTY47-S TO HERLONG RD,TL TO 2ND SKYLINE LOOP,TR AND ITS
THE 2ND LOT ON R.

TYPE DEVELOPMENTM/H/UTILITY

ESTIMATED COST OF CONSTRUCTION0.00

HEATED FLOOR AREATOTAL AREAHEIGHTSTORIES

FOUNDATIONWALLSROOF PITCHFLOOR

LAND USE & ZONINGA-3

MAX. HEIGHT

Minimum Set Back Requirments:STREET-FRONT30.00

REAR25.00

SIDE25.00

NO. EX.D.U.0

FLOOD ZONEX

DEVELOPMENT PERMIT NO.

PARCEL ID11-6S-16-03815-169

SUBDIVISIONCARDINAL FARMS UNREC.

LOT69

BLOCK

PHASE

UNIT

TOTAL ACRES10.10

IH0000049

Culvert Permit No.PRIVATE

Culvert Waiver07-0583

Contractor's License NumberCFS

Applicant/Owner/ContractorJTH

N

Driveway Connection

Septic Tank Number

LU & Zoning checked by

Approved for Issuance

New Resident

COMMENTS: 1 FOOT ABOVE ROAD.

Check # or Cash1857

FOR BUILDING & ZONING DEPARTMENT ONLY

(footer/Slab)

Temporary Power

Foundation

Monolithic

date/app. by

date/app. by

date/app. by

Under slab rough-in plumbing

Slab

Sheathing/Nailing

date/app. by

date/app. by

date/app. by

Framing

Rough-in plumbing above slab and below wood floor

date/app. by

date/app. by

Electrical rough-in

Heat & Air Duct

Peri. beam (Lintel)

date/app. by

date/app. by

date/app. by

Permanent power

C.O. Final

Culvert

date/app. by

date/app. by

date/app. by

M/H tie downs, blocking, electricity and plumbing

Pool

date/app. by

date/app. by

Reconnection

Pump pole

Utility Pole

date/app. by

date/app. by

date/app. by

M/H Pole

Travel Trailer

Re-roof

date/app. by

date/app. by

date/app. by

BUILDING PERMIT FEE \$0.00

CERTIFICATION FEE \$0.00

SURCHARGE FEE \$0.00

MISC. FEES \$200.00

ZONING CERT. FEE \$50.00

FIRE FEE \$21.58

WASTE FEE \$33.50

FLOOD DEVELOPMENT FEE \$

FLOOD ZONE FEE \$25.00

CULVERT FEE \$

TOTAL FEE330.08

INSPECTORS OFFICE

CLERKS OFFICE

NOTICE: IN ADDITION TO THE REQUIREMENTS OF THIS PERMIT, THERE MAY BE ADDITIONAL RESTRICTIONS APPLICABLE TO THIS PROPERTY THAT MAY BE FOUND IN THE PUBLIC RECORDS OF THIS COUNTY. AND THERE MAY BE ADDITIONAL PERMITS REQUIRED FROM OTHER GOVERNMENTAL ENTITIES SUCH AS WATER MANAGEMENT DISTRICTS, STATE AGENCIES, OR FEDERAL AGENCIES.

"WARNING TO OWNER: YOUR FAILURE TO RECORD A NOTICE OF COMMENCEMENT MAY RESULT IN YOUR PAYING TWICE FOR IMPROVEMENTS TO YOUR PROPERTY. IF YOU INTEND TO OBTAIN FINANCING, CONSULT WITH YOUR LENDER OR AN ATTORNEY BEFORE RECORDING YOUR NOTICE OF COMMENCEMENT."

This Permit Must Be Prominently Posted on Premises During Construction

PLEASE NOTIFY THE COLUMBIA COUNTY BUILDING DEPARTMENT AT LEAST 24 HOURS IN ADVANCE OF EACH INSPECTION, IN ORDER THAT IT MAY BE MADE WITHOUT DELAY OR INCONVENIENCE, PHONE 758-1008. THIS PERMIT IS NOT VALID UNLESS THE WORK AUTHORIZED BY IT IS COMMENCED WITHIN 6 MONTHS AFTER ISSUANCE.

The Issuance of this Permit Does Not Waive Compliance by Permittee with Deed Restrictions.

PERMIT APPLICATION / MANUFACTURED HOME INSTALLATION APPLICATION

For Office Use Only (Revised 9-22-06) Zoning Official Cfs 8/6/07 Building Official OK JTH 8-3-07
AP# 0708-06 Date Received 8/3/07 By GT Permit # 26100
Flood Zone X Development Permit — Zoning A-3 Land Use Plan Map Category A-3
Comments Panel 225
FEMA Map# _____ Elevation _____ Finished Floor _____ River _____ In Floodway _____
☒ Site Plan with Setbacks Shown ☒ EH Signed Site Plan ☐ EH Release ☒ Well letter ☐ Existing well
☒ Copy of Recorded Deed or Affidavit from land owner ☒ Letter of Authorization from installer
☐ State Road Access ☐ Parent Parcel # _____ ☐ STUP-MH _____

- Property ID # 11-6S-16-03815-169 Subdivision Cardinal Farms
- New Mobile Home ☒ Used Mobile Home _____ Year 2007
 - Applicant Dale Burd, Rocky Ford or Kelly Bishop Phone # 383-497-2311
 - Address P. O. Box 39, Fort White, FL, 32038
 - Name of Property Owner FRANKLIN FUNK Phone# 968-5335
 - 911 Address 200 SW SKYLINE LOOP, FT WHITE, FL, 32038
 - Circle the correct power company - FL Power & Light - Clay Electric
(Circle One) - Suwannee Valley Electric - Progress Energy
 - Name of Owner of Mobile Home SAMR Phone # 968-5335
Address 3732 166TH ST WELLBORN, FL, 32094
 - Relationship to Property Owner SAMR
 - Current Number of Dwellings on Property 0
 - Lot Size 500 x 872 Total Acreage 10
 - Do you : Have Existing Drive or Private Drive or need Culvert Permit or Culvert Waiver (Circle one)
(Currently using) (Blue Road Sign) (Putting in a Culvert) (Not existing but do not need a Culvert)
 - Is this Mobile Home Replacing an Existing Mobile Home NO (owes)
 - Driving Directions to the Property
47 South, TL on Healding, TR on 2ND Skyline Loop, 2ND Lot on RIGHT
 - Name of Licensed Dealer/Installer Rennar Norris Phone # 952-3871
 - Installers Address 1004 SW CHARLES TERN, LC, FL, 32024
 - License Number FH 0000049 Installation Decal # 288405

16/225

Spoke to -
Christina 8/6/07
GT

CKH
1857

Columbia County Property Appraiser

DB Last Updated: 5/11/2007

2007 Proposed Values

Parcel: 11-6S-16-03815-169

Tax Record

Property Card

Interactive GIS Map

Print


Owner & Property Info

<< Prev

Search Result: 2 of 2

Owner's Name	FUNK PAULA & FRANKLIN		
Site Address			
Mailing Address	3732 166 TH ST WELLBORN, FL 32094		
Use Desc. (code)	NO AG ACRE (009900)		
Neighborhood	11616.00	Tax District	3
UD Codes	MKTA02	Market Area	02
Total Land Area	10.010 ACRES		
Description	LOT 69 CARDINAL FARMS UNREC: COMM SE COR RUN W 5311.34 FT TO SW COR, N 1995.16 FT, W 60.18 FT, N 2280.87 FT, N 77 DG E 887.51 FT TO POB, N 500.08 FT, E 872.18 FT, S 500.08 FT, W 872.18 FT, TO POB. WD 1024-1756.		

GIS Aerial



Property & Assessment Values

Mkt Land Value	cnt: (1)	\$104,604.00
Ag Land Value	cnt: (0)	\$0.00
Building Value	cnt: (0)	\$0.00
XFOB Value	cnt: (0)	\$0.00
Total Appraised Value		\$104,604.00

Just Value	\$104,604.00
Class Value	\$0.00
Assessed Value	\$104,604.00
Exempt Value	\$0.00
Total Taxable Value	\$104,604.00

Sales History

Sale Date	Book/Page	Inst. Type	Sale VImp	Sale Qual	Sale RCode	Sale Price
8/25/2004	1024/1756	WD	V	Q		\$55,000.00

Building Characteristics

Bldg Item	Bldg Desc	Year Blt	Ext. Walls	Heated S.F.	Actual S.F.	Bldg Value
NONE						

Extra Features & Out Buildings



Code	Desc	Year Blt	Value	Units	Dims	Condition (% Good)
NONE						

Land Breakdown

Lnd Code	Desc	Units	Adjustments	Eff Rate	Lnd Value
009900	AC NON-AG (MKT)	10.010 AC	1.00/1.00/1.00/1.00	\$10,450.00	\$104,604.00

Permit Application Number 07-0583

Scale: 1 inch = 50 feet.



Notes:

1 of 10 Acres

Site Plan submitted by:

Plan Approved

By

Rock D Z D
Not Approved_

Not Approved

Columbia

MASTER CONTRACTOR

Date 7/23/07

County Health Department

ALL CHANGES MUST BE APPROVED BY THE COUNTY HEALTH DEPARTMENT

A & B Construction Inc.

P. O. Box 39

Ft. White, FL, 32038

386-497-2311

TO: Columbia County Building Department

Description of well to be installed for Customer:

Located at Address:

FUNK

SKYLINE LOOP

1 hp – 1 ¼" drop over 86 gallon tank, 250 gallon equivalent captive with back flow preventer. 35-gallon draw down with check valve pass requirements.

William Bias

William Bias

PERMIT WORKSHEET

Page 1 of 2

PERMIT NUMBER

Installer

200 SUSKLINE 2008

License #

TH000049

Address of home being installed

200 SUSKLINE 2008
FAIT WHITE FL 32038

Manufacturer

SKYLIVE

Length x width

80 x 42

NOTE:

if home is a single wide fit out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home

Understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.

Installer's initials

RV

New Home

☐

Used Home

☐

Home installed to the Manufacturer's Installation Manual

Home is installed in accordance with Rule 15-C

Single wide

☐

Wind Zone II

☒

Double wide

☐

Installation Decal #

278405

Triple/Quad

☒

Serial #

278405

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity (sq in)	16' x 16' (256)	18' 1/2" x 18' 1/2" (342)	20' x 20' (400)	22' x 22' (484)	24' x 24' (576)	26' x 26' (676)
1000 psi	3'	4'	5'	6'	7'	8'
1500 psi	4' 5"	6'	7'	8'	9'	10'
2000 psi	6'	8'	9'	10'	11'	12'
2500 psi	7' 6"	9'	10'	11'	12'	13'
3000 psi	8'	10'	11'	12'	13'	14'
3500 psi	8'	10'	11'	12'	13'	14'

Interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

Beam pier pad size

17 X 43

Pier pier pad size

Clear pier pad sizes (required by the mfg.)

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening

Pier pad size

4 ft

5 ft

FRAME TIES

within 2' of end of home spaced at 5' 4" OC

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)

Manufacturer

Longitudinal Stabilizing Device w/ Lateral Arms

Manufacturer

OTHER TIES

Sidewall

Longitudinal

Marriage wall

Shearwall

Number

4

8

8

8

PIER PAD SIZE	5 ft 4" OC
16' x 16'	256
18' x 18'	324
20' x 20'	400
22' x 22'	484
24' x 24'	576
26' x 26'	676
28' x 28'	784
30' x 30'	900
32' x 32'	1024
34' x 34'	1156
36' x 36'	1296
38' x 38'	1444
40' x 40'	1600
42' x 42'	1764
44' x 44'	1936
46' x 46'	2116
48' x 48'	2304
50' x 50'	2500
52' x 52'	2704
54' x 54'	2916
56' x 56'	3136
58' x 58'	3364
60' x 60'	3600
62' x 62'	3844
64' x 64'	4096
66' x 66'	4356
68' x 68'	4624
70' x 70'	4900
72' x 72'	5184
74' x 74'	5476
76' x 76'	5776
78' x 78'	6084
80' x 80'	6400
82' x 82'	6724
84' x 84'	7056
86' x 86'	7396
88' x 88'	7744
90' x 90'	8100
92' x 92'	8464
94' x 94'	8836
96' x 96'	9216
98' x 98'	9604
100' x 100'	10000

PERMIT WORKSHEET

Page 2 of 2

PERMIT WORKSHEET

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to 1500 psi or check here to declare 1000 lb. soil without testing.

X 1500

X 1500

X 1500

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the hole at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X 1500

X 1500

X 1500

TORQUE PROBE TEST

The results of the torque probe test is 295 inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 1' foot anchors.

Note: A slate approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. 1' under stand 5 ft. anchors are required at all centerline tie points where the torque test reading is 275 or less and where the module home manufacturer may require anchors with 4000 lb. bending capacity.

Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

Date Tested

Electric

Contact electrical conductors between multi-wide units, not to the main power source. This includes the bonding wire between multi-wide units. Pg.

Plumbing

Contact all sewer drains to an existing sewer tap or septic tank. Pg.

Contact all potable water supply piping to an existing water meter water tap, or other independent water supply systems. Pg.

Slab Preparation

Debris and organic material removed Yes Swale Yes Pad Yes Other Yes

Fastening multi wide units

Floor: Type Fastener 1/2" x 4" Length: 4" Spacing: 24"
Walls: Type Fastener 1/2" x 4" Length: 4" Spacing: 24"
Roof: Type Fastener 1/2" x 4" Length: 4" Spacing: 24"
For used homes within 30 gauge, 6" wide, galvanized metal strip will be centered over the peak of the roof and fastened with gally. roofing nails at 2' on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all row and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials

Type gasket

Installed: Yes
Between Floors Yes
Between Walls Yes
Bottom of nookboard Yes

Weatherproofing

The nookboard will be repaired and/or taped. Yes Pg.
Siding on units is installed to manufacturer's specifications. Yes
Flueplace chimney installed so as not to allow intrusion of rain water. Yes

Miscellaneous


Skirting to be installed. Yes No
Dryer vent installed outside of skirting. Yes N/A
Range downflow vent installed outside of skirting. Yes N/A
Drain lines supported at 4 foot intervals. Yes Yes
Electrical crossovers protected. Yes Yes
Other: Yes

Installer verifies all information given with this permit worksheet is accurate and true based on the

manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature

Date



LIMITED POWER OF ATTORNEY

I, Ronnie Norris, License # IH-0000049 do hereby authorize Dale Burd, Rocky Ford
or Kelly Ford to be my representative and act on my behalf in all aspects of
applying for a **MOBILE HOME PERMIT** to be installed any of the following
Counties; Alachua, Baker, Bradford, Columbia, Dixie, Gilchrist, Hamilton,
Lafayette, Levy, Madison, Suwannee & Union. This Power of attorney is valid thru
9/30/07.


Ronnie Norris
(Signature)

10-20-06
(Date)

Sworn and subscribed before me this 20 day of October, 2006.

Rebecca L. Arnau
Notary Public

Personally Known: ☒
Produced ID (Type): _____



MOBILE HOME INSTALLER AFFIDAVIT

As per Florida Statutes Section 320.8249 Mobile Home Installers License:


Any person who engages in mobile home installation shall obtain a mobile home installer's license from the Bureau of Mobile Home and Recreational Vehicle Construction of the Department of Highway Safety and Motor Vehicles pursuant to this section. Said License shall be renewed annually, and each licensee shall pay a fee of \$150.

I, Ronnie Norris, license number IH - 0000049 do hereby state that the installation of the manufactured home for (applicant) Dale Burd, Rocky Ford or Kelly Bishop

(customer name) FRED FUNK in Columbia

County will be done under my supervision.

Ronnie Norris
Signature




Sworn to and subscribed before me this 26 day of JUN, 2007.

Notary Public: [Signature]


STANDARD TIE-DOWN DETAILS



TABLE 6



SINGLE-WIDE



DOUBLE-WIDE

24' WIDE RESULTS FOR 12' HALF OF 22' WIDE DOUBLE WIDES

WIDTH	WIND ZONE II		WIND ZONE III	
	MIN. & MAX. ELEVATION	MIN. & MAX. DIAGONAL STRAP ANGLE	MIN. & MAX. ELEVATION	MIN. & MAX. DIAGONAL STRAP ANGLE
12'	14' TO 25"	25 TO 40	14 TO 26	25 TO 41
14'	12' TO 27"	20.5 TO 40	12 TO 28	20.5 TO 41
12' SHED ROOF	25.2' TO 34.6"	41 TO 50	25.2' TO 34.6	41 TO 50
14' SHED ROOF	23.4' TO 38.4"	36 TO 50	23.4 TO 38.4	36 TO 50
16'	16' TO 36"	20.5 TO 40	15.5 TO 38	19.5 TO 41
18'	20' TO 44"	20.5 TO 40	19 TO 47	19.5 TO 41
20' OR 22'	12' TO 15"	34 TO 40	12 TO 16	34 TO 42
24'	12' TO 22"	24.5 TO 40	12 TO 24.5	24.5 TO 42
28'	12' TO 23.5"	23 TO 40	12 TO 25.5	23 TO 42
32'	12' TO 33"	16.6 TO 39.3	12 TO 36	16.6 TO 41.8
16' SHED ROOF	21' TO 27.5"	25.9 TO 32.4	21 TO 27.5	25.9 TO 32.4



STRAP MATERIAL SPECIFICATION, CONNECTION TO FRAME, THE AREA COVERED BY THE INFORMATION IN THIS TABLE. INSTALLATION

ANCHORING SYSTEMS, THE INSTRUCTIONS SHALL INDICATE: A) THE MINIMUM ANCHOR CAPACITY REQUIRED; B) ANCHORS SHOULD BE RATED BY PROFESSIONAL ENGINEER, ARCHITECT, OR A QUALIFIED INDEPENDENT TESTING LABORATORY AS TO THE MIN. RESISTANCE; C) THE MAXIMUM ANGLE OF DIAGONAL TIE AND/OR VERTICAL TIE LOADS; AND D) THE TYPE OF ANCHOR INSTALLATION, ANY TYPE OF STRAP WHICH THE ANCHOR IS TO BE INSTALLED; E) GROUND ANCHORS SHOULD BE EMBEDDED BELOW THE FROST LINE AND VERTICAL STRAPS SHOULD BE INSTALLED ABOVE THE WATER TABLE; F) GROUND ANCHORS SHOULD BE INSTALLED TO THE FULL DEPTH OF FILL AND STABILIZER PLATES SHOULD BE INSTALLED TO PROVIDE ADDED RESISTANCE TO OVERTURNING OR SLIDING FORCES; G) ANCHORING EQUIPMENT SHOULD BE CERTIFIED BY A PROFESSIONAL ENGINEER OR ARCHITECT TO RESIST THESE SPECIFIC FORCES IN ACCORDANCE WITH TESTING PROCEDURES IN ASTM STANDARD SPECIFICATION FOR STRAPPING, FLAT STEEL AND SEALS; H) ANCHORS RATED @ 3150# OF WORKING STRESS TOTAL FOR BOTH STRAPS, MAY BE USED IF STRAP & ANCHOR SPACING IS REDUCED TO 5' @ WIND ZONE II AND 4'-6" @ WIND ZONE III. STRAPS AND ANCHORS MAY BE INSTALLED 4'-0" ON SHED ROOF SINGLEWIDES WITH ANCHORS RATED @ 3150#.

1-B CHANCE STRAP SEAL DEVICE DEPICTED BY FIG. 5-12 MAY BE USED AS DIRECTED FOR ATTACHING THE REQUIRED DOUBLE WIDE STRAP LINE STRAPS TO GROUND ANCHORS. STANDARD TIE-DOWN DETAILS ARE NOT APPLICABLE TO 5'-12" DOUBLE TIE-DOWN DETAILS @ WIND ZONE II & III.

TIE-DOWN DETAILS FOR 5/12 ROOF PITCH DOUBLE WIDES AT WIND ZONE II & III

TABLE 6A



WIND ZONE II (100 mph)				
Unit Width	H (max.)	H (min.)	Angle (max.)	Angle (min.)
24'	48"	12"	23.2 degrees	6.12 degrees
26'	48"	12"	20.3 degrees	6.12 degrees
28'	48"	12"	20.3 degrees	5.28 degrees
32'	48"	12"	18.96 degrees	4.91 degrees

WIND ZONE III (110 mph)				
Unit Width	H (max.)	H (min.)	Angle (max.)	Angle (min.)
24'	48"	12"	25.2 degrees	6.12 degrees
26'	48"	12"	20.3 degrees	6.12 degrees
28'	48"	12"	20.3 degrees	5.28 degrees
32'	48"	12"	18.96 degrees	4.91 degrees

NOTES:

- 1) Straps and anchors to be rated for 3150 lbs. of working stress (min.)
- 2) Use H1 and A1 for standard strap location. Use H2 and A2 for optional strap location.
- 3) See page 25 for strap material specification, connection to I-Beam and other setup information.
- 4) The A-B chance strap seal device depicted by Fig. 5-12 may be used as directed for attaching the required doublewide centerline straps to ground anchors.

PROCEDURES (Continued)

MANUFACTURED HOME TIE-DOWN INSTRUCTIONS

support system must also resist lifting, sliding, and rining forces resulting from side winds. A method used stall ground anchors and tie-down straps in addition to rs. Tie-downs as described are the minimum neces- the home is to withstand its design loads without ition. On multi-section homes, sections must be ed together and level before tie-down straps are in-

WARNING

BEFORE GROUND ANCHOR INSTALLATION, DETER- THAT THE ANCHOR LOCATIONS AROUND THE WILL NOT BE CLOSE TO ANY UNDERGROUND RICAL CABLES, WATER LINES OR SEWER PIP. FAILURE TO DETERMINE THE LOCATION OF RGROUND ELECTRICAL CABLES MAY RESULT IN US PERSONAL INJURY OR DEATH.

IN THE FRAME TIE-DOWN SYSTEM, IT IS IMPOR- TO USE MATERIALS OF PROPER DESIGN AND OF IATE QUALITY. THE MATERIAL SPECIFICATIONS INED HEREIN SHOULD BE CONSIDERED AS /M REQUIREMENTS.

als not furnished with the home which will be nec es- complete the tie-down system must meet the require at forth below. Such materials would include:

or steel strap with a breaking strength of at least unds e.g. galvanized aircraft cable at least 1/4" or Type 1, Finish D, Grade 1 steel strapping 1 1/4" l 0.03" thick, conforming with ASTM D3953-91

nized connection devices such as turnbuckles, strap buckles, and cable clamps should be rated at rking load minimum.

nd anchors -- capable of withstanding at least a und pull. Anchors must be installed as specified by or manufacturer. Stabilizers or concrete collars may ed by anchor manufacturer.

ME MUST BE IN ITS FINAL LEVEL POSITION O TYING IT DOWN.

cedure for tying down the manufactured home is as

in and install the ground anchors under exterior at the final strap angle and height (11) will be within shown in Tables 5 thru 6C

ct the straps to the frame and ground anchors (See nd 5-10) Straps wrapped around the I Beam as

shown in Fig. 5-9 require protection from premature failure due to sharp corners. Fig. 5-9A illustrates one method to protect against sharp corner damage. Other methods (such as beam clamps -- Tie-Down Engineering part no. 59003 or equivalent) approved by the local building authority having jurisdiction may be used.

3. Tighten the straps using the tensioning device provided with the ground anchors. Use caution to avoid over-tensioning the straps, which might pull the home off the piers. It is recommended that all straps be tightened only enough to remove slack. Then, after all straps are installed and the slack removed, tension the straps.

4. The strap tension should be rechecked at frequent intervals until all pier settlement has stopped.

CAUTION: DURING THE RELEVELING PROCESS, DO NOT JACK THE HOME AGAINST TIGHT STRAPS.

Protect sharp corners with 236 Ga. (0.0119 in.) 18 1/2" galvanized steel strapping material formed to fit around beam flanges




FIG. 5-9A

UP PROCEDURES (Continued)

DOUBLE-WIDE INTERCONNECTION (Continued)

NOTE: IT IS IMPORTANT TO HAVE ROOF/CEILING SECTIONS FLUSH AT MATING LINE PRIOR TO FASTENING OF RIDGE BEAM HALVES. IF THEY ARE NOT FLUSH, THEN THE LOW SIDE SHOULD BE RAISED BY JACKING WITH A WOOD POST OR STEEL PIPE WITH A WOOD OR METAL PAD AT THE CEILING. PLACE THE BASE OF THE JACK ACROSS THE FLOOR MATING LINE SO THAT IT RESTS ON BOTH HALVES. JACK AGAINST CEILING ONLY IN AREAS WHERE THERE IS NO MARRIAGE WALL.

Pad on ceiling section to be raised

Base over both floors at mating line

FIG. 5-8





FIG. 5-8A

ATTACHMENT OF GYPSUM PANELS AT DOUBLE-WIDE CENTERLINE

Some multiple-wide units will have a gypsum panel left off at the centerline for field attachment. Fasten the factory-laid gypsum wallboard panel(s) at the center of the endwalls after the units have been attached. Fasten the panel(s) to framing as described in figure 5-8B below.

Blocking if required, will be factory provided.



Fasten 5/16" gypsum panels to framing with 3/16" x 1" staples or 1" washer head screws 6" o.c. around perimeter & 12" o.c. in the field. Fasten 1/2" gypsum wallboard 500" x 0.009" gypsum nails 8" o.c. or 1-1/4" type w. drive all screws 12" o.c. If gypsum is overlaying 3/8" min. then no nails (screws) are needed. Gypsum may be glued to framing (optional) in combination with w/ mechanical fastening above. Use an approved glue.

Center gypsum panel is field installed. All required gypsum panels, fasteners and adhesives are supplied by the factory.

INTERIOR VIEW

FIG. 5-8B

SET-UP PROCEDURES (Continued)

DOUBLE-WIDE INTERCONNECTION

procedure for connecting the homes is as follows:

Remove the temporary closure materials (polyethylene or batten strips) and position the halves as close together as possible in the final desired location. Do not remove temporary beam supports until step 7 has been completed.

Move the first section of home into its desired position. Jack and level it in the same manner as described for a single section home. Skyline Corp. recommends, if possible, heavy half be blocked and leveled first as it is easier to lift. Roll the light half and fit into place.

Install sill sealer insulating material (provided) around the home (to the ridge beam at the ceiling panel line), endwalls at floor mating line. Fasten sill sealer with staples or nails (see Figure 5-8A).

Slide the two halves together with rolling and jacking equipment. Care must be taken during rolling and jacking operations to avoid overstressing structural members. With halves together at the floor, align the floors at the ends of the home. It is better to have a minor misalignment under the home where it cannot be seen and will not cause a problem, than a small misalignment that will be observed in the interior of the home.

With the home aligned at the floor and supported by its foundation, join the floors using $3/8" \times 3"$ (4-1/2" lags with double perimeter joist) lag screws 2 to 3 feet on center. The centerline gap at the floor should be a maximum of $3/16"$. Follow the procedures outlined on page 19 to level the home. Check supports and footings with tables 2 and 3.

To obtain access into the ceiling cavity to bolt or otherwise lag screw the ridge beam sections together, fold back underlayment paper and remove the 16" wide sheathing panel(s) at the peak. Note that the shingles may not have been installed on one or both halves, at the 16" wide area at

the peak. If one side is shingled, it is intended that the beam be lag screwed together. If neither side is shingled, the beam may be lag screwed or bolted together. Bolts to be $3/8" \times 4 1/2"$ at 48" o.c. with 3 additional bolts at 3" o.c. over interior beam supports. Lag screws to be $3/8" \times 5"$ at 24" o.c. with 6 additional lag screws at 3" o.c. over interior beam supports. (If marriage walls and ridge beam halves have been plated with $3/8"$ sheathing, then the bolts/lags must be increased in length by $3/4"$ to 5-3/4".) Pre-drill 1/4" pilot holes for the lag screws at 1-1/2" down from the top of the beam and with a maximum offset from the horizontal of 45 degrees. A gap between beam halves up to 1" is allowable. Gaps larger than 1/2" must be filled with plywood or lumber shims. For 1/2" max. gaps, increase fastener length 1/2". For 1" max. gaps, increase fastener length 1-1/4". See Fig. 5-7.

7. Prior to interconnecting the ridge beam halves, examine the ridge beam ends. Should there be a slight misalignment, it can be eliminated by placing a jack under the low side of main beam on one half and use the jack to raise the beam. The alignment can be held by properly bolting or lag screwing the beam halves together. See Fig. 5-8.

8. Place additional pier supports at the centerline at the interior column locations marked on the floor with indicator strips or paint (see Figure 5-3 and 5-4 and Table 3). Skyline Corp. provides pier location diagrams for all multiwide models. These diagrams show the required locations of piers and are very useful in determining pier placement prior to taking receipt of home. Additional piers are required each side of exterior doors and sidewall openings greater than 4' in width. See Table 3A for these pier load requirements.

9. Toe nail endwall centerline studs together using 16d nail 10" o.c.

10. If home has double mating walls, then fasten the mating wall columns together with #8 x 4" screws 16" o.c. See Figure 5-7A.




FIG. 5-7

APPROVED
PFS Corporation
Madison WI
01/31/05
HUD Manufactured
Home
Construction &
Safety Standard




FIG. 5-7A


2 PROCEDURES (Continued)

MANUFACTURED HOME TIE-DOWN INSTRUCTIONS (Continued)

OPTIONAL OVER-THE-ROOF STRAP PROCEDURE

Over-the-roof straps are provided (optional on all homes) and may be connected to ground anchors as specified in the following procedure in order to achieve additional stability in severe winds. Note that the frame tie-down procedure on page 25 is still mandatory.

STEP 1



STEP 2

Strap to frame tie-down procedure

Repeat attachment device every 6 feet to keep in bottom of 1" if device is approved of in that manner

FIG. 5-9




FIG. 5-10

1. Cut end of the strap to width the slot on the splice device, also cut strap to extend through the device.
2. Make a 180 degree bend in the strap and slide a strap seal over the thickness of strap, positioning the strap seal as close to the splice device as possible.
3. Compress the strap seal on the strap with a strap vise or pipe pliers or hammer, or crimp strap seal with an A/F end crimping tool. (A/F end heads in the strap as sharp as possible by crimping with a strap or larger pliers).
4. Feed strap back over the seal and insert back through the slot on splice device. Flatten to seal with vise grip pliers or hammer.
5. Repeat steps 1 through 4 with the mating strap. Draw the strap assembly down to the edge beam by tensioning the strap to original anchor.


Materials not furnished with the home which will be necessary to properly connect the over-the-roof straps are:

1. Ground anchors capable of withstanding at least 4,750 pound pull when installed in the soil at the site.
2. Strap end connection devices (See Fig. 5-10).

THE HOME MUST BE IN ITS FINAL LEVEL POSITION WITH FRAME TIES INSTALLED BEFORE CONNECTING THE OVER-THE-ROOF STRAPS.

The procedure for over-the-roof strap installation is as follows:

1. Position and install the ground anchors so that the strap will be vertical after attachment to the anchor. The anchor may be installed slightly beneath the home to avoid interference with skirting (See Fig. 5-11).
2. Insert the multiman connector yoke through the eye in the anchor and insert slotted bolt through the yoke.
3. Place end of strap through slotted bolt and remove strap by turning bolt. **DO NOT TENSION UNTIL BOTH ENDS OF STRAP ARE CONNECTED.**
4. Tension and lock multiman connector in position, cut strap home furnished with connectors.
5. Check strap tension (See step 4 under frame tie-down procedure).
6. For double wide homes: See Fig. 5-12 for the splice connection at the centerline.



DOUBLE WIDE CONNECTIONS TO THE ROOF STRAPS

FIG. 5-12



20 PSF ROOF ZONE		DIVISIONS		ELEVATION	CORRECTION	STATIONING
FILE	DATE	FILE	DATE			
111	11/11	111	11/11	111	111	111
112	11/12	112	11/12	112	112	112
113	11/13	113	11/13	113	113	113
114	11/14	114	11/14	114	114	114
115	11/15	115	11/15	115	115	115
116	11/16	116	11/16	116	116	116
117	11/17	117	11/17	117	117	117
118	11/18	118	11/18	118	118	118
119	11/19	119	11/19	119	119	119
120	11/20	120	11/20	120	120	120
121	11/21	121	11/21	121	121	121
122	11/22	122	11/22	122	122	122
123	11/23	123	11/23	123	123	123
124	11/24	124	11/24	124	124	124
125	11/25	125	11/25	125	125	125
126	11/26	126	11/26	126	126	126
127	11/27	127	11/27	127	127	127
128	11/28	128	11/28	128	128	128
129	11/29	129	11/29	129	129	129
130	11/30	130	11/30	130	130	130
131	11/31	131	11/31	131	131	131
132	12/1	132	12/1	132	132	132
133	12/2	133	12/2	133	133	133
134	12/3	134	12/3	134	134	134
135	12/4	135	12/4	135	135	135
136	12/5	136	12/5	136	136	136
137	12/6	137	12/6	137	137	137
138	12/7	138	12/7	138	138	138
139	12/8	139	12/8	139	139	139
140	12/9	140	12/9	140	140	140
141	12/10	141	12/10	141	141	141
142	12/11	142	12/11	142	142	142
143	12/12	143	12/12	143	143	143
144	12/13	144	12/13	144	144	144
145	12/14	145	12/14	145	145	145
146	12/15	146	12/15	146	146	146
147	12/16	147	12/16	147	147	147
148	12/17	148	12/17	148	148	148
149	12/18	149	12/18	149	149	149
150	12/19	150	12/19	150	150	150
151	12/20	151	12/20	151	151	151
152	12/21	152	12/21	152	152	152
153	12/22	153	12/22	153	153	153
154	12/23	154	12/23	154	154	154
155	12/24	155	12/24	155	155	155
156	12/25	156	12/25	156	156	156
157	12/26	157	12/26	157	157	157
158	12/27	158	12/27	158	158	158
159	12/28	159	12/28	159	159	159
160	12/29	160	12/29	160	160	160
161	12/30	161	12/30	161	161	161
162	12/31	162	12/31	162	162	162
163	1/1	163	1/1	163	163	163
164	1/2	164	1/2	164	164	164

A & B Construction, Inc.**P. O. Box 39****Ft. White, FL, 32038****386-497-2311-Phone****386-497-4866-Fax**

26100

September 17, 2007**To: Columbia County Building Department****Subject: Change of Mobile Home Installation Contractor**

Showcase Homes of Lake City requested that we change the installation contractor for customer "Funk". We are fully aware and approve of the change. Permit was issued for Ronnie Norris. Bernie Thrift will be the installer.

Thank you,**Rocky D. Ford****President****A & B Construction**

PERMIT NUMBER

L.H. 26100

Installer

Bernard Thrift License # TH0000075

Address of home being installed

Skyline Loop

Manufacturer


Skyline Length x width 60 X 40

NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home

I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.

Installer's initials

BT



New Home



Used Home



Home installed to the Manufacturer's Installation Manual



Home is installed in accordance with Rule 15-C



Single wide



Wind Zone II



Wind Zone III



Double wide



Installation Decal #

202 399

Triple/Quad



Serial #

0135

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity (sq in)	Footer size (sq in)	16' x 16" (256)	18 1/2" x 18 1/2" (342)	20' x 20" (400)	22' x 22" (484)	24' x 24" (576)	26' x 26" (676)
1000 psf	3'	4'	5'	6'	7'	8'	8'
1500 psf	4' 6"	6'	7'	8'	8'	8'	8'
2000 psf	6'	8'	8'	8'	8'	8'	8'
2500 psf	7' 6"	8'	8'	8'	8'	8'	8'
3000 psf	8'	8'	8'	8'	8'	8'	8'
3500 psf	8'	8'	8'	8'	8'	8'	8'

* Interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size

17x25

Perimeter pier pad size

17x25

Other pier pad sizes (required by the mfg.)

17x25

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.



List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening

20'

Pier pad size

17x25

ANCHORS



5 ft

FRAME TIES

within 2' of end of home spaced at 5' 4" oc

TEDOWN COMPONENTS

OTHER TIES

Longitudinal Stabilizing Device (LSD)

Manufacturer

Longitudinal Stabilizing Device w/ Lateral Arms

Manufacturer

All Frame Ties Plates
Lateral Stabilizer Plates

Number

30

24

10

4

PERMIT NUMBER

PERMIT WORKSHEET

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to 1500 psi or check here to declare 1000 lb. soil without testing.

x 1500 x 1500 x 1500

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

x 1500 x 2000 x 2500

TORQUE PROBE TEST

The results of the torque probe test is 2904 inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb. holding capacity.

BT Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

Date Tested

Bernard J. Hoff
9-17-07

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg.

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg.

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.

Site Preparation

Debris and organic material removed
Water drainage: Natural

Swale

Pad

Other

Fastening multi wide units

Floor: Type Fastener: 3/8 x 5" Length: 6095 Spacing: 24" oc
Walls: Type Fastener: Length: Spacing:
Roof: Type Fastener: Length: Spacing:

For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials

Installed:

Type gasket Pg. Factory Installed
Between Floors Yes
Between Walls Yes
Bottom of ridgebeam Yes

Weatherproofing

The bottomboard will be repaired and/or taped. Yes Pg.
Siding on units is installed to manufacturer's specifications. Yes
Fireplace chimney installed so as not to allow intrusion of rain/water. Yes

Miscellaneous

Skirting to be installed Yes No
Dryer vent installed outside of skirting Yes
Range downflow vent installed outside of skirting Yes N/A
Drain lines supported at 4 foot intervals Yes N/A
Electrical crossovers protected Yes
Other :

Installer verifies all information given with this permit worksheet is accurate and true based on the

manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature Bernard J. Hoff

Date 9-19-07