COLUMBIA COUNTY PERI	MIT WORKSHEET page 1 of 2
These worksheets must be completed and signed by the installer. Submit the originals with the packet. Installer CONSUMERACIO License # THORNOW 911 Address where home is being installed. Manufacturer HERVAUE Length x width NOTE: If home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home	New Home Used Home Home installed to the Manufacturer's Installation Manual Home is installed in accordance with Rule 15-C Single wide Wind Zone II Wind Zone III Double wide Installation Decal # Triple/Quad Serial # CASSON
I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in. Installer's initials Typical pier spacing	Load bearing size capacity (sq in) PIER SPACING TABLE FOR USED HOMES 18 1/2" x 18
Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations) Iongitudinal Inarriago wall piers within 2' of end of home per Rule 15C	1000 psf 3
Laurie Digitally signed by Laurie Hodson Date: 2020.08.17 On 14:40:27 -04'00'	TIEDOWN COMPONENTS Longitudinal Stabilizing Device (LSD) Manufacturer Longitudinal Stabilizing Device w/ Lateral Arms Manufacturer Manufacturer Manufacturer Manufacturer Manufacturer Manufacturer Manufacturer Manufacturer Manufacturer Manufacturer Manufacturer Manufacturer Manufacturer Manufacturer Manufacturer


	-
POCKET PENETROMETER TEST	Debri
The pocket penetrometer tests are rounded down to /550 psf or check here to declare 1000 lb. soil without testing.	Wate
x1500 x1500 x1500	Floor
POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment. X 1500 X 1500 X 1500	I und home a res of tar
TORQUE PROBETEST The results of the torque probe test is 25 inch pounds or check here if you are declaring 5' anchors without testing A test showing 275 inch pounds or less will require 5 foot anchors.	Type Pg.
Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials	The Sidi Fire
ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER	
Installer Name RODNEY FEACIE Date Tested 7-27-26	Skir Dry Rar Dra Ele Oth
Electrical	-
Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between mult-wide units. Pg.	_
Plumbing	-
Connect all sewer drains to an existing sewer tap or septic tank. Pg.	L
Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.	


Floor: Type Fastener: 3/8/a Length: 6" Spacing: 3/4" Walls: Type Fastener: 3/8/a Length: 5" Spacing: 18" Walls: Type Fastener: 3/8/a Length: 5" Spacing: 18"	Site Preparation
Floor: Type Fastener: 388 Length: Spacing: 347 Walls: Type Fastener Secure Length: Spacing: Type Fastener Secure Length: Spacing: Type Fastener: 24 and Length: Pull Spacing: Type For used homes armin. 30 garge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with gafv. roofing nails at 2" on center on both sides of the centerline. Gasket (weatherproofing requirement) I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket. Installer's initials Type gasket FOAM Installed: Between Floors Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing The bottomboard will be repaired and/or taped. Yes Pg. 10 Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes N/A Range downflow vent installed outside of skirting. Yes Electrical crossovers protected. Yes Other: Installer verifies all information given with this permit worksheet	Water drainage: Natural Swale , us 5
i understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket. Installer's initials Type gasket Type gasket Installed: Between Floors Between Walls Yes Bottom of ridgebeam Weatherproofing The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes Miscellaneous Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes No Dryer vent installed outside of skirting. Yes Electrical crossovers protected. Yes Other: Installer verifies all information given with this permit worksheet	Fastening multi wide units
I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket. Installer's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes Miscellaneous Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes NiA Range downflow vent installed outside of skirting. Yes Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other: Installer verifies all information given with this permit worksheet	
homes and that condensation, mold, meldew and blocked manage or a result of a poorly installed or no gasket being installed. Lunderstand a strip of tape will not serve as a gasket. Installer's initials Type gasket Type gasket Pg. // Weatherproofing The bottomboard will be repaired and/or taped. Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes Miscellaneous Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes No Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other: Installer verifies all information given with this permit worksheet	Gasket (weatherproofing requirement)
Weatherproofing The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes Miscellaneous Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes Range downflow vent installed outside of skirting. Yes Prain lines supported at 4 foot intervals. Yes Electrical crossovers protected, Yes Other:	nomes and that condensation, mold, meldew and buckled manage walls are a result of a poorly installed or no gasket being installed. Lunderstand a strip of tape will not serve as a gasket.
The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes Miscellaneous Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes Range downflow vent installed outside of skirting. Yes Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other:	Belweel walls 169
The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes Miscellaneous Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes Range downflow vent installed outside of skirting. Yes Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other:	Weatherproofing
Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes N/A Range downflow vent installed outside of skirting. Yes N/A Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other:	The bottomboard will be repaired and/or taped. Yes . Pg. 13
Dryer vent installed outside of skirting. Yes N/A Range downflow vent installed outside of skirting. Yes N/A Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other:	Miscellaneous
Installer verifies all information given with this permit worksheet is accurate and true based on the	Pryer vent installed outside of skirting. Yes N/A Range downflow vent installed outside of skirting. Yes N/A Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes
Date 7-6	is accurate and true based on the

PER FOOTER PLANS SPACING MAX IS 7'6"

RUSSELL

BLOCKING DIAGRAM





4-BEDROOM / 3-BATH 32 x 84 - Approx. 2400 Sq. Ft.



Woodland Homes Series

"THE GREENFIELD"

For more information visit us at www.deervaileyhb.com

*Drawing layout subject to change if required by engineering review.

DATE: 05/27/20

J.WALLACE

467 Swan Ave o Hohanwald, TN 38462 o (800) 284-7437 o www.olivertechnologies.com o Fax (931) 796-8811

<u>INSTALLATION USING CONCRETE RUNNER/ POOTER</u>

- 15. A concrete runner, footer or slab may be used in place of the steel ground pan. a) The concrete shall be minimum 2500 psi mix

 - b) A concrete runner may be either longitudinal or transverse, and must be a minimum of 8" deep with a minimum width of 16 inches longitudinally or 18 inches transverse to allow proper distance between the concrete bolt and the edge of the concrete (see below).
 - c) Footers must have minimum surface area of 441 sq. in. (i.e. 21" square), and must be a minimum of 8" deep.
 - d) If a full slab is used, the depth must be a 4" minimum . Special inspection of the system bracket installation is not required. Footers

NC7ाव: The bottom of all footings, pads, slabs and runners must be per local jurisdiction.


16. When using Parte 1161-W-CPCA (wetset) simply install the bracket in runner/footer DR When installing in cured concrete use Parte 101 D CSCA (data). The CPCA (wetset) simply install the bracket in runner/footer DR When installing in cured concrete use Parte 101 D CSCA (data). 101-D-CPCA (dryset). The 1101 (dryset) CA bracket is attached to the concrete using (2) 5/8"x3" concrete wedge bolts (Simpson parties 5162300H 5/8" X 3" or Powers equivalent). Place the CA bracket in desired location. Mark bolt hole locations, then using a 5/8" diameter mascnry bit, drill a hole to a minimum depth of 3". Make sure all dust and concrete is blown out of the holes. Place wedge boits into drille holes, then place 1101 (dry sex) CA bracket onto wedge bolts and start wedge bolt nuts. Take a hammer and lightly drive the wedge bolts. down by hitting the nut (making sure not to hit the top of threads on bolt). The sleeve of concrete wedge bolt needs to be at or below the


- 17. For wet set (part # 1101-W-TACA) installation simply install the anchor bolt into runner/footer. For dry set installation (part # 1101-D-TACA mark bolt hole locations, then using a 5/8" dism. masonry bit, drill a hole to a minimum depth of 3", Make sure all dust and concrete is blown out of the hole. Place wedge bolts (Simpson part #\$162300H 5/8" X 3" or Powers equivalent) into (D) concrete dry transverse connector and into drilled hole. If needed, take a hammer and lightly drive the wedge bolts down by hifting the nut (making sure not to hit the top of threads on bolt), then remove the nut The sleeve of concrete wedge bolt needs to be at or below the top of concrete. 18. When using part# 1101 CVW (wetset) or 1101 CVD (dryset), install per steps 17 & 18.

- t. Length of house is the actual box size
- 2. []--= LOCATION OF TRANSVERSE BRACING ONLY
- 3 E = LOCATION OF LONGITUDINAL BRACING ONLY
- 4. E3= = Transverse and Longitudinal Locations




ALL WIDTHS AND LENGTHS UP TO 52"





ALL WIDTHS AND LENGTHS OVER 52" TO 80"



HOWES WITH 5/12 ROOF PITCH 5 systems for home lengths up to 52 and 8 systems for homes over 52' and up 80'.

PATENT# 6534150 & OTHER PATENT PENDING

RUSSELL 32X76 DEER UNIX

STATE OF FLORIDA INSTALLATION CERTIFICATION LABEL 73659

LABEL#

DATE OF INSTALLATION

RODNEY L. FEAGLE

NAME

IH / 1025288 / 1

4557

ORDER# CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325 AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.

INSTRUCTIONS

PLEASE WRITE DATE OF INSTALLATION AND AFFIX LABEL NEXT TO HUD LABEL. USE PERMANENT INK PEN OR MARKER ONLY. COMPLETE INFORMATION ABOVE AND KEEP ON FILE FOR A MINIMUM OF 2 YEARS. YOU ARE REQUIRED TO PROVIDE COPIES WHEN REQUESTED.





Florida Mobile Home Installer License

LICENSEE:

RODNEY L. FEAGLE

LICENSE NUMBER: 1H/1025288

EFFECTIVE DATE: 09/16/2019

EXPIRATION DATE:

09/30/2020

THE LICENSEE IS HEREBY CERTIFIED UNDER THE PROVISIONS OF SECTION 320.8249, FLORIDA STATUTES TO CONDUCT AND CARRY ON BUSINESS AS AN INSTALLER OF MOBILE HOMES IN THE STATE OF FLORIDA

Robot R. Kyroch

State of Florida - Department of Highway Safety and Motor Vehicles - Division of Motorist Services