

PERMIT

This Permit Must Be Prominently Posted on Premises During Construction

000026855

APPLICANT	JOANN SHIPP			PHONE	965-8168	
ADDRESS	355	NE LAVERNE ST		LAKE CITY	FL	32055
OWNER	LYNN REED			PHONE	397-5314	
ADDRESS	204	NE RANGE RD		LAKE CITY	FL	32055
CONTRACTOR	JOHN SHIPP			PHONE	965-8168	
LOCATION OF PROPERTY	90E, TL ON 100, TR ON WILLIAMS ST, TL ON RANGE RD, 1ST DRIVE ON LEFT INTO MH PARK, FOLLOW STRAIGHT TO MH					
TYPE DEVELOPMENT	MH,UTILITY			ESTIMATED COST OF CONSTRUCTION	0.00	
HEATED FLOOR AREA			TOTAL AREA	HEIGHT		STORIES
FOUNDATION	WALLS		ROOF PITCH	FLOOR		
LAND USE & ZONING	AG-3			MAX. HEIGHT	35	
Minimum Set Back Requirments:	STREET-FRONT		30.00	REAR	25.00	SIDE 25.00
NO. EX.D.U.	8	FLOOD ZONE	X	DEVELOPMENT PERMIT NO.		

PARCEL ID	27-3S-17-05587-005		SUBDIVISION	LYNN'S LAKESIDE MH PARK	
LOT 6	BLOCK	PHASE	UNIT	TOTAL ACRES	1.45

IH0000334

Culvert Permit No.	Culvert Waiver	Contractor's License Number	Applicant/Owner/Contractor	
EXISTING	08-0194	CS	JH	N
Driveway Connection	Septic Tank Number	LU & Zoning checked by	Approved for Issuance	New Resident

COMMENTS: FLOOR ONE FOOT ABOVE THE ROAD, EXISTING MH TO BE REMOVED

2.3.8 NON-CONFORMING MH PARK

Check # or Cash 506

FOR BUILDING & ZONING DEPARTMENT ONLY

(footer/Slab)

Temporary Power	Foundation	Monolithic
_____	_____	_____
date/app. by	date/app. by	date/app. by
Under slab rough-in plumbing	Slab	Sheathing/Nailing
_____	_____	_____
date/app. by	date/app. by	date/app. by
Framing	Rough-in plumbing above slab and below wood floor	
_____	_____	
date/app. by	date/app. by	
Electrical rough-in	Heat & Air Duct	Peri. beam (Lintel)
_____	_____	_____
date/app. by	date/app. by	date/app. by
Permanent power	C.O. Final	Culvert
_____	_____	_____
date/app. by	date/app. by	date/app. by
M/H tie downs, blocking, electricity and plumbing		Pool
	_____	_____
	date/app. by	date/app. by
Reconnection	Pump pole	Utility Pole
_____	_____	_____
date/app. by	date/app. by	date/app. by
M/H Pole	Travel Trailer	Re-roof
_____	_____	_____
date/app. by	date/app. by	date/app. by

BUILDING PERMIT FEE \$	<u>0.00</u>	CERTIFICATION FEE \$	<u>0.00</u>	SURCHARGE FEE \$	<u>0.00</u>
MISC. FEES \$	<u>250.00</u>	ZONING CERT. FEE \$	<u>50.00</u>	FIRE FEE \$	<u>0.00</u>
				WASTE FEE \$	<u> </u>
FLOOD DEVELOPMENT FEE \$	<u> </u>	FLOOD ZONE FEE \$	<u>25.00</u>	CULVERT FEE \$	<u> </u>
				TOTAL FEE	<u>325.00</u>
INSPECTORS OFFICE			CLERKS OFFICE		

NOTICE: IN ADDITION TO THE REQUIREMENTS OF THIS PERMIT, THERE MAY BE ADDITIONAL RESTRICTIONS APPLICABLE TO THIS PROPERTY THAT MAY BE FOUND IN THE PUBLIC RECORDS OF THIS COUNTY, AND THERE MAY BE ADDITIONAL PERMITS REQUIRED FROM OTHER GOVERNMENTAL ENTITIES SUCH AS WATER MANAGEMENT DISTRICTS, STATE AGENCIES, OR FEDERAL AGENCIES.

"WARNING TO OWNER: YOUR FAILURE TO RECORD A NOTICE OF COMMENCEMENT MAY RESULT IN YOUR PAYING TWICE FOR IMPROVEMENTS TO YOUR PROPERTY. IF YOU INTEND TO OBTAIN FINANCING, CONSULT WITH YOUR LENDER OR AN ATTORNEY BEFORE RECORDING YOUR NOTICE OF COMMENCEMENT."

EVERY PERMIT ISSUED SHALL BECOME INVALID UNLESS THE WORK AUTHORIZED BY SUCH PERMIT IS COMMENCED WITHIN 180 DAYS AFTER ITS ISSUANCE, OR IF THE WORK AUTHORIZED BY SUCH PERMIT IS SUSPENDED OR ABANDONED FOR A PERIOD OF 180 DAYS AFTER THE TIME THE WORK IS COMMENCED. A VALID PERMIT RECEIVES AN APPROVED INSPECTION EVERY 180 DAYS. WORK SHALL BE CONSIDERED TO BE IN ACTIVE PROGRESS WHEN THE PERMIT HAS RECEIVED AN APPROVED INSPECTION WITHIN 180 DAYS.

The Issuance of this Permit Does Not Waive Compliance by Permittee with Deed Restrictions.

ck# 505

PERMIT APPLICATION / MANUFACTURED HOME INSTALLATION APPLICATION

For Office Use Only (Revised 11-30-07) Zoning Official aps 3/14/08 Building Official OKJH 3-11-08

AP# 0803-29 Date Received 3/11/08 By GP Permit # 26855

Flood Zone X Development Permit — Zoning A-3 Land Use Plan Map Category A-3

Comments Existing MH to be removed
2.3.8 non-conf. mhp

FEMA Map# _____ Elevation _____ Finished Floor _____ River _____ In Floodway _____

☒ Site Plan with Setbacks Shown ☒ EH # _____ ☐ EH Release ☐ Well letter ☒ Existing well

☒ Copy of Recorded Deed or Affidavit from land owner ☐ Letter of Authorization from installer

☐ State Road Access ☐ Parent Parcel # _____ ☐ STUP-MH _____

☐ Unincorporated area ☐ Incorporated area ☐ Town of Fort White ☐ Town of Fort White Compliance letter

Property ID # 27-35-17-05587-005 Subdivision Lynn's Lakeside Mobile Home Park

▪ New Mobile Home _____ Used Mobile Home ☒ Year 1981

▪ Applicant John/Toyann Shipp Phone # 965-8168

▪ Address 355 NE LAVERNE ST. L.C. 32055

▪ Name of Property Owner Lynn Reed Phone# 397-5314

▪ 911 Address 204 NE Range Rd. 32055

▪ Circle the correct power company - FL Power & Light - Clay Electric
(Circle One) - Suwannee Valley Electric - Progress Energy

▪ Name of Owner of Mobile Home Lynn Reed Phone # 397-5314

▪ Address 204 NE RANGE Rd. LOT 6 32055

▪ Relationship to Property Owner Self

▪ Current Number of Dwellings on Property 8

▪ Lot Size _____ Total Acreage 1.45

▪ Do you : Have Existing Drive or Private Drive or need Culvert Permit or Culvert Waiver (Circle one)
(Currently using) (Blue Road Sign) (Putting in a Culvert) (Not existing but do not need a Culvert)

▪ Is this Mobile Home Replacing an Existing Mobile Home YES

▪ Driving Directions to the Property HW 90 EAST TURN LT ON 100
TURN RT ON NE WILLIAMS Rd TURN LEFT ON
RANGE Rd 1st DRIVE ON LEFT M.H. STRAIGHT
UP.

▪ Name of Licensed Dealer/Installer John A. Shipp Phone # 965-8168

▪ Installers Address 355 NE LAVERNE ST. L.C. 32055

▪ License Number IH 0000334 Installation Decal # 290359

- JW called Toyann Shipp 3-11-08

PERMIT WORKSHEET

page 2 of 2

PERMIT NUMBER

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to _____ psf
or check here to declare 1000 lb. soil _____ without testing.

X _____ X _____ X _____

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X _____ X _____ X _____

TORQUE PROBE TEST

The results of the torque probe test is _____ inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 4 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity.

Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

Date Tested

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg.

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg.

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.

Site Preparation

Debris and organic material removed _____
Water drainage: Natural _____ Swale _____ Pad _____ Other _____

Fastening multi wide units

Floor: _____ Type Fastener: _____ Length: _____ Spacing: _____
Walls: _____ Type Fastener: _____ Length: _____ Spacing: _____
Roof: _____ Type Fastener: _____ Length: _____ Spacing: _____
For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials

Type gasket Pg.

Installed: _____
Between Floors Yes
Between Walls Yes
Bottom of ridgebeam Yes

Weatherproofing

The bottomboard will be repaired and/or taped. Yes
Siding on units is installed to manufacturer's specifications. Yes
Fireplace chimney installed so as not to allow intrusion of rain water. Yes

Miscellaneous

Skirting to be installed. Yes No
Dryer vent installed outside of skirting. Yes
Range downflow vent installed outside of skirting. Yes
Drain lines supported at 4 foot intervals. Yes
Electrical crossovers protected. Yes
Other: _____

Installer verifies all information given with this permit worksheet is accurate and true based on the

Installer Signature

Date



STATE OF FLORIDA
DEPARTMENT OF HEALTH

APPLICATION FOR ONSITE SEWAGE DISPOSAL SYSTEM CONSTRUCTION PERMIT

Permit Application Number

08-0194

PART II - SITE PLAN

Scale: Each block represents 5 feet and 1 inch = 50 feet.

SEE
Attached!
Thanks!
Ford's
Septic

Notes: Lynn Reed

Site Plan submitted by: Ford's Septic

Signature

Not Approved

MASTER

Title

Date

Plan Approved

By

Mr. J. H.

Columbia

County Health Department

08-0194



Scale - 1 inch = 50 ft



200'

road

315'

20'

(P)

MOUND
30x50

ST

20'

(E)

ST

DIRT

SW#7

SW#9

DW#4

14x60

SW#6

SW#8


WELL

315'


208'



208'



Use this example to draw your own site plan. Show all existing buildings and any other homes on this property and show the distances between them. Also show where the roads or roads are around the property. This site plan can also be used for the 911 Addressing department if you include the distance from the driveway to the nearest property line.



@ CAM112M01	CamaUSA Appraisal System	Columbia County
3/11/2008 13:23	Legal Description Maintenance	15950 Land 001
Year T Property	Sel	AG 000
2008 R 27-3S-17-05587-005	...	72578 Bldg 007 *
204 RANGE RD NE		40100 Xfea 003 *
REED LYNN M		128628 TOTAL C*

1	BEG 298.71 FT N OF SE COR OF	SW1/4 OF SW1/4, RUN W 190 FT,	2
3	N 315 FT, E 208.71 FT, S 315	FT TO POB. ORB 368-171,	4
5	362-697, 444-415, 771-1677,	(1.45 AC BY SURVEY)	6
7			8
9			10
11			12
13			14
15			16
17			18
19			20
21			22
23			24
25			26
27			28

Mnt 5/03/2004 LARRY

F1=Task F3=Exit F4=Prompt F10=GoTo PgUp/PgDn F24=More

CODE ENFORCEMENT
PRELIMINARY MOBILE HOME INSPECTION REPORTDATE RECEIVED 3/11/08 BY CS IS THE MH ON THE PROPERTY WHERE THE PERMIT WILL BE ISSUED?OWNERS NAME Lynn Reed PHONE _____ CELL 397-5314ADDRESS 204 NE Range Rd,MOBILE HOME PARK _____ 1 Lot 6 SUBDIVISION _____DRIVING DIRECTIONS TO MOBILE HOME 90° E 100' TR Moose Lodge Rd, TL on
Range Rd, 1st drive on left - straight to houseMOBILE HOME INSTALLER John Shipp PHONE _____ CELL 965-8168

MOBILE HOME INFORMATION

MAKE Fleetwood YEAR 1981 SIZE 14 x 60 COLOR Tan / GreenSERIAL No. ~~FL 1 AB 357000878~~ FL 1 AB 357000878 [2602B]WIND ZONE II Must be wind zone II or higher NO WIND ZONE I ALLOWED

INSPECTION STANDARDS

INTERIOR:

(P or F) - P= PASS F= FAILED

- ☒ SMOKE DETECTOR () OPERATIONAL () MISSING
- ☒ FLOORS () SOLID () WEAK () HOLES DAMAGED LOCATION _____
- ☒ DOORS () OPERABLE () DAMAGED
- ☒ WALLS () SOLID () STRUCTURALLY UNSOUND
- ☒ WINDOWS () OPERABLE () INOPERABLE
- ☒ PLUMBING FIXTURES () OPERABLE () INOPERABLE () MISSING
- ☒ CEILING () SOLID () HOLES () LEAKS APPARENT
- ☒ ELECTRICAL (FIXTURES/OUTLETS) () OPERABLE () EXPOSED WIRING () OUTLET COVERS MISSING () LIGHT FIXTURES MISSING

EXTERIOR:

- ☒ WALLS / SIDING () LOOSE SIDING () STRUCTURALLY UNSOUND () NOT WEATHERTIGHT () NEEDS CLEANING
- ☒ WINDOWS () CRACKED / BROKEN GLASS () SCREENS MISSING () WEATHERTIGHT
- ☒ ROOF () APPEARS SOLID () DAMAGED

STATUS

APPROVED ☒ WITH CONDITIONS: add 2 smoke alarms

NOT APPROVED _____ NEED RE-INSPECTION FOR FOLLOWING CONDITIONS _____

SIGNATURE [Signature] ID NUMBER 402 DATE 3-12-08