


# Mobile Home Permit Worksheet

Installer: Rusty L. Kuorikos License # TH 107828  
 Address of home being installed: 335 SW Randolph Ct  
Fort White FL 32038  
 Manufacturer: Jacobsen Length x width: 32X60

**NOTE:** if home is a single wide fill out one half of the blocking plan  
 if home is a triple or quad wide sketch in remainder of home  
 I understand Lateral Arm Systems cannot be used on any home (new or used)  
 where the sidewall ties exceed 5 ft 4 in.

Installer's initials: ALC



Application Number: \_\_\_\_\_ Date: \_\_\_\_\_

New Home ☐ Used Home ☒

Home installed to the Manufacturer's Installation Manual ☒  
 Home is installed in accordance with Rule 15-C ☐

Single wide ☐ Wind Zone II ☐ Wind Zone III ☐

Double wide ☒ Installation Decal # 119114

Triple/Quad ☐ Serial # order

## PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" X 24" (576)*	26" x 26" (676)
1000 psf		3'	4'	5'	6'	7'	8'
1500 psf		4' 6"	6'	7'	8'	8'	8'
2000 psf		6'	8'	8'	8'	8'	8'
2500 psf		7' 6"	8'	8'	8'	8'	8'
3000 psf		8'	8'	8'	8'	8'	8'
3500 psf		8'	8'	8'	8'	8'	8'

\* interpolated from Rule 15C-1 pier spacing table.

## PIER PAD SIZES

I-beam pier pad size: 24x24  
 Perimeter pier pad size: 16x16  
 Other pier pad sizes (required by the mfg.): 16x16

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening \_\_\_\_\_ Pier pad size \_\_\_\_\_

See  
D:AS

## TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)  
 Manufacturer \_\_\_\_\_  
 Longitudinal Stabilizing Device w/ Lateral Arms  
 Manufacturer Oliver

## POPULAR PAD SIZES

Pad Size	Sq In
16 x 16	256
16 x 18	288
18.5 x 18.5	342
16 x 22.5	360
17 x 22	374
13 1/4 x 26 1/4	348
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	446
24 x 24	576
26 x 26	676

## ANCHORS

4 ft ☒ 5 ft ☒

## FRAME TIES

within 2' of end of home  
 spaced at 5' 4" oc ☒

## OTHER TIES

Number 20  
 Sidewall \_\_\_\_\_  
 Longitudinal \_\_\_\_\_  
 Marriage wall \_\_\_\_\_  
 Shearwall \_\_\_\_\_

# Mobile Home Permit Worksheet

Application Number: \_\_\_\_\_ Date: \_\_\_\_\_

## POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to 1500 psf or check here to declare 1000 lb. soil without testing.

X 15 X \_\_\_\_\_ X \_\_\_\_\_

## POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X \_\_\_\_\_ X \_\_\_\_\_ X \_\_\_\_\_

## TORQUE PROBE TEST

The results of the torque probe test is NA 11011 inch pounds or check here if you are declaring 5' anchors without testing \_\_\_\_\_. A test showing 275 inch pounds or less will require 5 foot anchors.

**Note:** A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft. anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity.

RLK Installer's initials

## ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name Rusty L. Knack

Date Tested 5-16-25

## Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. 15C1

## Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. 15C1

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. 15C1

## Site Preparation

Debris and organic material removed ☒  
Water drainage: Natural Swale Pad ☒ Other \_\_\_\_\_

## Fastening multi wide units

Floor: Type Fastener: WAG Length: 6" Spacing: 18"  
Walls: Type Fastener: Syn Length: 4" Spacing: 8"  
Roof: Type Fastener: WAG Length: 6" Spacing: 18"  
For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

## Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials RLK

Type gasket factory  
Pg. 15C1

Installed:  
Between Floors Yes ☒  
Between Walls Yes ☒  
Bottom of ridgebeam Yes ☒

## Weatherproofing

The bottomboard will be repaired and/or taped. Yes ☒ Pg. 15C1  
Siding on units is installed to manufacturer's specifications. Yes ☒  
Fireplace chimney installed so as not to allow intrusion of rain water. Yes ☒

## Miscellaneous

Skirting to be installed. Yes ☒ No \_\_\_\_\_  
Dryer vent installed outside of skirting. Yes ☒ N/A ☒  
Range downflow vent installed outside of skirting. Yes ☒ N/A ☒  
Drain lines supported at 4 foot intervals. Yes ☒  
Electrical crossovers protected. Yes ☒  
Other: \_\_\_\_\_

**Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2**

Installer Signature [Signature]

Date 5-16-25



INSTALLING A MANUFACTURED STRUCTURE/BLIND CAN BE EXTREMELY DANGEROUS. ONLY QUALIFIED PERSONNEL SHOULD ATTEMPT TO INSTALL A MANUFACTURED STRUCTURE/BLIND. IMPROPER PROCEDURES AND/OR TECHNIQUES COULD RESULT IN SERIOUS INJURY OR DEATH. IN ADDITION TO THE DANGER TO PERSONNEL, IMPROPER SET/INSTALLATION COULD RESULT IN EXTENSIVE/DEATHLY DAMAGE TO THE BUILDING/STRUCTURE. NEVER ATTEMPT INSTALLATION IF YOU ARE NOT QUALIFIED AND/OR DO NOT HAVE THE PROPER TOOLS AND/OR EQUIPMENT.

MANUFACTURED BUILDING STRUCTURES CAN WEIGH SEVERAL TONS. IT IS VERY IMPORTANT THAT ALL PERSONNEL ON THE JOB SITE BE QUALIFIED AND PROPERLY TRAINED. INSTEAD OF A STATE LICENSED SETTER CONTRACTOR, IT IS RECOMMENDED THAT ALL SAFETY TECHNICIANS, PROGRAMS, POLICES, AND/OR PROCEDURES THAT MAY BE MAINTAINED BY OSHA, INITIATIVES, PROGRAMS, POLICES, AND/OR PROCEDURES THAT MAY BE MAINTAINED BY OSHA, AND/OR ANY OTHER LOCAL, STATE, AND/OR FEDERAL CODES AND/OR REGULATIONS, THE CONTRACTOR SHALL REQUIRE THAT SAFE AND PROPER TECHNIQUES ARE UTILIZED.

1. NEED TO THE ROOM, APPROX. FOR PLANT SERVICE, INFORMATION.
2. NEED TO THE ROOM, APPROX. FOR PLANT SERVICE, INFORMATION.
3. NEED TO THE ROOM, APPROX. FOR PLANT SERVICE, INFORMATION.
4. NEED TO THE ROOM, APPROX. FOR PLANT SERVICE, INFORMATION.
5. NEED TO THE ROOM, APPROX. FOR PLANT SERVICE, INFORMATION.
6. NEED TO THE ROOM, APPROX. FOR PLANT SERVICE, INFORMATION.
7. NEED TO THE ROOM, APPROX. FOR PLANT SERVICE, INFORMATION.
8. NEED TO THE ROOM, APPROX. FOR PLANT SERVICE, INFORMATION.
9. NEED TO THE ROOM, APPROX. FOR PLANT SERVICE, INFORMATION.
10. NEED TO THE ROOM, APPROX. FOR PLANT SERVICE, INFORMATION.

MINIMUM PIER PAD SIZE (sq. ft.)		I-BEAM PIER SPACING									
		10'00 PER PIER	15'00 PER PIER	20'00 PER PIER	25'00 PER PIER	30'00 PER PIER	35'00 PER PIER	40'00 PER PIER	45'00 PER PIER	50'00 PER PIER	55'00 PER PIER
A	256 sq. ft.	30	40 1/2	50 1/2	60	70 1/2	80 1/2	90 1/2	100	110	120
B	342.25 sq. ft.	42	55 1/2	70 1/2	85 1/2	100	115	130	145	160	175
C	386 sq. ft.	46	77 1/2	106 1/2*	135	170	205	240	275	310	345
D	400 sq. ft.	48 1/2	78 1/2	107 1/2*	136	171	206	241	276	311	346
E	432.675 sq. ft.	54	86	116*	146	181	216	251	286	321	356
F	576 sq. ft.	74	116*	150	180	210	240	270	300	330	360
G	676 sq. ft.	87 1/2	126	160	190	220	250	280	310	340	370

[illegible]

THIS BLOCKING DIAGRAM IS PROVIDED AS A GUIDANCE ONLY. THE LICENSED SET-UP CONTRACTOR SHALL REVIEW THIS DETAIL AND VERIFY COMPLIANCE. THE LICENSED SET-UP CONTRACTOR IS RESPONSIBLE AND LIABLE FOR ALL INSTALLATION.



License Number: IH / 1038219 / 1 Name: RUSTY L. KNOWLES

Order #: 6566

Label #: 119114

Manufacturer:

(Check Size of Home)

Homeowner:

Year Model:

Single \_\_\_\_\_

Address:

Length &amp; Width:

Double \_\_\_\_\_

Triple \_\_\_\_\_

City/State/Zip:

Type Longitudinal System:

HUD Label #:

Phone #:

Type Lateral Arm System:

Soil Bearing / PSF:

Date Installed:

New Home: \_\_\_\_\_ Used Home: \_\_\_\_\_

Torque Probe / In-lbs:

Installed Wind Zone:

Data Plate Wind Zone:

Permit #:

Note:

**STATE OF FLORIDA  
INSTALLATION CERTIFICATION LABEL**

119114

LABEL #

DATE OF INSTALLATION

RUSTY L. KNOWLES

NAME

IH / 1038219 / 1

6566

LICENSE #

ORDER #

**CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS  
IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325  
AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.****INSTRUCTIONS**

**PLEASE WRITE DATE OF  
INSTALLATION AND AFFIX  
LABEL NEXT TO HUD LABEL.  
USE PERMANENT INK PEN  
OR MARKER ONLY.  
COMPLETE INFORMATION  
ABOVE AND KEEP ON FILE  
FOR A MINIMUM OF 2 YEARS.  
YOU ARE REQUIRED TO  
PROVIDE COPIES WHEN  
REQUESTED.**