PERMIT NUMBER	Page 1 of 2
Installer Ernest Scott Johnson License # IH-1025249	New Home Used Home
Installer Mobile Phone # 352-494-8099	Home installed to the Manufacturer's Installation Manual
Address of home 14682 N US HUY 441	Home is installed in accordance with Rule 15-C
being installed Lanks Gry, Pt. 32055	Single wide Wind Zone II Wind Zone III
Manufacturer LIVECOK Length x width 70 x 32	Double wide Installation Decal #
NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home	Triple/Quad Serial # 10073018740
Lunderstand Lateral Arm Systems cannot be used on any home (new or used)	Roof System:Hinged
where the sidewall ties exceed 5 ft 4 in.	PIER SPACING TABLE FOR USED HOMES
Typical pier spacing	Load bearing size (256) 16" x 16" 18 1/2" x 18 20" x 20" 22" x 22" 24" X 24" 26" x 26" (276) (276)
2' 6.6	1000 psf 3' 4' 5' 6' 7' 8'
Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)	1500 psf 4'6" 6' 7' 8' 8' 8'
longitudinat (use dank liftes to show these locations)	2000 psf 6' 8' 8' 8' 8' 8' 8' 8' 8' 8'
	3000 psf 8' 8' 8' 8' 8' 8'
	3500 ost 8' 8' 8' 8' 8' 8' interpolated from Rule 15C-1 pier spacing table.
	PIER PAD SIZES POPUL AR PAD SIZES
	I-beam pier pad size 23 x3 Pad Size Sq In
	OLIVER 1101V-1055 Perimeter pier pad size 05 16 x18 16 x 18 288
ste blocking Dian ITT	18.5 x 18.5 342
	Other pier pad sizes 16 x 22.5 360 (required by the mfg.) 17 x 22 374
	13 1/4 × 26 1/4 348
	Draw the approximate locations of marriage wall openings 4 foot or greater. Use this 17 3/16 x 25 3/16 441
matriage wall piers within 2' of end of home per Rule 15C	17 1/2 x 25 1/2 446 24 x 24 576
	List all marriage wall openings greater than 4 foot 26 x 26 676
	and their pier pad sizes below.
<u> </u>	Opening Pier pad size
	17.5x25.5 17.5x 25.5 4ft 5ft
County Building a tothony Islam	7.5 \25.5 17.5 x 25.5 FRAME TIES
Plans Reviewed for Code Compliance 02-02-2022	17.5 x 25.5 17.5 x 25.5 within 2' of end of home spaced at 5' 4" oc
Compliance S 02-02-2022	TIEDOWN COMPONENTS OTHER TIES
	Longitudinal Stabilizing Device (LSD) Sidewall 2.8
Parts of Florible	Manufacturer Longitudinal D
	Longitudinal Stabilizing Device w/ Laterel Arms Marriage wall Shearwall 2
	and the same of th

PERMIT WORKSHEET


page 1 of 2

PERMIT NUMBER

	POC	KET PENETROMETER 1	rest	
		ts are rounded down to	psf	
or check he		0 lb. soil without		
	x1000	x <u>100</u> 0	x_(000	
,	Test the per Take the man series of the m	ENETROMETER TESTIN erimeter of the home at 6 eading at the depth of the lb. increments, take the le nd round down to that inc	locations. footer. owest	Building ane iewed Code oliance
	×1000	× (000	× 1000	
		TORQUE PROBE TEST		
	L	TOTAL TEST		
and and rea	thors are allowed thors are required ding is 275 or les	at the sidewall locations. It at all centerline tie points s and where the mobile h 4000 lb holding capacity	I understand 5 ft where the torque test ome manufacturer may	
		Illisia	nei s muais	
ALL 1 Installer Nam		PERFORMED BY A LIC		
Date Tested	ASSU	med Cliver 11	olv uses	
	4 15'	Anchors		
		Electrical		
onnect electri	cal conductors he	etween multi-wide units, b	ut not to the main power	-
		ng wire between mult-wide		
		Plumbing		
onnect all sev	ver drains to an ex	xisting sewer tap or septic	tank. Pg	
	able water supply ater supply syster		er meter, water tap, or oth	er

	Site Preparation		
Debris and organic material removed // Water drainage: Natural Swale Pad // Other			
	Fas	stening multi wide units	
Floor: Walls: Roof:	For used homes a mi will be centered over	Length: 7 Spacing: 24 Length: 4 Spacing: 12 Length: 7 Spacing: 24 in. 30 gauge, 8" wide, galvanized metal strip the peak of the roof and fastened with galv. center on both sides of the centerline.	
	Gask	Ket (weatherproofing requirement)	
a result	and that condensation, r of a poorly installed or n will not serve as a gaske	mold, meldew and buckled marriage walls are no gasket being installed. I understand a strip let. Installer's initials	
Type ga Pg. <u>f</u>		Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes	
		Weatherproofing	
Siding	on units is installed to ma	and/or taped. Yes Pg anufacturer's specifications. Yes as not to allow intrusion of rain water. Yes	
		Miscellaneous	
	to be installed. Yes	No.	

manufacturer's installation instructions and or Rule 15C-1 & 2



05/21/19

MARRIAGE LINE OPENING SUPPORT PIER/TYP.


TIEDOWN LOCATIONS FOUNDATION NOTES:

THIS DRAWING IS DESIGNED FOR THE STANDARD WIND ZONE AND IS TO BE USED IN CONJUNCTION WITH THE INSTALLATION MANUAL AND IT'S SUPPLEMENTS.

-FOOTINGS ARE SHOWN FOR EXAMPLE ONLY QUANTITY AND SPACING MAY VARY BASED ON PAD TYPE, SOIL CONDITION, ETC.

-FOOTINGS ARE REQUIRED AT SUPPORT POSTS, SEE INSTALLATION MANUAL FOR REQUIREMENTS.

Live Oak Homes MODEL: D-3663A - 32 X 70 3-BEDROOM / 2-BATH



D-3663A 3-BEDROOM / 2-BATH 32 X 70 - Approx. 1958 Sq. Ft.

All room aquare footage figures are approximate.