Parcel:

00-00-00-10418-000 (38433)

Owner & Property Info

BOMAR DERRAL L

**BOMAR ROSE M WIMBERLY** 

Owner 1013 SE RED CASON DR

LULU, FL 32061

Site

Description\* LOTS 1 & 2 BLOCK B TOWN OF LULU. & S1/2 OF CLOSED ALLEY LYING ADJ TO LOTS.

RESOL NO# 2009R-8 AS DESC ORB 1171-539. WD 1294-265, DC 848-902, WD 1176-2701

Area 0.872 AC Use Code\*\* VACANT (0000)

Tax District 3

Result: 1 of 0

S/T/R

00--

## MOBILE HOME INSTALLATION SUBCONTRACTOR VERIFICATION FORM

APPLICATION N	JMBER	CONTRACTOR Rusty Knowles	PHONE 386-397-0886
	THIS FORM MUST E	BE SUBMITTED PRIOR TO THE ISSUANCE OF A PERI	MIT
		R	ose Bomar
Ordinance 89- exemption, ge	e subcontractors who actually did 6, a contractor shall require all seneral liability insurance and a va the permitted contractor is response.	ades doing work at the permitted site. It is the trade specific work under the permit ubcontractors to provide evidence of work lid Certificate of Competency license in Compete	Per Florida Statute 440 and kers' compensation or plumbia County.
ELECTRICAL	Print Name Ryan K Lee	Signature	n
	License #: ER 0014382	Phone #: 386-75	S3\$78
	Qua	alifier Form Attached	
MECHANICAL/	Print Name Clinton Wilson	Signature	
A/C	License #:CAC 057886	Phone #: 386-496	5-9000

Qualifier Forms cannot be submitted for any Specialty License.

License Number	Sub-Contractors Printed Name	Sub-Contractors Signature
		a do contractora digitature
	License Number	License Number Sub-Contractors Printed Name

Qualifier Form Attached

F. S. 440.103 Building permits; identification of minimum premium policy.--Every employer shall, as a condition to applying for and receiving a building permit, show proof and certify to the permit issuer that it has secured compensation for its employees under this chapter as provided in ss. 440.10 and 440.38, and shall be presented each time the employer applies for a building permit.

Revised 10/30/2015

## MOBILE HOME INSTALLATION SUBCONTRACTOR VERIFICATION FORM

	THIS FORM MUST BE SUBMIT	TEO BRIOR TO THE ISSUE		
		TED PRIOR TO THE ISSUAN	ICE OF A PERMIT	
			Rose Bomar	
records of the subcontractors v	vito actually did the trade	e specific work under	red site. It is <u>REQUIRED</u> that we hat the permit. Per Florida Statute 44 nce of workers' compensation or cense in Columbia County.	44
Any changes, the permitted constart of that subcontractor beg	ntractor is responsible fo inning any work. Violati	or the corrected form ons will result in stop	being submitted to this office pri work orders and/or fines.	or to the
ELECTRICAL Frint Name	Ryan K Lee	Signature		
License # ER	0014382	Phone #	386-758-3978	
	Qualifier Form			
MECHANICAL/ Print Name Clir	nton Wilson	Signature/	That Is he	
A/C License # CA	AC 057886	Phone #	386-496-9000	
	Qualifier Form	Attached		

THE RESERVE THE PARTY OF THE PA	License Number	Sub-Contractors Printed Name	Sub Contractors Con
MASON			Sub-Contractors Signature
CONCRETE FINISHER			

F. S. 440.103 Building permits; identification of minimum premium policy.—Every employer shall, as a condition to applying for and receiving a building permit, show proof and certify to the permit issuer that it has secured compensation for its employees under this chapter as provided in ss. 440-10 and 440.38, and shall be presented each time the employer applies for a building permit.

Revised 10/30/2015

	Ę	Used Home	New Home	vies	Rusty Knowles	nstaller
					PERMIT NUMBER	PERMI
Da.			EXMIT WORNSHEET			
			IIT WORKSHEET			

PERMIT NUMBER			\
5	New Home	Used Home	E
nstaller Mobile Phone # 386-397-0886	Home installed to the Manufacturer's Installation	Manufacturer's Installation Manual	llation Man
1000	Single wide	Wind Zone II	☐ Wind Zone III
Manufacturer Social Length x width 24X40	Double wide	Installation Decal #	I
NOTE: if home is a single wide fill out one half of the blocking plan If home is a triple or quad wide sketch in remainder of home	Triple/Quad	Senal#	2367
I understand Lateral Arm Systems cannot be used on any home (new or used)		Typical Hi	Hinged
where the sidewall ties exceed 5 ft 4 in.	PIER	IG TABLE	OR USED
voical pier spacing	bearing size 16" x 16"	18 1/2" x 18	20" x 20"   22" x 22"
Spread processing	_	1/2" (342)	(400) (484)*
Show locations of Longitudinal and Lateral Systems	1000 psf 3'	64.	i Ci
langhudinal (use dark lines to show these locations)	H	œί	œ
	3000 ps( 8'	02.0	oo loo
	from Rule 1	8' 5C-1 pier spacing table	8:
	PIER	PAD SIZES	
	I-beam pier pad size	23'4x3'4	w
	Perimeter pier pad size	NA	
	Other pier pad sizes (required by the mfg.)	120	
	Draw the appro	Draw the approximate locations of marriage wall openings 4 foot or greater. Use this	namage
marriage well piors within 2' of end of home por Rule 15C	symbol to show the piers	the piers.	-
	List all marriage wall openings greater than 4 foot and their pier pad sizes below.	enings greater than below.	4 foot
	Opening	Pier pad size	<b>4</b>
	1	74124	1
			within 2' of end of home spaced at 5' 4" oc
	THEDOWN	THE DOWN COMPONENTS	
	Longitudinal Stabilizin	ing Device (LSD)	Sidewall
	Stabiliz	ing Device w/ Lateral Arms	
おけまではないのからのからないからないからないからないからないからないからないからないからないからない			

independent water supply systems. Pg.

Connect all potable water supply piping to an existing water meter, water tap, or other

Installer Signature

Date 4:23 4

Connect all sewer drains to an existing sewer tap or septic tank.

Plumbing

Pg

source. This includes the bonding wire between mult-wide units.

Pg

installer verifies all information given with this permit worksheet

is accurate and true based on the

manufacturer's installation instructions and or Rule 15C-1 & 2

Connect electrical conductors between multi-wide units, but not to the main power

Electrical


10:

promote	-	-									- 0			
	Date Tested	Installer Name	anchors reading i requires	Note: A state a anchors	The results of the here if you are deshowing 275 inc	П	   * [					×	The pocket pen or check here to	Г
	4-23.21	MUST BE PERFO	anchors are required at all centerline tie points reading is 275 or less and where the mobile hor requires anchors with 4000 lb holding capacity.  Installe	pproved lateral arm are allowed at the s	The results of the torque probe test is 300 here if you are declaring 5' anchors without testing showing 275 inch pounds or less will require 5 foot	TORQ	•	reading and roun	ake the reading	. Test the perimete	POCKET PENETR	6	The pocket penetrometer tests are rounded down to or check here to declare 1000 lb. soil without	POCKETP
	21	Name Rust BE PERFORMED BY A LICENSED INSTALLER	anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity.	A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft	The results of the torque probe test is 300 inch pour here if you are declaring 5' anchors without testing showing 275 inch pounds or less will require 5 foot anchors	TORQUE PROBE TEST	<b>x</b>	reading and round down to that increment	2. Take the reading at the depth of the footer.	Test the perimeter of the home at 6 locations.	POCKET PENETROMETER TESTING METHOD	×	ounded down to without testing	POCKET PENETROMETER TEST
		SED INSTALLER	manufacturer may simitals	d and 4 ft. nderstand 5 ft	inch pounds or check A test anchors.		*	nent.	oter	cations.	METHOD	×	psf	ST
Flactrical cross	Range downflow vent	Skirting to be installed.	The bottomboard will Siding on units is instr Fireplace chimney ins		Type gasket Pg(5_c		a result of a poorly in of tape will not serve	l understand a		will		Floor Tu	Debris and organic mate Water drainage: Natural	
Drain lines supported at 4 foot intervals. Yes	Dryer vent installed outside of skirting. Yes	nstalled. Yes Mis	be repaired alled to man talled so as	Wea	Pg. 1501		nomes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.	l understand a properly installed gasket is a requirement of all new and used	Gasket (we	ror used nomes a min. 30 gauge, 8" wide, galvanized metal sin will be centered over the peak of the roof and fastened with galv roofing nails at 2" on center on both sides of the centering	Type Fastener: 51-4, Length: 4 Spacing: 18		nal	
1	Yes N/A	Miscellaneous	for taped. Yesturns specifications. to allow intrusion of rail	Weatherproofing	Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes	Installer's initials	meldew and buckled n sket being installed. Tu	cet is a requirement of	Gasket (weatherproofing requirement)	gauge, 8" wide, galva eak of the roof and fas r on both sides of the	Length: Un Sp	ide units	ale Pad	
	NA		Yes 1121		Yes	57	narriage walls are understand a strip	all new and used		enterine	Spacing (%"		Other	

Weatherproofing	Pg. 15 C   Go A Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes	Installer's initials RU
	Weatherproofing	Wea

8 P. 8 - V - 8 - V - 8 - V - 8 - V

1 - conter I'm Diers B'OC. Using 16x16 Abs pads X- 1101 All Steel Foundations From Oliver Technologies 0- I Beam Piers &'oc using 234x3i4 Abs pads 105650 Divince 380 BALT



-	Onk Spring	s, P.O.Box 789	NO NO. 354345
Plant Number: 0531	Serial Number of	32783 Mobile Reme: 3262-0405	
Model Designation of A	Mabile Mame	~ 401.44	
This mabble home is	designed to comply with the Fe	edenal Mighaile Home Construction (	and Saleny Standard in force of the
time of manufacture.			
Design Approval b	y Underwriters Loboratories, 9		The second second
Factory Installed Equip	procent Includes:		EATING OF RACTORY DISTALLED CIRCLET
SOUTH OF THE PARTY	HAMESECTURES	DESIGNATION	SACTORY INSTALLED)
Confert Heating	1 Coleman	7356-856 -	
Air Conditioning	2 5000	- News	CONTRACTOR OF THE PARTY OF THE
Cooking Ronge	Magic Chef		
Bullion Oven			Carlot of the Court of the Cour
Counter-top Cooking C	4 (3	THELESIBLED -	
Refrigerator Water Heater	7State	SCIENTRIE -	
Clothes Wooher	8 DUTE.		
Clothes Dryer	* T.CCC	088500G-014W	<b>建工工工程的基础是代码的基础</b>
Deliverable	10 GZ		
Food Worle Smake Detector	12 Gentox	00004 -	
	13 Exercis	- BACTURE -	
Indirections for oil we	uk to be performed in the field	s are located in the kitchen draws	
		and wind land zones on checked b WOND LOAD	
BOOF LOAD		Tree 1 15 and horizontal or	nd 9 per light
D North		D. Jane & (Hurricane) 25 pel	horizontal and 15 pet uplife
D South -	THE RESIDENCE OF THE PARTY OF T	O Other	
O Other .			
-	fine the design leads for work	A STATE OF THE STA	
THE RESERVE THE PERSON NAMED IN COLUMN TWO IS NOT THE OWNER.	time the delight stock the time?		
	F =	-	
P. F.			TOUR
P		AL	Harris
A		至	HODE
		A A A	日子
(A		西	
		西	
		型型	
		图	
		西	
		一	
		一	

Manufacturer: Oak Springs

DOM: 4-2-87

Wind Zone 2

SN 3262-0405



13868678053

## BUILDING DEPARTMENT Application #\_\_\_\_\_ COLUMBIA COUNTY, FLORIDA OUT OF COUNTY MOBILE HOME INSPECTION REPORT

COUNTY THE MOBILE HOME IS BEING MOVED FROM _	Gilchrist County						
OWNERS NAMERose Bomar	PHONE	CELL_963433-1570					
INSTALLER Rusty Knowles	_ PHONE	_CELL_386-397-0886					
INSTALLERS ADDRESS5801 SW St Hwy 47, Lake	City, FL, 32024						
MOBILE HOME INFORMATION	,						
MAKE Oak Springs YEAR _	1987 SIZE	24_X44					
COLOR GIAG SERIAL No.							
WIND ZONE 2	SMOKE DETECTOR 169	***************************************					
INTERIOR: FLOORS 600 d							
DOORS Good							
WALLS GOOD							
CABINETS 600d		*****					
ELECTRICAL (FIXTURES/OUTLETS) Good							
EXTERIOR: WALLS / SIDDING							
WINDOWS Good							
DOORS Good							
INSTALLER: APPROVED Yes	NOT APPROVED						
INSTALLER OR INSPECTORS PRINTED NAME Rust	y Knowles						
Mobile Home Installer Signature	License No. IH 103	38219 Date 5-4-2					
NOTES:							
ONLY THE ACTUAL LICENSE HOLDER OR A	BUILDING INSPECTOR CA	AN SIGN THIS FORM.					
NO WIND ZONE ONE MOBILE HOMES WILL BE PERMITTED. MOBILE HOMES PRIOR TO 1977 ARE PRE-HUD AND THE WIND ZONE MUST BE PROVEN TO BE PERMITTED.							
BEFORE THE MOBILE HOME CAN BE MOVED INTO COL AND RETURNED TO THE COLUMBIA COUNTY BUILDING		NUST BE COMPLETED					
ONCE MOVED INTO COLUMBIA COUNTY AN INSPECTO THE MOBILE HOME. CALL 386-758-1008 TO SET UP THE THIS IS DONE.							
FOR OFFICE USE							
Ruilding Inenectors Signature	Data						