

Mobile Home Permit Worksheet

Application Number _____ Date _____


Installer Kyle Johnson License # 1H1126657
 Address of home being installed 303 SW Louis Blen (293)
Lake City, FL 32024
 Manufacturer Destiny Length x width 64 x 32

Home installed to the Manufacturer's Installation Manual ☒
 Home is installed in accordance with Rule 16-C ☒
 Single wide ☐ Wind Zone II ☒ Wind Zone III ☐
 Double wide ☒ Installation Decal # 124468
 Triple/Quad ☐ Serial # DES296 GA24-13896ab

NOTE If home is a single wide fill out one half of the blocking plan
 if home is a triple or quad wide sketch in remainder of home.
 I understand Lateral Arm Systems cannot be used on any home (new or used)
 where the sidewall ties exceed 5 ft 4 in

Installer's initials KJ

Typical pier spacing 6.6
 2' 6.6 lateral longitudinal
 Show locations of Longitudinal and Lateral Systems
 (use dark lines to show these locations)



PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq ft)	16 x 16 (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)	24" x 24" (576)	26" x 26" (676)
1000 psf	3'	3'	4'	5'	6'	7'	8'
1500 psf	4' 6"	4' 6"	6'	7'	8'	9'	10'
2000 psf	6'	6'	8'	9'	10'	11'	12'
2500 psf	7' 6"	7' 6"	9'	10'	11'	12'	13'
3000 psf	8'	8'	10'	11'	12'	13'	14'
3500 psf	8'	8'	10'	11'	12'	13'	14'

* interpolated from Rule 15C-1 pier spacing table

PIER PAD SIZES

I-beam pier pad size 23.5 x 31.5
 Perimeter pier pad size or 17.5 x 25.5
 Oliver 1055-11 on ditors + wired box
 Other pier pad sizes outrigger bar
 (required by the mfg.)

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below

Opening Pier pad size

See factory
Blocking Plan + manual

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)
 Manufacturer
 Longitudinal Stabilizing Device w/ Lateral Arms
 Manufacturer Oliver 1101

POPULAR PAD SIZES

Pad Size	Sq In
16 x 16	256
16 x 18	288
18.5 x 18.5	342
16 x 22.5	360
17 x 22	374
13 1/4 x 26 1/4	348
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	446
24 x 24	576
26 x 26	676

ANCHORS

4 ft ☒ 5 ft ☒

FRAME TIES

within 2' of end of home spaced at 5' 4" oc ☒

OTHER TIES

	Number
Sidewall	<u>32</u>
Longitudinal	<u>0</u>
Marriage wall	<u>6</u>
Shearwall	<u>2</u>

Mobile Home Permit Worksheet

Application Number _____

Date _____



POCKET PENETROMETER TEST

The pocket penetrometer test, are rounded down to the nearest whole number. Check here if declaring a 1000 lb soil without testing ☒ Pg. 1

Y _____ X _____ X _____

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations
2. Take the reading at the depth of the footer
3. Using 500 lb increments, take the lowest reading and round down to that increment

X _____ X _____ X _____

TORQUE PROBE TEST

The results of the torque probe test is _____ inch pounds or check here if you are declaring 5' anchors without testing A test showing 275 inch pounds or less will require 5 foot anchors

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may require anchors with 4000 lb holding capacity.

Installer's initials KJ

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name Kyle Johnson

Date Tested Assumed Oliver 1101 V uses 4:51 Anchors

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. _____

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. _____

Connect all potable water supply piping to an existing water meter water tap, or other independent water supply systems. Pg. _____

Site Preparation

Debris and organic material removed ☒
Water drainage Natural Swale ☒ Other _____

Fastening multi wide units

Floor	Type Fastener	Length	Spacing
Walls	Type Fastener <u>lags</u>	Length <u>7</u>	Spacing <u>20</u>
Roof	Type Fastener <u>lags</u>	Length <u>6</u>	Spacing <u>10</u>
	Type Fastener <u>lags</u>	Length <u>7</u>	Spacing <u>20</u>

For used homes a min 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv roofing nail at 2" or center on both sides of the centerline

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marnage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials KJ

Type gasket Pg. factory

Installed
Between Floors Yes ☒
Between Walls Yes ☒
Bottom of ridgebeam Yes ☒

Weatherproofing

The bottomboard will be repaired and/or taped Yes ☒ Pg. _____
Siding on units is installed to manufacturer's specifications Yes ☒
Fireplace chimney installed so as not to allow intrusion of rain water Yes ☒

Miscellaneous

Skirting to be installed Yes ☒ No _____
Dryer vent installed outside of skirting Yes ☒ N/A _____
Range downflow vent installed outside of skirting Yes ☒ N/A _____
Drain lines supported at 4 foot intervals. Yes ☒
Electrical crossovers protected. Yes ☒
Other _____

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2



Installer Signature Kyle Joha

Date 10-8-25



2016 E.F. RAY, JMD 10.16
 2016-16 x16 ABC F301-H
 2016-16 x16 ABC F301-H

23x31 4.600



MAXIMUM SPAN BETWEEN PIERS UNDER 1-HEADS (FEET)				MAXIMUM CLEAR SPAN FOR WAVING LINE SUPPORTS (FEET)				MAX. LOAD FOR MAX. LOAD FOR MAX. LOAD FOR			
PAD SIZE	PAD AREA (SQ. FT.)	BOX WIDTH (IN.)	BOX HEIGHT (IN.)	PAD SIZE	PAD AREA (SQ. FT.)	BOX WIDTH (IN.)	BOX HEIGHT (IN.)	16 X 16	16 X 24	24 X 24	24 X 36
16 X 16	2.56	1.50	1.50	16 X 16	2.56	1.50	1.50	1.000	1.000	1.000	1.000
16 X 24	3.84	1.50	2.00	16 X 24	3.84	1.50	2.00	1.000	1.000	1.000	1.000
24 X 24	5.76	2.00	2.00	24 X 24	5.76	2.00	2.00	1.000	1.000	1.000	1.000
24 X 36	8.64	2.00	3.00	24 X 36	8.64	2.00	3.00	1.000	1.000	1.000	1.000
36 X 36	12.96	3.00	3.00	36 X 36	12.96	3.00	3.00	1.000	1.000	1.000	1.000
16 X 16	2.56	1.50	1.50	16 X 16	2.56	1.50	1.50	1.000	1.000	1.000	1.000
16 X 24	3.84	1.50	2.00	16 X 24	3.84	1.50	2.00	1.000	1.000	1.000	1.000
24 X 24	5.76	2.00	2.00	24 X 24	5.76	2.00	2.00	1.000	1.000	1.000	1.000
24 X 36	8.64	2.00	3.00	24 X 36	8.64	2.00	3.00	1.000	1.000	1.000	1.000
36 X 36	12.96	3.00	3.00	36 X 36	12.96	3.00	3.00	1.000	1.000	1.000	1.000
16 X 16	2.56	1.50	1.50	16 X 16	2.56	1.50	1.50	1.000	1.000	1.000	1.000
16 X 24	3.84	1.50	2.00	16 X 24	3.84	1.50	2.00	1.000	1.000	1.000	1.000
24 X 24	5.76	2.00	2.00	24 X 24	5.76	2.00	2.00	1.000	1.000	1.000	1.000
24 X 36	8.64	2.00	3.00	24 X 36	8.64	2.00	3.00	1.000	1.000	1.000	1.000
36 X 36	12.96	3.00	3.00	36 X 36	12.96	3.00	3.00	1.000	1.000	1.000	1.000



ABS FOUNDATION PLAN


32x64 3PR-28A JERRY BENTON

PROJECT	LIFESTYLE	SCALE	N.T.
DATE	04/04/202	WEEK	12
SHEET	1 C17	SQ. FT.	1836 TOTAL



Forsyth e

64



32


32

64

2025
Destiny "The Foley"

3/2

32X64' Box



DETAIL IN TRANSIT

Serial 13896ab

132643A | 3 bedroom, 2 bathroom, 1898 sqft home | Built by Cavco - Moultrie in Moultrie

Lot Model