# PERMIT WORKSHEET

PERMIT NUMBER	New Home Used Home
Installer Brent Strickland License # IH 1104218 Installer Mobile Phone # 386-365-7043	Home installed to the Manufacturer's Installation Manual
Address of home (50 SW HORSE WAY	Home is installed in accordance with Rule 15-C
being installed LAKE Cory FL, 32024	Single wide Wind Zone II Wind Zone III
Manufacturer LIVE Oak Length x width 40x28	Double wide Installation Decal # 6.5800
NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home	Triple/Quad Serial # LOHGA 30072402 AB  Roof System: Typical Hinged
Lunderstand Lateral Arm Systems cannot be used on any home (new or used)	PIER SPACING TABLE FOR USED HOMES
where the sidewall ties exceed 5 ft 4 in.  Installer's initials	Load Footer 16" x 16" 18 1/2" x 18 20" x 20" 22" x 22" 24" X 24" 26" x 26" bearing size (256) 1/2" (342) (400) (484)* (576)* (676)
Typical pier spacing	capacity (sq in)
Show locations of Longitudinal and Lateral Systems	1500 psf 4'6" 6' 7' 8' 8' 8'
(use dark lines to show these locations)	2000 psf 6' 8' 8' 8' 8' 8' 8' 8' 2500 psf 7'6" 8' 8' 8' 8' 8'
	3000 psf 8' 8' 8' 8' 8'
	* interpolated from Rule 15C-1 pier spacing table.
	PIER PAD SIZES POPULAR PAD SIZES
	I-beam pier pad size
	Perimeter pier pad size 16 x 18 288
	18.5 x 18.5 342
	Other pier pad sizes (required by the mfg.) 16 x 22.5 350 17 x 22 374 13 1/4 x 26 1/4 348
	Draw the approximate locations of marriage 20 x 20 400
	wall openings 4 foot or greater. Use this symbol to show the piers. 17 3/16 x 25 3/16 441 17 1/2 x 25 1/2 446
marriage wall piers within 2' of end of home pen Rule 15C	24 x 24 576
	List all marriage wall openings greater than 4 foot and their pier pad sizes below.  ANCHORS
	Opening Pier pad size
	4ft5ft
	FRAME TIES
	within 2' of end of home spaced at 5' 4" oc
Courty Building	TIEDOWN COMPONENTS OTHER TIES
Diana Call I I I I I I I I I I I I I I I I I I	Longitudinal Stabilizing Device (LSD)  Sidewall  Number
Reviewed for Code Compliance	Manufacturer Longitudinal
	Manufacturer Divor ICV Shearwall Shearwall
38 of Floride 05/03/2021	- Ullverlie

PERMIT	WORKSH	FET

	_	_	_	_
page	2	of	2	

# PERMIT NUMBER

#### POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to 1500 pst or check here to declare 1000 lb. soil without testing.

x/600

x1500

x1500



# POCKET PENETROMETER TESTING METHOD

- 1. Test the perimeter of the home at 6 locations.
- 2. Take the reading at the depth of the footer.
- 3 Using 500 lb. increments, take the lowest reading and round down to that increment.

x 1500

x/500

x/600

#### TORQUE PROBE TEST

The results of the torque probe test is \_\_\_\_\_\_ inch pounds or check here if you are declaring 5' anchors without testing \_\_\_\_\_ A test showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft.
anchors are allowed at the sidewall locations. I understand 5 ft
anchors are required at all centerline tie points where the torque test
reading is 275 or less and where the mobile home manufacturer may
requires anchors with 4000 lb holding capacity.
Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

brent Stackla

Date Tested

5-3-2021

#### Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between mult-wide units. Pg.

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. 28


Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. \_\_\_\_\_\_

	Site Preparation
Debris a Water d	rainage: Natural Swale Pad Other
-	Fastening multi wide units
Floor: Walls: Roof:	Type Fastener: Length: Si Spacing: 16 Type Fastener: SCI Club Length: Gracing: 16 Type Fastener: Length: Length: Spacing: 16 Type Fastener: Length: 51 Spacing: 16 For used homes a roln. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.
	Gasket (weatherproofling requirement)
homes a a result of tape	stand a properly installed gasket is a requirement of all new and used and that condensation, mold, meldew and buckled marriage walls are of a poorly installed or no gasket being installed. I understand a strip will not serve as a gasket.  Installer's initials
	Weatherproofing
Siding	on units is installed to manufacturer's specifications. Yes ce chimney installed so as not to allow intrusion of rain water. Yes
	Miscellaneous
Dryer v Range Drain li	ent installed. Yes No ent installed outside of skirting. Yes N/A downflow vent installed outside of skirting. Yes N/A nes supported at 4 foot intervals. Yes val crossovers protected. Yes

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature

Date 15-3-202



MARRIAGE LINE OPENING SUPPORT PIER/TYP.

SUPPORT PIER/TYP

FOUNDATION NOTES:

- THIS DRAWING IS DESIGNED FOR THE STANDARD WIND ZONE AND IS TO BE USED IN CONJUNCTION WITH THE INSTALLATION MANUAL AND IT'S SUPPLEMENTS.
- FOOTINGS ARE SHOWN FOR EXAMPLE ONLY QUANTITY AND SPACING MAY VARY BASED ON PAD TYPE, SOIL CONDITION, ETC.

- FOOTINGS ARE REQUIRED AT SUPPORT POSTS, SEE INSTALLATION MANUAL FOR REQUIREMENTS.


**Live Oak Homes** MODEL: L-2402A - 28 X 40 2-BEDROOM / 2-BATH




L-2402A


10/09/19

# SOUTHERN CHARM II



SHOWN WITH OPTIONAL DORMER





L-2402A - OAK 2-BEDROOM / 2-BATH 28 x 44 - Approx. 1040 Sq. Ft. (997 SF Heated)

Date: 11/14/19

- \* All room dimensions include closets and square footage figures are approximate.

  \* Transom windows are available on optional 9\*-0\* addwell houses only.

  \* Live Oak Homes reserves the right to change the product offering at any time.

