# **PERMIT NUMBER**

nstaller RICHARD RAYBORN License # (IH 1025436)	New Home 🔟 Used Home
nstaller Mobile Phone # 352-257-1282	Home installed to the Manufacturer's Installation Manual
Address of home 649 SE APRIL LANE LAKE CITY, FL 32025	Home is installed in accordance with Rule 15-C
peing installed	Single wide ☐ Wind Zone Ⅱ ☑ Wind Zone Ⅲ ☐
Manufacturer CHAMPION Length x width 24 X 44	Double wide 🗹 Installation Decal #
NOTE: if home is a single wide fill out one half of the blocking plan	Triple/Quad Serial #
if home is a triple or quad wide sketch in remainder of home	Roof System:Hinged
I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.	PIER SPACING TABLE FOR USED HOMES
Installer's initials	Load Footer bearing size 16" x 16" 18 1/2" x 18 20" x 20" 22" x 22" 24" X 24" 26" x 26"
Typical pier spacing	capacity (sq in) (256) 1/2" (342) (400) (484)" (576)" (676)
2' Show locations of Longitudinal and Lateral Systems	1000 psf 3' 4' 5' 6' 7' 8' 1500 psf 4' 6" 6' 7' 8' 8'
longitudinal (use dark lines to show these locations)	2000 psf 6' 8' 8' 8' 8' 8' 8' 2500 psf 7'6" 8' 8' 8' 8' 8' 8'
	3000 psf 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8'
	* interpolated from Rule 15C-1 pier spacing table.
	I-beam pier pad size  17 x 25  POPULAR PAD SIZES  Pad Size   Sq In
<del>-A-A-A-A-A-A-A-</del>	
Centerline spacing	
Every 8' unless openings greater than 4' on 17 x 25 ABS	(required by the mfg.) 17 x 22 374 13 1/4 x 26 1/4 348
<del>-N-N-N-N-N-N-N-N-</del>	Draw the approximate locations of marriage wall openings 4 foot or greater. Use this 20 x 20 400 441
(marriage wall piers within 2' of end of home per Rule 15C)	symbol to show the piers.   17 1/2 x 25 1/2   446   24 x 24   576
	List all marriage wall openings greater than 4 foot 26 x 26 676 and their pier pad sizes below.
	Opening Pier pad size
Putition and the second	Doors 16 x 16
Country Building	FRAME TIES
Plans \Q \	within 2' of end of home spaced at 5' 4" oc
for Code	TIEDOWN COMPONENTS OTHER TIES
3 Compliance 3	Longitudinal Stabilizing Device (LSD)  TIEDOWN COMPONENTS  Number 14 16
Samuel Committee of the	Manufacturer Longitudinal Longitudinal Marriage wall
of Florida	Manufacturer Oliver Shearwall

#### PERMIT NUMBER

#### POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to 1500 psf or check here to declare 1000 lb. soil without testing.

x 1500

**x** 1500

Reviewed for Code

Compliance

#### POCKET PENETROMETER TESTING METHOD

- 1. Test the perimeter of the home at 6 locations.
- 2. Take the reading at the depth of the footer.
- 3. Using 500 lb. increments, take the lowest reading and round down to that increment.

**X**1500

X 1500

**x** 1500

#### **TORQUE PROBE TEST**

The results of the torque probe test is 285 inch pounds or check here if you are declaring 5' anchors without testing 4'...... A test showing 275 inch pounds or less will require 5 foot anchors.

**Note:** A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials

# ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

RICHARD RAYBORN

Date Tested

3/1/25

#### Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between mult-wide units. Pg. \_\_\_\_3\_\_

#### Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. 2

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. \_\_\_\_3

	Site Preparation						
	nd organic material ren rainage: Natural	noved Swale	Pad	Other .	.)		
	Fa	stening multi v	vide units	3			
Floor: Walls: Roof:	Type Fastener: Lags Type Fastener: Lags Type Fastener: Lags For used homes a m will be centered over roofing nails at 2" on	Length in. 30 gauge, the peak of th	: 6" : <u>6"</u> 8" wide, e roof ar				
	Gael	ot (waathararaafi		4\			


Gasket	(weatherproofing requirement)
homes and that condensation, mol	asket is a requirement of all new and used d, meldew and buckled marriage walls are gasket being installed. I understand a strip
	Installer's initials
Type gasket Foam Pg. <u>3</u>	Installed:  Between Floors Yes  Between Walls Yes  Bottom of ridgebeam Yes
V	Veatherproofing
	and/or taped. Yes Pg. 3  Ifacturer's specifications. Yes not to allow intrusion of rain water. Yes
	Miscellaneous
Skirting to be installed. Yes	ing. Yes N/A side of skirting. Yes N/A rvals. Yes

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Other:



Date 3/25/25




# Lewistown

Lake Manor Series

1,027 SQ. FT. (Approximate) 2 Bedroom, 2 Bath



Last Updated: 1-19-23





#### FactoryHomeSale.com | 1-800-965-3052

IMPORTANT: Alta Cima Corp reserves the right to modify, cancel or substitute products or features of this event at any time without prior notice or obligation. Pictures and other promotional materials are representative and may depict or contain without prior notice or obligation. Pictures and other promotional materials are representative and may depict or contain floor plans, square foolages, elevations, options, upgrades, extra design fleatives, decorations, floor coverings, specialty light fixtures, custom paint and wall coverings, window treatments, landscaping, sound and alarm systems, furnishings, appliances, and other designer/decorator features and amenities that are not included as part of the home and/or may not be available at all locations. Home, pricing and community information is subject to change, and homes to prior sale, at any time without notice or obligation. ©2020 Alta Cima Corp. All rights reserved.

CHA	MAP	ION
CIIA	V IVI I	101
MANUFAC	TURED BI	FAUTIFULI

MANUFACTURED BY

l authorize Factory Expo Home Centers to build my house, per this plan
--

Customer Signature/Date



467 Swan Ave ● Hohenwald, TN 38462 ● (800) 284-7437 ● www.olivertechnologies.com ● Fax (931) 796-8811

649 SE APRIL LANE LAKE CITY, FL 32025 PR # 35-4S-17-09030-086 (47199)

# FL 32025 17-09030-086 (47199) INSTALLATION INSTRUCTIONS FOR FLORIDA MODEL 1101 "V" SERIES ALL STEEL FOUNDATION SYSTEM PAN & CONCRETE (revision 5/18)

PATENT# 6634150 & OTHER PATENT PENDING





### OLIVER TECHNOLOGIES, INC. FLORIDA INSTALLATION INSTRUCTIONS FOR THE MODEL 1101 "V" SERIES ALL STEEL FOUNDATION SYSTEM

MODEL 1101"V" (Steps 1-14) **LONGITUDINAL ONLY: Follow Steps 1-9** LATERAL ONLY: Follow Steps 1-3 and Steps 10-14 **FOR CONCRETE APPLICATIONS: Follow Steps 15-18** 

**ENGINEERS STAMP** 

**ENGINEERS STAMP** 

Tube Lenath

SPECIAL CIRCUMSTANCES: If the following conditions occur - STOP! Contact Oliver Technologies at 1-800-284-7437:

467 Swan Ave ● Hohenwald, TN 38462 ● (800) 284-7437 ● www.olivertechnologies.com ● Fax (931) 796-8811

- a) Pier height exceeds 48"
- c) Roof eaves exceed 16"
- e) Location is within 1500 feet of coast

- b) length of home exceeds 76'
- d) Sidewall height exceed 96"

#### **INSTALLATION OF GROUND PAN**

- 2. Remove weeds and debris in an approximate two foot square to expose firm soil for each ground pan (C).
- 3. Place ground pan (C) directly below chassis I-beam. Press or drive pan firmly into soil until flush or below soil then install pier per manufacturer's instructions or per Florida Regs.

**SPECIAL NOTE:** The longitudinal "V" brace system may also serve as a pier under the home and should be loaded as any other pier. It is recommended that after leveling piers, and one-third inch (1/3") before home is lowered completely on to piers, complete steps 4 through 9 below then remove jacks.

#### INSTALLATION OF LONGITUDINAL "V" BRACE SYSTEM (Model 1101 L "V")


NOTE: WHEN INSTALLING THE LONGITUDINAL SYSTEM ONLY, A MINIMUM OF 2 SYSTEMS PER FLOOR SECTION IS REQUIRED. SOIL TEST PROBE SHOULD BE USED TO DETERMINE CORRECT TYPE OF ANCHOR PER SOIL CLASSIFICATION. IF PROBE TEST READINGS ARE BETWEEN 175 & 275 A 5 FOOT ANCHOR MUST BE USED. IF PROBE TEST READINGS ARE BETWEEN 276 & 350 A 4 FOOT ANCHOR MAY BE USED. USE GROUND ANCHORS WITH DIAGONAL TIES AND STABILIZER PLATES EVERY 5'4". VERTICAL TIES ARE ALSO REQUIRED ON HOMES SUPPLIED WITH VERTICAL TIE CONNECTION POINTS (PER FLORIDA REG.).

4. Choose one of the approved longitudinal tube installations; either Diagram A or B. Then select the correct square tube (E) length from the diagram for appropriate pier height at support location or cut and drill 1.5" square tube to achieve appropriate length. PIER HEIGHT 1.50"

PIER HEIGHT 1.25" 1.50" (40° Min. - 45° Max.) Tube Length Tube Length

7 3/4" to 25"	22"	18"
24 3/4" to 32 1 /4"	32"	18"
33" to 41"	44"	18"
40" to 48"	54"	18"

Diagram A



(10 1111111 00 11110	,,,
14" to 18"	20"
18" to 25"	28"
24" to 35"	39"
30" to 40"	44"
36" to 48"	54"

(40° Min. - 60° Max.)

Diagram B

- 5. Install (2) of the 1.50" square tubes (E) into the "U" bracket (J), insert carriage bolt and leave nut loose for final adjustment.
- 6. Place I-beam connector (F) loosely on the bottom flange of the I-beam.
- 7. (For Diagram A installation) Slide the selected 1.25" tube (E) into a 1.50" tube (E) and attach to I-beam connectors (F) and fasten loosely with bolt and nut. (For Diagram B installation) Attach the selected 1.5" tubes (E) to the I-beam connectors (F) and fasten loosely with bolts and nuts.
- 8. Repeat steps 6 through 7 to create the "V" pattern of the square tubes loosely in place.
- 9. Using standard hand tools tighten all nuts and bolts. (For Diagram A installation only, secure 1.25" and 1.50" tubes using four(4) 1 /4"-14 x 3/4" self-tapping screws in pre-drilled holes.)

## INSTALLATION OF LATERAL TELESCOPING TRANSVERSE ARM SYSTEM (Model 1101 T "V")

THE MODEL 1101 "V" (LONGITUDINAL & LATERAL PROTECTION) ELIMINATES THE NEED FOR STABILIZER PLATES & FRAME TIES. NOTE: THE USE OF THIS SYSTEM REQUIRES VERTICAL TIES SPACED AT 5'4".

FOUR FOOT (4') GROUND ANCHOR MAY BE USED EXCEPT WHERE THE HOME MANUFACTURER SPECIFIES DIFFERENT.

- 10. Install remaining vertical tie-down straps and 4' ground anchors per home manufacturer's instructions. NOTE: Centerline anchors to be sized according to soil torque condition. Any manufacturer's specifications for sidewall anchor loads in excess of 4,000 lbs. require a 5' anchor per Florida Code.
- 11. Select the correct square tube brace (H) length for set-up lateral transverse at support location. The lengths come in either 60" or 72" lengths. (With the 1.50" tube as the bottom tube, and the 1.25" tube as the inserted tube.)
- 12. Install the 1.50 transverse brace (H) to the ground pan connector (D) with bolt and nut.
- 13. Slide 1.25" transverse brace into the 1.50" brace and attach to adjacent I-beam connector (I) with bolt and nut.
- 14. Secure 1.50" transverse arm to 1.25" transverse arm using four (4) 1 /4" 14 x 3/4" self-tapping screws in pre-drilled holes.

Page I Revision 08/23/18



467 Swan Ave ● Hohenwald, TN 38462 ● (800) 284-7437 ● www.olivertechnologies.com ● Fax (931) 796-8811

#### **INSTALLATION USING CONCRETE RUNNER/FOOTER**

- 15. A concrete runner, footer or slab may be used in place of the steel ground pan.
  - a) The concrete shall be minimum 2500 psi mix
  - b) A concrete runner may be either longitudinal or transverse, and must be a minimum of 8" deep with a minimum width of 16 inches longitudinally or 18 inches transverse to allow proper distance between the concrete bolt and the edge of the concrete (see below).
  - c) Footers must have minimum surface area of 441 sq. in. (I.e. 21" square), and must be a minimum of 8" deep.
  - d) If a full slab is used, the depth must be a 4" minimum . Special inspection of the system bracket installation is not required. Footers must allow for at least 4" from the concrete bolt to the edge of the concrete.

**NOTE:** The bottom of all footings, pads, slabs and runners must be per local jurisdiction.

#### LONGITUDINAL: (Model 1101 LC "V")

16. When using Part# 1101-W-CPCA (wetset) simply install the bracket in runner/footer **OR** When installing in cured concrete use Part# 101-D-CPCA (dryset}. The 1101 (dryset) CA bracket is attached to the concrete using (2) 5/8"x3" concrete wedge bolts (Simpson part # S162300H 5/8" X 3" or Powers equivalent). Place the CA bracket in desired location. Mark bolt hole locations, then using a 5/8" diameter masonry bit, drill a hole to a minimum depth of 3". Make sure all dust and concrete is blown out of the holes. Place wedge bolts into drilled holes, then place 1101 (dry set) CA bracket onto wedge bolts and start wedge bolt nuts. Take a hammer and lightly drive the wedge bolts down by hitting the nut (making sure not to hit the top of threads on bolt). The sleeve of concrete wedge bolt needs to be at or below the top of concrete. Complete by tightening nuts.


#### LATERAL: (Model 1101 TC "V")


- 17. For wet set (part # 1101-W-TACA) installation simply install the anchor bolt into runner/footer. For dry set installation (part # 1101-D-TACA) mark bolt hole locations, then using a 5/8" diam. masonry bit. drill a hole to a minimum depth of 3". Make sure all dust and concrete is blown out of the hole. Place wedge bolts (Simpson part #S162300H 5/8" X 3" or Powers equivalent) into (D) concrete dry transverse connector and into drilled hole. If needed, take a hammer and lightly drive the wedge bolts down by hitting the nut (making sure not to hit the top of threads on bolt), then remove the nut. The sleeve of concrete wedge bolt needs to be at or below the top of concrete.
- 18. When using part# 1101 CVW (wetset) or 1101 CVD (dryset), install per steps 17 & 18.


#### Notes:

- 1. LENGTH OF HOUSE IS THE ACTUAL BOX SIZE
- 2. = LOCATION OF TRANSVERSE BRACING ONLY
- 3 🛴 = LOCATION OF LONGITUDINAL BRACING ONLY
- 4. = TRANSVERSE AND LONGITUDINAL LOCATIONS


#### ALL WIDTHS AND LENGTHS UP TO 52'










ALL WIDTHS AND LENGTHS OVER 52' TO 80"







HOMES WITH 5/12 ROOF PITCH REQUIRE: PER FLORIDA REGULATIONS 6 systems for home lengths up to 52' and 8 systems for homes over 52' and up 80'.



Florida approved 4' ground anchors may be used in all locations except where home manufacturers specifications for sidewall straps are in excess of 4,000 lbs. These locations require a 5' anchor. Per Florida code.

C = GROUND PAN / CONCRETE FOOTER OR RUNNER

D = GROUND PAN / CONCRETE U BRACKETS TRANSVERSE CONNECTOR (connects with grade 5 - 1/2" x 2" 1/2" carriage bolt and nut)


E = TELESCOPING V BRACE TUBE ASSEMBLY (1.5" TUBE BOTTOM AND 1.25" TUBE INSERT) OR 1.5" TUBE

F = "V" BRACE I-BEAM CONNECTOR ASSEMBLY

H = TELESCOPING TRANSVERSE ARM ASSEMBLY

I = TRANSVERSE ARM I-BEAM CONNECTOR (connects with grade 5 - 1/2" x 2" 1/2" carriage bolt and nut)

J = V PAN BRACKET (connects with grade 5 - 1/2" x 2" 1/2" carriage bolt and nut)



Phone : (800) 284-7437 Fax : (931) 796-8811 olivertechnologies.com



# For use on all Mobile and Manufactured Homes, including HUD approved Homes and Modular Building Patent #5503500 and other patents pending

#### **GENERAL INSTRUCTIONS:**

- 1. All pads are to be installed flat side down, ribbed side up.
- 2. The ground under the pads should be leveled as smooth as possible with all vegetation and debris removed. Pads to be placed on evenly compacted soil, at or below the frost line unless otherwise protected from frost by controlling the temperature and/ or moisture content of the soil underneath the home.
- 3. Pier & pad placement will be determined by the manufactured homes' written set-up instructions or any local or state codes.
- 4. Center blocks on ABS pad and complete pier.
- 5. The open cells between the ribbing on the upper side of the pads may be filled with soil or sand after installation to prevent any accumulation of stagnant water in the pads.
- 6. A pocket penetrometer may be used to determine the unconfined compressive strength of the soil. If no soil testing equipment is available use an assumed soil value of 1000 lbs. / square foot.

#### NOTES:

- 1. All pad sizes shown are nominal dimensions and may vary up to 1/8".
- 2. The maximum deflection in a single pad is 5/8" measured from the highest point to the lowest point of the top face. (NOTE: Actual test results were less than 5/8")
- 3. Pad loads are the same when using single stack or double stack blocks.
- 4. The maximum load at any intermediate soil value may be interpolated between the next lower and next higher soil values given in the table below
- 5. Any ABS pad configuration may be used to replace a home manufacturer's recommended concrete or wood base pad.
- 6. Steel Piers: All pads are tested with steel piers on 1000 PSF soil density unless otherwise noted. If required, attach with 2" #12 x ½" hex tech screws. Minimum Pier Base 7 1/4". Multi-Pad configurations require a minimum 9 1/4" pier base.
- 7. Available pads tested on 2000 PSF soil capacity using steel piers are: ID #1055-14, 1055-9, 1055-7 and 1055-13.
- 8. If soil capacities exceed 3000 psf, use the 3000 psf soil values from the table.
- Any pad may be stacked directly on top of an identical pad. The second pad should also be installed flat side down. Such a configuration provides the same allowable load capacity as the single pad.

PAD SIZE	ID NO.	PAD AREA	1000 PSF	1500 PSF	2000 PSF	2500 PSF	3000 PSF
Oval 16" x 18.5"	1055-23	288 sq. in.	2000 lbs.	3000 lbs.	4000 lbs.	5000 lbs.	6000 lbs.
Oval 17" x 22"	1055-16	360 sq. in.	2500 lbs.	3750 lbs.	5000 lbs.	6250 lbs.	7500 lbs.
Oval 17.5" x 22.5"	1055-21	384 sq. in.	2667 lbs.	4000 lbs.	5334 lbs.	6667 lbs.	8000 lbs. *
Oval 17.5" x 25.5"	1055-17	432 sq. in.	3000 lbs.	4500 lbs.	6000 lbs.	7500 lbs.	9000 lbs. *
Oval 21" x 29"	1055-22	576 sq. in.	4000 lbs.	6000 lbs.	8000 lbs. *	10000 lbs. *	12000 lbs. *
Oval 23.25" x 31.25"	1055-20	675 sq. in.	4688 lbs.	7032 lbs.	9376 lbs. *	11720 lbs. *	14064 lbs. *

PAD SIZE	ID NO.	PAD AREA	1000 PSF	1500 PSF	2000 PSF	2500 PSF	3000 PSF
Square 16" x 16"	1055-14	256 sq. in.	1778 lbs.	2664 lbs.	3556 lbs.	4445 lbs.	5333 lbs.
Square 18.5" x 18.5"	1055-9	342 sq. in.	2375 lbs.	3550 lbs.	4750 lbs.	5935 lbs.	7100 lbs.
Square 20" x 20"	1055-7	400 sq. in.	2750 lbs.	4125 lbs.	5500 lbs.	6875 lbs.	8250 lbs. *
Square 24" x 24"	1055-13	576 sq. in.	4000 lbs.	6000 lbs.	8000 lbs. *	8000 lbs. *	8000 lbs. *
Square 24" x 24"	1055-26	576 sq. in.	4000 lbs.	6000 lbs.	8000 lbs. *	10000 lbs. *	12000 lbs. *

\* Indicates that Piers are required to be double blocked. EXAMPLE: 16' x 80' section (Alabama only)

PAD SIZE	1000 PSF	2000 PSF
Oval 16" x 18.5"	3'0"	6'0"
Oval 17" x 22"	3'9"	7'6"
Oval 17.5" x 22.5"	4'0"	8'0"
Oval 17.5" x 25.5"	4'5"	8'0"
Oval 21" x 29"	6'0"	8'0"





Revised 07.01.2020 Page 1/2

Phone : (800) 284-7437







# **Multi-Pad Configurations**


ABS Pad Types				8" Cell Block	Value	Load
Oval 16" x 18.5" Pad	2.00 Square Feet	ID # 1055-23	32" x 18.5"	Single Stack	1000 lbs. / sq. ft.	4000 lbs.
Oval 32" x 18.5" Pad Configuration (03)	4.00 Square Feet		Pad Configuration	Double Stack	2000 lbs. / sq. ft.	8000 lbs. 🛪
Oval 17" x 22" Pad	2.50 Square Feet	ID # 1055-16	34" x 22"	Single Stack	1000 lbs. / sq. ft.	5000 lbs.
Oval 34" x 22" Pad Configuration (03)	5.00 Square Feet		Pad Configuration	Double Stack	2000 lbs. / sq. ft.	10000 lbs. 🛪
Oval 17.5" x 25.5" Pad	3.00 Square Feet	ID # 1055-17	35" 25.5"	Single Stack	1000 lbs. / sq. ft.	6000 lbs.
Oval 35" x 25.5" Pad Configuration (03)	6.00 Square Feet		Pad Configuration	Double Stack	2000 lbs. / sq. ft.	12000 lbs. 🛠

<sup>\*</sup>Concrete blocks are only rated at 8000 pounds, 8001 pounds and higher must be double stacked.

#### PAD ASSEMBLY







STEP 1 - 17" x 22" ABS Pad STEP 2 - (2) 17" x 22" ABS PADS (34" x 22" Configuration)

OS STEP 3 - Complete Assembly 34" x 22" Multi-pad Configuration

#### NOTES:

- 1. General instructions (on reverse) apply to all multi pad configurations.
- 2. The 32" x 18.5" pad configuration is formed by using (3) 16" x 18.5" ABS Pads. Place (2) 16" x 18.5" side by side, and place (1) 16" x 18.5" on top, laid in the opposite direction to the bottom pads.
- 3. The 34" x 22" pad configuration is formed by using (3) 17" x 22" ABS Pads. Place (2)17" x 22" pads side by side, and (1) 17" x 22" pad on top. The top pad is laid in the opposite direction as the bottom pads.
- 4. The 35" x 25.5" pad configuration is formed by using (3) 17.5" x 25.5" ABS Pads. Place (2) 17.5" x 25.5" pads side by side, and (1) 17.5" x 25.5" pad on top. The top pad is laid in the opposite direction to the bottom pads.

#### STATE SPECIFIC NOTES:

**TEXAS:** 17.5" x 22.5" ID #1055-21 and 23.25" x 31.25" ID #1055-20 may not be installed in the State of Texas. ID#1055-26 may not be used in conjunction with metal piers.

CALIFORNIA: Use an assumed value of 1000 lb/sq. ft. unless engineering and calculations are provided.


**ALABAMA**: For the State of Alabama all ABS pads shall not have more than 3/8" deflection. See chart on page one for details on correct installation in Alabama. The 23.25" x 31.25" ID#1055-20 may not be installed in the State of Alabama.



Jul 14, 2020

Revised 07.01.2020 Page 2/2

# ERTICAL VINYL SKIRTIN THE MANUFACTURERS INSTRUCTIONS & DESIGNERS DO NOT ALLOW FOR PLACING SCREWS IN THE TOP & SOTTOM OF EACH INDIVIDUAL PANEL. THE TOP WILL BE SCREWED WITH 1" SCREWS EVERY THIRD PANELS THE BOTTOM WILL BE KRIMP LOCKED. THERE WILL BE ONE PANELS ON THE JOB SITE SECURE WITH PHILLIPS HEAD SCREWS DEEMING THEM ACCESS PANELS OF 16" X 4Z" THE MANUFACTURER INTERGRATES VENTING INTO EACH PANEL (( EQUIVILENT TO 4.0 SQUARE INCHES PER LINER FOOT OF PANEL)) TOP RAIL BACKER IS SECURED TO THE HOME USING 1" HEX HEAD SOREWS EVERY 16" TOP RAIL FRONTAL COVER IS SECURED TO THE TOP RAIL BACKER USING AN INTERGRATED SNAP LOCK VINYL PANELS ARE SECURED BY THE BOTTOM TRACK GROOVE & THE TOP RAIL FRONTAL COVER, IF PANEL EXCEEDS 36" IN EXPOSED HEIGHT, MANUFACTURER RECOMMENDS FRAMING PLACED BEHIND, BUT DOES NOT REQUIRE IT. BOTTOM TRACK GROOVE IS SECURED TO THE GROUNG USING A 6" SPIKE SET AT 20" CENTERS THIS IS AN ESTIMATED SIGRTING PACKAGE, WITH ESTIMATED VENTING.... THE SKIRTING CONTRACTOR WILL TAKE ACCURATE MEASUREMENT UPON DOING THE JOB, AND WILL CALCULATE THE PROPER ANGUNT OF VENT REQUIRED... AND MAKE ANY CORRECTIONS USING VINYL, SCHEEN BACKUID LOVVERED VENTING TO MEET THE STATE CODES. WALL SECTION ELEVATION Average Height Of Each Panel From Ground To Home is 42" CUSTOMER: PERMIT #:



## AFTER THE PERMIT HAS BEEN ISSUED

# FINAL POWER RELEASE FOR MOBILE HOMES

- 1. The final inspection of blocking, tie downs, electrical, plumbing, and culvert / driveway connection, must be requested and passed. Please call the Columbia County Building Department at (386)719-2023 or visit www.columbiacountyfla.com/PermitSearch/InspectionRequest.aspx to request an inspection. Make sure you have the permit number when you call. Please call and give at least 24 hours notice. All inspections are to be scheduled and made at one time, including the Certificate of Occupancy.
- 2. The final septic tank approval must be given to the Columbia County Building Department. Please contact the Columbia County Environmental Health Department (386) 758-1058 to request final inspection on septic tank and to have septic tank release given to Building Department.
- **3.** If your permit required a Development permit, we will need a certified finished floor elevation from the surveyor before the power can be release