Application Number: Date: New Home Used Home Address of home 261 NW wilson St Home installed to the Manufacturer's Installation Manual Home is installed in accordance with Rule 15-C being installed Single wide Wind Zone II Wind Zone III 104583 Installation Decal # Double wide Manufacturer Length x width Triple/Quad NOTE: If home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home PIER SPACING TABLE FOR USED HOMES I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in. Load Footer Installer's initials 16" x 16' 18 1/2" x 18 20" x 20" 22" x 22" 24" X 24' 26" x 26" bearing size Typical pier spacing (256)1/2" (342) (400) $(484)^{*}$ (576)*(676)capacity (sq in) 1000 psf 8' Show locations of Longitudinal and Lateral Systems 1500 psf 4'6' 8' (use dark lines to show these locations) 2000 psf 6' R 2500 psf 7'6" Ŕ, 3000 psf 8' 8' 3500 psf interpolated from Rule 15C-1 pier spacing table. POPULAR PAD SIZES PIER PAD SIZES I-beam pier pad size Pad Size Sq In 16 x 16 256 Perimeter pier pad size 16 x 18 288 18.5 x 18.5 Other pier pad sizes 16 x 22.5 360 (required by the mfg.) 17 x 22 374 13 1/4 x 26 1/4 348 Draw the approximate locations of marriage 20 x 20 wall openings 4 foot or greater. Use this 17 3/16 x 25 3/16 441 symbol to show the piers. 17 1/2 x 25 1/2 446 24 x 24 576 List all marriage wall openings greater than 4 foot 26 x 26 676 and their pier pad sizes below. **ANCHORS** FRAME TIES within 2' of end of home spaced at 5' 4" oc OTHER TIES **TIEDOWN COMPONENTS** Reviewed 11-21-2023 Manufacturer //O/ Device (LSD) for Code Sidewall Longitudinal Compliance ! Longitudinal Stabilizing Device w/ Lateral Arms Marriage wall Manufacturer // 0/ V or/ Shearwall

Mobile Home Permit Worksheet

Mobile Home Permit Worksheet

	t penetrometer tes ere to declare 100	ts are rounded down to 0 lb. soil withou	• -	Debris and orga Water drainage
	⊘<u>661</u> x	x1000	x)000	— Floor: Type
	1. Test the po	ENETROMETER TESTI erimeter of the home at eading at the depth of th	6 locations.	Walls: Type Roof: Type For u will be roofin
		Ib. increments, take the nd round down to that in		Floriting I understand a phomes and that a result of a poor of tape will not seem to be a poor of tape will not seem to b
The results	of the torque prof	TORQUE PROBE TES		Type gasket Pg.
		nchors without testing	. A test	
showing 27 Note: A s and and rea	75 inch pounds or state approved late chors are allowed a chors are required ding is 275 or less	nchors without testing less will require 5 foot a ral arm system is being at the sidewall locations at all centerline tie point and where the mobile he 4000 by holding capacit	. A test nchors. used and 4 ft I understand 5 ft ts where the torque test nome manufacturer may ty.	The bottomboar Siding on units Fireplace chimn
Note: A s and and rea req	tate approved late chors are allowed a chors are required ding is 275 or less uires anchors with	nchors without testing less will require 5 foot a ral arm system is being at the sidewall locations at all centerline tie point and where the mobile he 4000 by holding capacit	. A test nchors. used and 4 ft. I understand 5 ft ts where the torque test nome manufacturer may ty. aller's initials CENSED INSTALLER	Siding on units
Note: A s and and rea req ALL T Installer Name	75 inch pounds or state approved late chors are allowed a chors are required ding is 275 or less uires anchors with	rechors without testing less will require 5 foot a real arm system is being at the sidewall locations at all centerline tip point and where the mobile is 4000 lb holding capacities and where the mobile is 1000 lb holding capacities and where the mobile is 1000 lb holding capacities and where the mobile is 1000 lb holding capacities and where the mobile is 1000 lb holding capacities and where the mobile is 1000 lb holding capacities and the mobile is 1000 lb holding c	used and 4 ft. I understand 5 ft ts where the torque test nome manufacturer may ty. aller's initials CENSED INSTALLER	Siding on units Fireptace chimn Skirting to be in Dryer vent insta Range downflov Drain lines supp Electrical crosso
Note: A s and and rea req ALL T Installer Name Date Tested	75 inch pounds or state approved late chors are allowed a chors are required ding is 275 or less uires anchors with	rechors without testing less will require 5 foot a real arm system is being at the sidewall locations at all centerline tip point and where the mobile is 4000 lb holding capacities and where the mobile is 1000 lb holding capacities and where the mobile is 1000 lb holding capacities and where the mobile is 1000 lb holding capacities and where the mobile is 1000 lb holding capacities and where the mobile is 1000 lb holding capacities and the mobile is 1000 lb holding c	. A test nchors. used and 4 ft I understand 5 ft ts where the torque test nome manufacturer may ty. aller's initials CENSED INSTALLER Duty 12	Siding on units Fireptace chimn Skirting to be in Dryer vent insta Range downflov Drain lines supp Electrical crosso

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. 15.

pplication Number:Date:
Site Preparation
Debris and organic material removed Water drainage: Natural Swale Pad Other .
Fastening multi wide units
Floor: Type Fastener: Length: Spacing:
Gasket (weatherproofing requirement)
I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket. Installer's initials Type gasket Installed: Between Floors Between Walls Yes Bottom of ridgebeam Yes
Weatherproofing
The bottomboard will be repaired and/or taped. Yes Pg. Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes
Miscellaneous
Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes N/A Range downflow vent installed outside of skirting. Yes N/A Drain lines supported at 4 foot intervals Yes Electrical crossovers protected. Yes Other:
Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2
Installer Signature Date 11-14-202

Order #: 5988 Label #: 104583	Manufacturer:	(Check Size of Home)
Homeowner:	Year Model:	Single
Address:	Length & Width:	Double
City/State/Zip:	Type Longitudinal System:	HUD Label #:
Phone #:	Type Lateral Arm System:	Soil Bearing / PSF:
Date Installed:	New Home: Used Home:	Torque Probe / in-lbs:
Installed Wind Zone:	Data Plate Wind Zone:	Permit #:
Note:		



STATE OF FLORIDA INSTALLATION CERTIFICATION LABEL 104583

1 2 2

LABEL#

DATE OF INSTALLATION

RONALD "RYAN" NORRIS

NAME

IH / 1135009 / 1

5988

LICENSE # ORDER #
CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS
IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325
AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.



INSTRUCTIONS

PLEASE WRITE DATE OF INSTALLATION AND AFFIX LABEL NEXT TO HUD LABEL. USE PERMANENT INK PEN OR MARKER ONLY. COMPLETE INFORMATION ABOVE AND KEEP ON FILE FOR A MINIMUM OF 2 YEARS. YOU ARE REQUIRED TO PROVIDE COPIES WHEN REQUESTED.





MANUFACTURED HOME PERFORMANCE VERIFICATION CERTIFICATE©

Order#

1 VDP478107

Issue Date:

11/14/2023

Reference No:

N/A

Verification:

IBTS's Manufactured Home Data Verification Team has researched regulatory records on the **Pioneer Housing Systems #2, Fitzgerald, GA,** manufactured home having the serial number(s) and date of manufacture identified below. Based on shipment records maintained by IBTS, as required by the U.S. Department of Housing and Urban Development, provided by the home manufacturer and pursuant to 24 CFR 3282.552, IBTS verifies the following home performance information listed below corresponds to the home's initial destination and the construction standards set forth in 24 CFR 3280 at the time the home was labeled.

Serial Number(s):

PH2407GA2872

Manufacture Date: 06-04-1997

Wind Zone: Zone II



Thermal Zone: Zone 1



Verification Provided by the Institute for Building Technology and Safety

All. le. Gomani

President

DISCLAIMER: This information is applicable only to the home having serial numbering and date of manufacture noted above. IBTS provides this verification based on the production reports provided by the home manufacturer and the zone requirements in effect at the time the home was labeled by the home manufacturer. IBTS makes no representations beyond those set forth herein and is not liable for modifications to the home's construction or subsequent home moves that may affect the home is construction or subsequent home moves that may affect the home performance information verified above.

> The Institute for Building Technology and Safety (a nonprofit organization)

45207 Research Place, Ashburn VA 20147 | 866-482-8868 | www.ibts.org

IBTS Verification Seal

