Mobile Home Permit Worksheet

Cu Stoner EShu Application Number:

Date: _

	New Home	X	Used Home				
Address of home 251 NIO Broved Terr			anufacturer's Ins ordance with Ru		anual		
Address of home being installed Lake Cety FI 32055.	Single wide		Wind Zone II	ightharpoons	Wind Zon	ie III	
Manufacturer Destroy Length x width 6 x 32	Double wide	·¤	Installation De	cal #	994	5 7	
NOTE: if home is a single wide fill out one half of the blocking plan	Triple/Quad		Serial# _				
if home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or used)		PIER S	PACING TABLE	FOR USE	D HOME	s	
where the sidewall ties exceed 5 ft 4 in. Installer's initials Typical pier spacing	Load Footer bearing size	16" x 16"	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" X 24" (576)*	26" x 26" (676)
2' 5 lateral	capacity (sq in)	3'	4'	5'	6'	7'	8'
Show locations of Longitudinal and Lateral Systems	1500 psf	4' 6"	6'	7'	8'	8'	8'
longitudinal (use dark lines to show these locations)	2000 psf 2500 psf	6' 7' 6"	8'	8' 8'	8' 8'	8'	8' 8'
	3000 psf	8'	8'	8'	8'	8'	8'
	3500 psf	8' n Pulo 15C	8' -1 pier spacing tab	8'	8'	8'	8'
	interpolated nor		AD SIZES	ne.	POP	ULAR PAD	SIZES
_ 1 _ 1 _ 1	I-beam pier pa	ad size	17.5	ZS. 5	P	ad Size	Sq In
	Perimeter pier	e nad aire	1/ox	16	1	16 x 16 16 x 18	256 288
	Penmeter pier	pad Size	700			.5 x 18.5	342
Se Hacket	Other pier pad (required by th					6 x 22.5 17 x 22	360 374
	(required by ti	ie mg.)				/4 x 26 1/4	348
			imate locations			20 x 20	400
nearriage wall piers within 2' of end of home peneRule 15C		of to show	foot or greater. the piers.	ose ms		16 x 25 3/16 12 x 25 1/2	6 441 446
injuriana ye wali piers wilinin 2 of ena of norme penykule 150	1 1-1 -11					24 x 24	576
▕▕▎╼┝╸ ╎ ╶╡ ┺╴╎╴╎╴ ┑┝ ╧╎┤	List all marriage wall openings greater than 4 foot 26 x 26 and their pier pad sizes below.						676
	0		n:d	20		ANCHORS	S
	Opening		Pier pad siz	e	4 ft 2	5 ft	
	Broce	7 -	engrace			FRAME TIE	ES
						2' of end of I at 5' 4" oc	
		TIEDOWN (COMPONENTS			OTHER TIES	S Number
	Trial idia otal of	Stabilizin	g Device (LSD) g Device w/ Lac 7)	tgral Arms	Sidewa Longitu Marriag Shearw	ill Idinal ge wall	in the second

Mobile Home Permit Worksheet

POCKET PENETROMETER TEST
The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb. soil without testing.
X 1000 X 1000 X 1000
POCKET PENETROMETER TESTING METHOD
Test the perimeter of the home at 6 locations.
Take the reading at the depth of the footer.
Using 500 lb. increments, take the lowest reading and round down to that increment.
x 1000 x 1000 x100-
TORQUE PROBE TEST
The results of the torque probe test is finch pounds or check here if you are declaring 5' anchors without testing A test showing 275 inch pounds or less will require 5 foot anchors.
Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. [Installer's initials]
ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER
Installer Name Ronald Kyn Morry
Date Tested <u>5-10-2027</u>
Electrical
Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg.
Plumbing
Connect all sewer drains to an existing sewer tap or septic tank. Pg. 15/e

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.

plicatio	n Number:	Date:
		Site Preparation
	and organic material re Irainage: Natural	emoved Swale Pad Other
		Fastening multi wide units
Floor: Walls: Roof:	Type Fastener: So For used homes a will be centered over	Length: Spacing: Spac
	Ga	asket (weatherproofing requirement)
homes a a result	and that condensation of a poorly installed or will not serve as a gas	led gasket is a requirement of all new and used a, mold, meldew and buckled marriage walls are in no gasket being installed. I understand a strip sket. Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes
		Weatherproofing
Sidina a	on units is installed to r	ired and/or taped. Yes Pg. Pg. Smanufacturer's specifications. Yes o as not to allow intrusion of rain water. Yes
		Miscellaneous
Dryer ve Range o Drain lin	to be installed. Yes ent installed outside of downflow vent installed nes supported at 4 foo al crossovers protecte	d outside of skirting. Yes N/A / ot intervals. Yes —
Inst	is accu	formation given with this permit workshee

manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature

Date 5.10-2023

/ショントントラン