Mobile Home Permit Worksheet License # 141133271 Address of home being installed Manufacturer Clauton Rockwall 28 x 56 Length x width NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in. Installer's initials Typical pier spacing Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations) longitudinal Attoched Print

pplication Number: Date:							
New Home	Ø	Used Home					
Home installed Home is instal	d to the Ma led in acco	inufacturer's Ins ordance with Ru	stallation M le 15-C	lanual	E	[
Single wide		Wind Zone II	Ø	Wind Zon	e III]	
Double wide	Ø	Installation Decal# 166340				-	
Triple/Quad		Serial # ROC 744132 NCAO					
	PIER SF	ACING TABLE	FOR USI	ED HOME	S		
Load Footer	1					г	
bearing size capacity (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" X 24" (576)*	26" x 26" (676)	
1000 psf	3'	4'	5'	<u>N</u> T			
1500 osf	4 6	6'	7'	6' 8'	8'	8'	
2000 osf	6'	8'	8'	8'	8'	8' 8'	
2500 psf	7'6'	8'	8'	8'	8'	8	
3000 psf	8'	8'	8'	8'	8	8	
3500 psf	8'	8'	8'	8,	8'	ă	
* interpolated from		pier spacing tab	le.	- BABI	11 4 4 4 4		
Ľ	PIER PAI	SIZES		POP	JLAR PAL	SIZES	
I-beam pier pa	d size	23 × 3	1	Pi	ad Size	Sain	
16 × 16 356							
Perimeter pier	pad size	16 K/	le		6 x 18	288	
18.5 x 18.5 342							
Other pier pad sizes 16 x 22.5 360 (required by the mfg.) 17 x 22 374							
troduced by the	C ((1)(g.)				7 x 22	374	
Praw th	e aporoxir	mate locations o	ıf məniənə	13 1/	4 x 26 1/4	348	
Draw the approximate locations of marriage wall openings 4 foot or greater. Use this 17 3/16 x 25 3/16 441							
wall openings 4 foot or greater. Use this symbol to show the piers. 17 3/16 x 25 3/16 441 17 1/2 x 25 1/2 446							
24 v 24 576							
List all marriage wall openings greater than 4 foot 28 x 26 1 676							
and their pier pad sizes below. ANCHORS							
Opening		Pier pad size	,		7410110111		
1,2	२	3 x 31		(4 ft)	5 ft	e morri	4G Z
					FRAME TIE	S \	~
					of end of at 5' 4" oc	-	
TIEDOWN COMPONENTS OTHER TIES							
						Number	
LongRudinal Stabilizing Device (LSD) - Sidoural といい							
Manufacturer Office Longitudinal							
Longitudinal Stabilizing Device w/ Lateral Arms Marriage wall Manufacturer							
Manufacturer Oliver Shearwall Shearwall							

Reviewed for Code Compliance

Mobile Home Permit Worksheet

		POCKET PENETROME	IER TEST		
The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb. soil without testing.					
	<u> </u>	х	x		
Assumed 600	POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment.				
	x	x	x		
		TORQUE PROBE	TEST		
nere ir you a	are declaring	probe test is 5' anchors without testin s or less will require 5 for	id A fest		
anci anci read	hors are allow hors are requ ling is 275 or	less and where the mob with 4000 lb holding cap	ons. I understand 5 ft points where the torque test pile home manufacturer may		
ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER					
Installer Name	Dal	e Houston			
Date Tested					
		Electrical			
Connect electric source. This incl	al conductor: udes the bor	s between multi-wide unit nding wire between mult-v	ts, but not to the main power wide units. Pg. & 9		
		Plumbing			
Connect all sewe	r drains to a	n existing sewer tap or se	eptic tank. Pg. 👍 🕻		
Connect all potab	ole water sup	ply piping to an existing a	water meter, water tap, or other		

plication	Number:Date:
	Site Preparation
Debris a Water di	and organic material removed X rainage: Natural Swale Pad _X Other
	Fastening multi wide units
Floor: Walls: Roof:	Type Fastener: Length: Spacing: AY Type Fastener: Length: Length: Length: Spacing: AY Type Fastener: Length: Length: Spacing: AY Type Fastener: Length: Length: Spacing: AY For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.
	Gasket (weatherproofing requirement)
nomes a a result of of tape v	tand a properly installed gasket is a requirement of all new and used and that condensation, mold, meldew and buckled marriage walls are of a poorly installed or no gasket being installed. I understand a strip will not serve as a gasket. Installer's initials but Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes
	Weatherproofing
The botte Siding or Fireplace	omboard will be repaired and/or taped. Yes Pg., 112- n units is installed to manufacturer's specifications. Yes e chimney installed so as not to allow intrusion of rain water. Yes
	Miscellaneous
Dryer vei Range d Drain lind	to be installed. Yes No nt installed outside of skirting. Yes N/A ownflow vent installed outside of skirting. Yes es supported at 4 foot intervals. Yes I crossovers protected. Yes
	iller verifies all information given with this permit worksheet is accurate and true based on the nufacturer's installation instructions and or Rule 15C-1 & 2

Date 10/24/23

Page 2 of 2

Installer Signature Dale Hort

License Number: IH / 1133271 / 1 Nam	Coulombe		
Order #: 6051 Label #: 106	Control Contro	(Charle Standard)	
Homcowner:	Year Model:	(Check Size of Home) Single	
Address:	Length & Width:	Double	
City/State/Zip:	Type Longitudinal System:	Triple	
Phone #:	Type Lateral Arm System:	HUD Label #:	
Date Installed:	New Home: Used Home:	Soil Bearing / PSF:	
installed Wind Zone:	Data Plate Wind Zone:	Torque Probe / in-lbs:	
Note;		Permit #:	

			4		Call Control
4					
1000		MANUEL C	F.FLOR	DA	A Comme
	Ostalla	HON O	ing pre	TOUT	ADET
	106390				, maretre
****	LABELA		-		والمتالية
			Α.	TEO' INC	ALEATICK .
, DAI	AUCTOOH				
NAI	Æ			Francisco (Constitution of Constitution of Constitution of Constitution of Constitution of Constitution of Cons	
			4		
1117	119927171		400		
: GICE	ENSB#		TROPE #		7.7
GER	TERES THAT TO	B (KSTAT)	at in least	General E	Uran ie
STATE OF THE STAT	the first than the second of the second seco	萨罗内亚彭 沙河 满下了下	3 1 To 1 T		the state of the s
-	ALUES OF TH		BAFETY AN	Cagary, i	BEICLES.

INSTRUCTIONS

PLEASE WRITE DATE OF INSTALLATION AND AFFIX LABEL NEXT TO HUD LABEL. USE PERMANENT INK PEN OR MARKER ONLY. COMPLETE INFORMATION ABOVE AND KEEP ON FILE FOR A MINIMUM OF 2 YEARS. YOU ARE REQUIRED TO PROVIDE COPIES WHEN REQUESTED.

