# Mobile Home Permit Worksheet License # T. #-10382+9 Address of home being installed Mex 14 Manufacturer Length x width if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in. Installer's initials Typical pier spacing lateral Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations) Reviewed for Code 08/30/2021 Compliance :

ate of Floris

lication	Numbe	er:			Date		
New Home			Used Home	M			
The state of the state of the		Contract Contract Contract	nufacturer's Ins rdance with Ru		anual	>	
Single wide			Wind Zone II		Wind Zon	e III	]
	Double wide				_		
Double	wide		Installation De		820		
Double				cal# _BHN			260
				BHN	nHI	603	760
Triple/C			Serial #	BHN	nHI	603	
Load bearing capacity	Footer size (sq in)	PIER SP  16" x 16" (256)	Serial # CACING TABLE  18 1/2" x 18 1/2" (342)  4'	BHN FOR USE 20" x 20" (400) 5'	22" x 22" (484)*	24" X 24" (576)*	26" x 26' (676)
Load bearing capacity	Footer size (sq in)	PIER SP  16" x 16" (256)  3' 4' 6"	Serial # CACING TABLE  18 1/2" x 18 1/2" (342)  4' 6'	BHN E FOR USE 20" × 20" (400) 5' 7'	22" x 22" (484)*	24" X 24" (576)*	26" × 26' (676) 8' 8'
Load bearing capacity  1000 1500 2000	Footer size (sq in) psf psf psf	PIER SP  16" x 16" (256)  3' 4' 6" 6'	Serial # CACING TABLE  18 1/2" x 18 1/2" (342)  4' 6' 8'	BHO 20" x 20" (400) 5' 7' 8'	22" x 22" (484)"  6' 8' 8'	24" X 24" (576)*	26" x 26' (676) 8' 8' 8'
Load bearing capacity  1000 1500	Footer size (sq in) psf psf psf psf psf	PIER SP  16" x 16" (256)  3' 4' 6"	Serial # CACING TABLE  18 1/2" x 18 1/2" (342)  4' 6'	BHN E FOR USE 20" × 20" (400) 5' 7'	22" x 22" (484)*	24" X 24" (576)*	26" × 26' (676) 8' 8'

I-beam pier pad size

Perimeter pier pad size

Other pier pad sizes (required by the mfg.)

Opening

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Pier pad size

## **ANCHORS**

16 x 16

16 x 18

18.5 x 18.5

16 x 22.5

17 x 22

13 1/4 x 26 1/4

20 x 20

17 3/16 x 25 3/16

17 1/2 x 25 1/2

24 x 24

26 x 26

4 ft

√5 ft ∠

288

342

360

374

348

400

441

446

676

### FRAME TIES

within 2' of end of home/ spaced at 5' 4" oc

#### OTHER TIES

Sidewall Longitudinal Marriage wall Shearwall

Number

#### Longitudinal Stabilizing Device (LSD) Manufacturer

Longitudinal Stabilizing Device w/ Lateral Arms Manufacturer Oliver Tech

**TIEDOWN COMPONENTS** 

# **Mobile Home Permit Worksheet**

POCKET PENETROMETER TEST
The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb. soil without testing.
x x x
POCKET PENETROMETER TESTING METHOD  1. Test the perimeter of the home at 6 locations.  2. Take the reading at the depth of the footer.  3. Using 500 lb. increments, take the lowest reading and round down to that increment.
x x x
The results of the torque probe test is the variable of the torque test showing 275 inch pounds or less will require 5 foot anchors.  Note: A state approved lateral arm system is being used and 4 ft.  anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity.  Installer's initials  ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER  Installer Name  Bush L Masseller  Date Tested  Date Tested
Electrical
Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. 172
Plumbing
Connect all sewer drains to an existing sewer tap or septic tank. Pg. 1721
Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.

1501

	Site Preparation
	and organic material removed
	Fastening multi wide units
Floor: Walls: Roof:	Type Fastener:  Type Fastener:  Length:  Spacing:  Spaci
	Gasket (weatherproofing requirement)
homes a a result	tand a properly installed gasket is a requirement of all new and used and that condensation, mold, meldew and buckled marriage walls are of a poorly installed or no gasket being installed. I understand a strip will not serve as a gasket.  Installer's initials
Type ga Pg.	Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes
	Weatherproofing
Siding o	n units is installed to manufacturer's specifications. Yes e chimney installed so as not to allow intrusion of rain water. Yes
	Miscellaneous
Dryer ve Range o Drain lin	to be installed. Yes No ent installed outside of skirting. Yes N/A downflow vent installed outside of skirting. Yes N/A es supported at 4 foot intervals. Yes N/A all crossovers protected. Yes
Inst	aller verifies all information given with this permit workshee

Installer Signature

Date 8-10. U



Order #: 4988 Label #: 82049	Manufacturer:		
lomeowner:		(Check Size of Home) Single	
	Year Model;		
ddress:	Length & Width:	Double	
ity/State/Zip:		Triple	
	Type Longitudinal System:	HUD Label #:	
one #:	Type Lateral Arm System:		
te Installed:		Soil Bearing / PSF:	
	New Home: Used Home:	Torque Probe / in-lbs:	
talled Wind Zone:	Data Plate Wind Zone:		
e:	Lone.	Permit #:	

## STATE OF FLORIDA INSTALLATION CERTIFICATION LABEL 82049

LABEL#

DATE OF INSTALLATION

RUSTY L. KNOWLES

NAME.

IH/1038219/1

4988

LICENSE # ORDER #
CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS
IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325
AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.

# INSTRUCTIONS

PLEASE WRITE DATE OF INSTALLATION AND AFFIX LABEL NEXT TO HUD LABEL. USE PERMANENT INK PEN OR MARKER ONLY. COMPLETE INFORMATION ABOVE AND KEEP ON FILE FOR A MINIMUM OF 2 YEARS. YOU ARE REQUIRED TO PROVIDE COPIES WHEN REQUESTED.

HMH16032	94 BELL	MODEL BODY HS	76 67453	
GETER - EXEMPT	N COLO		PVT	SA FRANCIS
ARKS. STERED OWNER (LAST NAME FIRST)				OF SOLE
ALL PATRICIA E			والقوا الماسية	1 94
IGH SPGS FL 32643				Management of the Control of the Con
ANDERBILT MORTGAGE	7/18/94 6 FIANANCE	INC	SHENE AN THE BOTH OF	Land To
POX 15170 NOXVILLE IN 37501			1 Street	1344
END ENHANCES DATE			AV SOM	
ONE			MINERST IN THE MACHE 285 STREETS HOLDINGS	
ADDITIONAL LIENS		TORON .	The DEPOSITURENT OF HEIGH	CARD TO
PLO 3	TALLAHASSEE		4000	
CHANGES I BRANTLEY	COUNTY MANUEL )	2105193	Same of the same of	
DIRECTOR				
	TRANSFER OF DIL	AV SELLEM		
The second secon	adecal and state loss require the	of your states the militage	es connection with the translat of as and/or improvement. The route vehicle described in hear	THE RESIDENCE OF THE PARTY OF T
steart Hale	Corp "	mornes 2000	2 3	(4/2/_1
and the own of the season of the season of the	According that is not the factor of the fact	Methodic Street Sentium	to the best of my accessible the up- or relative to expense of the complete. The extraction country is not the acc	DE EURO
and the second of the second o	M_10 K. ST	THE MAN OF A CO.	Ur Hole Corn by	Ede. 1th
		2 100 m		
Between & He			LITCH	
			The second second	

