Mobile Home Permit Worksheet	Application Number: Date:
10	New Home Used Home
nstaller: Marvel Stame License # 1025396	Home installed to the Manufacturer's Installation Manual Home is installed in accordance with Rule 15-0
Address of home D&2 SE Little John Place	Single wide  Wind Zone II  Wind Zone III
Manufacturer FA Springs Length x width 56 x 26 -8	Double wide Installation Decal # 186414
vialidiacidici (FCT) ( FOT)	Triple/Quad Serial #
NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or used)	PIER SPACING TABLE FOR USED HOMES
where the sidewall ties exceed 5 ft 4 in.  Installer's initials	Load Footer size (256) 18 1/2" x 18 20" x 20" 22" x 22" 24" X 24" 26" x 26" (276) (276) (476)
Typical pier spacing	capacity (sq in)
2' Show locations of Longitudinal and Lateral Systems	1000 psf 3' 4' 5' 6' 7' 8' 1500 psf 4'6" 6' 7' 8' 8'
(use dark lines to show these locations)	2000 psf 6' 8' 8' 8' 8' 8'
longitudinal (ass dark intes to show these locations,	2500 psf 7' 6" 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8'
	3500 psf 8' 8' 8' 8' 8' 8'
	* interpolated from Rule 15C-1 pier spacing table.
	PIER PAD SIZES
	I-beam pier pad size Sq In
	Perimeter pier pad size 16 x 16 256 16 x 18 288
	18.5 x 18.5 342
	Other pier pad sizes 27 x 31 16 x 22.5 360
<u> </u>	(required by the mfg.) 17 x 22 374 13 1/4 x 26 1/4 348
	Draw the approximate locations of marriage 20 x 20 400
	wall openings 4 foot or greater. Use this 17 3/16 x 25 3/16 441
marriage wall piers within 2' of end of home per Rule 15C	symbol to show the piers. 17 1/2 x 25 1/2   446   24 x 24   576
	List all marriage wall openings greater than 4 foot 26 x 26 676
	and their pier pad sizes below.
	Opening , Pier pad size
	07621 (4ft) 5ft
Gulor Cuister A	FRAME TIES
	within 2' of end of home spaced at 5' 4" oc
17425 ABS 5 6C	TIEDOWN COMPONENTS OTHER TIES
	Longitudinal Stabilizing Device (LSD) Sidewall
12×21 Centertine Colony	Manufacturer Longitudinal
	Longitudinal Stabilizing Device w/ Lateral Arms Marriage wall
Country Buttonio	Manufacturer Shearwall 0
Plans	d

Reviewed B Page 1 of 2

Reviewed B Floride S Compliance S

## **Mobile Home Permit Worksheet**

or check h	repenetrometer tests are rounded down to 1500 psf ere to declare 1000 lb. soil without testing.
	POCKET PENETROMETER TESTING METHOD  1. Test the perimeter of the home at 6 locations.  2. Take the reading at the depth of the footer.  Building Plans Reviewed for Code Compliance of Florida.
	3. Using 500 lb. increments, take the lowest reading and round down to that increment.
here if you	s of the torque probe test is inch pounds or check are declaring 5' anchors without testing A test 75 inch pounds or less will require 5 foot anchors.
an an rea	chate approved lateral arm system is being used and 4 ft. chors are allowed at the sidewall locations. I understand 5 ft chors are required at all centerline tie points where the torque test ding is 275 or less and where the mobile home manufacturer may juires anchors with 4000 lb folding capacity.  Installer's initials
an an rea red	chors are allowed at the sidewall locations. I understand 5 ft chors are required at all centerline tie points where the torque test uding is 275 or less and where the mobile home manufacturer may puires anchors with 4000 lb holding capacity.  Installer's initials  TESTS MUST BE PERFORMED BY A LICENSED INSTALLER
an rea rec	chors are allowed at the sidewall locations. I understand 5 ft chors are required at all centerline tie points where the torque test ading is 275 or less and where the mobile home manufacturer may juires anchors with 4000 lb folding capacity.  Installer's initials  TESTS MUST BE PERFORMED BY A LICENSED INSTALLER
an an rea red ALL	chors are allowed at the sidewall locations. I understand 5 ft chors are required at all centerline tie points where the torque test ding is 275 or less and where the mobile home manufacturer may juires anchors with 4000 lb holding capacity.  Installer's initials  TESTS MUST BE PERFORMED BY A LICENSED INSTALLER  THE TORSE OF THE PERFORMED BY A LICENSED INSTALLER
an an rea rec  ALL  Installer Nam  Date Tested  onnect electr	chors are allowed at the sidewall locations. I understand 5 ft chors are required at all centerline tie points where the torque test ading is 275 or less and where the mobile home manufacturer may puires anchors with 4000 lb holding capacity.  Installer's initials  TESTS MUST BE PERFORMED BY A LICENSED INSTALLER  THE TORTON OF THE PERFORMED BY A LI

	Site Preparation
	and organic material removed rainage: Natural Swale Pag Other .
	Fastening multi wide units
Floor: Walls: Roof:	Type Fastener: Length: Spacing: 24"  Type Fastener: Length: For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.
11-12-11-11	Gasket (weatherproofing requirement)
homes a a result	stand a properly installed gasket is a requirement of all new and used and that condensation, mold, meldew and buckled marriage walls are of a poorly installed or no gasket being installed. I understand a strip will not serve as a gasket.  Installer's initials  Installed:  Between Floors Yes  Between Walls Yes  Bottom of ridgebeam Yes
	Weatherproofing
Siding o	tomboard will be repaired and/or taped. Yes . Pg
	Miscellaneous
Dryer ve Range d Drain lin	to be installed. YesNo
Inst	aller verifies all information given with this permit worksheet is accurate and true based on the

Date: \_

manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature

**Application Number:** 

## Burnett

Prime Series CHAMPION



3 Bedrooms, 2 Baths Approx. 1,493 Sq. Ft.

D03A30BA-67CA-44C2-B181-AA68DE967AAA Last Updated: 7-9-20 56' 3661F Building DINING (R14) (S14) 10'-0" x 12'-9" Reviewed KITCHEN BEDROOM #2 11'-6" x 12'-9" for Code UTILITY Compliance: WIC rate of Florida WIC BEDROOM #3 11'-2" x 12'-9" LIVING 23'-8" x/12'-9" MASTER BEDROOM 26'-8" 15'-6" x 12'-9" WIC ---3661 OPT. 16' DORMER Florida 20/2025507 Deborate I authorize Factory Expo Home Centers to build my house, per this plan **Factory Expo Home Centers** 1823 SE SR 100 www.FactoryHomeSalescom Lake City, Florida 32025 Customer Signature/Date 1-800-290-1064

Important: Due to our policy of consistant improvement, all information in our brochures may vary from actual home. The rightes reserved to make changes at any time, without notice or obligation, in colors, materials, specifications, or processes and models. All dimensions and source footens calculations are naminal and approximate floures. Please check with gour sales person for expecific and current information.