	Mobile Home Permit Worksheet	Application Number:Dat	Date:	
		New Home Used Home		
Installer :	Kusta L. Kusaly License # TH 103828	Home installed to the Manufacturer's Installation Manual Home is installed in accordance with Rule 15-C	Ē	
Address of hon being installed	Food white FL 32028	Single wide Wind Zone II Wind Zo	ne III	
***	Tacobson Length x width 32×60	Double wide Installation Decal #	<u>/</u>	
Manufacturer		Triple/Quad		
<i>if i</i> I understand	home is a single wide fill out one half of the blocking plan home is a triple or quad wide sketch in remainder of home I Lateral Arm Systems cannot be used on any home (new or used)	PIER SPACING TABLE FOR USED HOME	s	
where the sid Typical pier spa	dewall ties exceed 5 ft 4 in. Installer's initials	Load bearing size capacity (sq in) 16" x 16" 18 1/2" x 18 20" x 20" 22" x 22" 22" x 22" (484)"	" 24" X 24" 26" x 26" (676)	
2'		1000 psf 3' 4' 5' 6'	7' 8'	
$\longleftrightarrow \longleftrightarrow$	Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)	2000 psf 6' 8' 8' 8'	8' 8' 8' 8'	
-	Crigicalina .	2500 psf 7'6" 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8'	8' 8' 8' 8'	
		* interpolated from Rule 15C-1 pier spacing table.		
		PIER PAD SIZES	PULAR PAD SIZES	
	<u> </u>		Pad Size Sq In 16 x 16 256	
		10	16 x 18 288 8.5 x 18.5 342	
[]]	· <u>[</u>	(required by the mfg.)	16 x 22.5 360 17 x 22 374	
	<u>, , , , , , , , , , , , , , , , , , , </u>	Draw the approximate locations of marriage	1/4 x 26 1/4 348 20 x 20 400	
Ш	merriage wall piers within 2' of end of home per Rule 15C	symbol to show the piers.	/16 x 25 3/16 441 1/2 x 25 1/2 446	
П		List all marriage wall openings greater than 4 foot	24 x 24 576 26 x 26 676	
		and their pier pad sizes below.	ANCHORS	
		Opening Pier pad size	√5 ft	
		See 1	FRAME TIES	
		D: A SW within space	2' of end of home ed at 5' 4" oc	
		TIEDOWN COMPONENTS	OTHER TIES Number	
		······································	vall 20 tudinal age wall	

Mobile Home Permit Worksheet

Connect all sewer drains to an existing sewer tap or septic tank. Pg.

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.

	<u></u>	OCKET PENETROME		Debris	and organic material ren
	et penetrometer nere to declare 1	tests are rounded down	n to)500 psf thout testing.	Water	drainage: Natural
UI CHECK I			.		Fa
	1. Test the	Y F PENETROMETER TE e perimeter of the home te reading at the depth	e at 6 locations.	Floor: Walls: Roof:	Type Fastener: Type Fastener: Type Fastener: For used homes a mill be centered over roofing nails at 2" on
	Z. Take tri	ie reading at the depth	of the looter.		Gas
Using 500 lb. increments, take the lowest reading and round down to that increment.			hornes	I understand a properly installe homes and that condensation,	
	x	x	x		t of a poorly installed or i will not serve as a gask
		TORQUE PROBE	TEST		antest Calles an
here if you	u are declaring 5		Dinch pounds or check	Pg. 15	asket Caton
ar ar re	nchors are allow nchors are required ading is 275 or i	ess and where the mob with 4000 lb holding car	ions. I understand 5 ft points where the torque test pile home manufacturer may	Siding	ttomboard will be repaire on units is installed to m ce chimney installed so
ALL	TESTS MUST I	BE PERFORMED BY A	A LICENSED INSTALLER	Skirting	to be installed. Yes
nstaller Nar		7 , 1 , 1	od-	Range	vent installed outside of s downflow vent installed ines supported at 4 foot
Date Tested	·	5.16-25			cal crossovers protected
		Electrical		· ·	
nnect elect irce. This in	rical conductors ncludes the bond	between multi-wide un ding wire between multi- Plumbing	its, but not to the main power-wide units. Pg. 16-4		taller verifies all info is accur
		riumomu		ı	

Site Preparation					
Debris and organic material removed Water drainage: Natural Swale Pad Other .					
Fastening multi wide units					
Floor: Type Fastener: Length: 4 Spacing: Spacing: Type Fastener: Length: 4 Spacing:					
Gasket (weatherproofing requirement)					
I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket. Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes					
Weatherproofing					
The bottomboard will be repaired and/or taped. Yes . Pg. 1 fc/Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes					
Miscellaneous					
Skirting to be installed. YesNo Dryer vent installed outside of skirting. Yes N/A Range downflow vent installed outside of skirting. Yes N/A Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other:					
Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2					

Date:

Installer Signature

Application Number:

Page 2 of 2


N16 = 95E NOTE 16. Harrin to 80-91-986 FOR ADDITIONAL PHIN MIGHINA COL MUIII ⇧ ۵ COLUMN INFO. TABLE ٠ \odot HENRY PAD SEZE (aq.in.) 0 95×2 4 į ä Ą 9 Q ą ę q ą. 132_875 aq. in. 3**42-25 s**q. in MOONT THE 256 84 17 396 aq. in. 400 sq. in. **576 84.** 676 aq. FORD 3 5 3 È ŝ 3 0 ø 0 0 0 o SAFETY HARBOR, FLORIDA 34695 PO BOX 368, 600 PACKARD CT. JACOBSEN HOMES d, entry Hankor, Florica, all fight's incleived www.jachomes.com 2 3 ġ ŝ COLUMN PAD - MINL SIZES (at in.) **3** 0 27.72 0 0 0 ٥ ¥ ۵ ¥ E (727) 726-1138 8 5 ğ 7 12 킀 413 ğ 2010 0 LEGAM PIEM SPACES 0 0 ۰ 0 3 3 # 2 8 気が 8 5 器节 2 ž 百年 ğ 8 0 3 = Ö 0 0 ٥ 0 ¥ 3 조종 Ź 2 ä Ŕ ø 0 0 0 # ₹ 표종 충경 투종 ŧ 3 6 0 É 2 247 葉 ø 1 2 를 중 ₽Ę • ø 0 ø きき 3 3 3 Z 3 2 18 Ź X 247 Ĩ 0 0 3 3 2 3 3 8 • ٠ 0 0 3 3 書 3 番 NOTALLING A MANUFACTURED STRUCTUREBUILDING CAN BE EXTREMELY DANGEROUS. ONLY CHALLING BE MANUFACTURED STRUCTURED STRUCTURED AND ATTEMPT TO INSTALL A MANUFACTURED STRUCTURE/SUBLING. IMPROPER PROCEDURES AND/OR TECHNIQUES COULD RESULT IN SERIOUS INJURY OR DEATH. IN ADDITION TO THE DANGER TO PERSONNEL, IMPROPER SETUPRISTALLATION COULD RESULT IN EXTENSIVE/COULD RANGE TO THE BUILDINGSTRUCTURE. HEVER ATTEMPT RISTALLATION IF YOU ARE NOT QUALIFIED AND/OR DO NOT HAVE THE PROPER TOOLS AND/OR EQUIPMENT. MANUFACTURED BOILDWOORSTHUCTURES CAN WEIGH SEVERAL TORS. IT 80 VERY SEPORTANT THAT ALL PERIODWIEL, ON THE JOS SITE, SE GUALFIED AND PROPERLY/ADEQUATELY TRANSD. A STATE LICENSED BESTEP CONTRACTOR IS RECURRED TO BE RESPONSELE FOR ALL SAFETY INSTATYS, PROCESSIN, POLICIES, AND/OR PROCESSINES THAT MAY BE SUMMENTS. THE AND/OR ANY OTHER LOCAL, STATE, AND/OR REDEBAL CODES AND/OR REQUIRESENTS. THE CONTRACTOR SMALL INSUREDIGUIRE THAT SAFE AND PROPER TECHNIQUES ASE UTLITED 8 **WARNING:** 8 8 ø NOTES 8 8 8 8 BLD WAYD STATE - B BLD WAYD STATE - B HATHAG LINE PER SPACING AND REGISTRATIVE TO THE REGISTRATION OF A STREET STATE OF A STREET VY I PRESTOR STATEMENT METER LIGHT VAN STEDEN METERSTEN VON STELLE FINE ET OCKSEN. VY I PRA MINE ET OCKSEN STEDEN METERSTEN FOR METERSTEN VAN STEDEN FOR ET DE STOCKSEN. MERCH TO THE MODEL APPROVAL FOR PLAN SPECIFIC NEW Ì NE TOCKHON ANDREA, OL MANDE STE CA. DE COTTON VICTORIONY LEGIS DAY, NE SUCCESSORIO MAND 100 HE VERICORDATION DE 191 COURTERED, COTTON INCOLUENT COTTON COTTON LEGIS SEVET MANUEL STO AD-TO-149 FOR WHITEHOUT APPLICATIONS AND THE-GOWNS. ARAK LO ANT TALAMAN MANAK SATAN KAN KAN MENENDAT TOCKLININ VIO TONOR MATERIA DO SULPTIMOS PÓR ACIDIDADES DE SERVIDO MANINGEROUSE DESIGNATE SELECTORUM PROCESSA SAMB SICHEMEND MES LIEU SELECTORUM. MENNY TO THE TWO COMPRESSA SELECTORUM PROCESSA SAMB SICHEMENT DATA LIEU SELECTORUM. 8 8 8 8 8 8 8 AND THE MARKING COME, MAD WITH METERS AND COLUMN ASSESSMENT. 8 8 8 8 8 8 8 8 8 8 8 8 2 8 E 8 8 8 8 CHECKERNAL AT EXCHERNIT SHALL HAVE PERS AN EXCHERN SOUTH SECTOR BESCHE AREA SHALL EXCHERN SOUTH SECTOR BESCHE AREA EXCHERN SOUTH SECTOR WILL EXCHERN SOUTH SECTOR WILL EXCHERN SECTOR SECTOR SECTOR SECTOR SECTOR SECTOR SEC 8 8 8 8 8 8 COMO COM TO" COL 12" HOROÁNI DO 120": 18 8 8 8 8 * 8 8 PERMITTER PER SPACING 8 99156 8 2 8 8 8 2 8 8 8 8 8 8 8 ŧ PAGE 8 8 8 8 8 8 8 18 8 8 8 8 8 2 8

REFER TO SUL-U1-0020, SU-U1-0021, AND OTHER DETAILS IN THE SET-UP MANUAL FOR MAXIMUM HEIGHT (THIS IS NOT DESIGNED, NOR SYTEMBED, TO BE A STILT POUNDATION)

8 3

8 8 8 8

N



REFER TO SU-01-0020, SU-01-0021, AND OTHER DETAILS IN THE SET-UP MANUAL FOR MAXIMUM HEIGHT (THIS IS NOT DEMINIED, NOR INTENDED, TO BE A STILT FOUNDATION)

·			i			
License Number: IH / 103	88219 / 1 Name: RUSTY L.	KNOWLES		İ		
Order #: 6566	Label #: 119114	Maguifacturer:			(Check Size of Home)	
Homeowner:		Year Model:		1	Single	
Address:		Length & Width:			Double	
					Triple	
City/State/Zip:		Type Longitudinal Syste			HUD Label #:	
Phone #:		Type Lateral Arm System	an:		Soil Bearing / PSF:	
Date installed.		New Home: Us	ed Hou	x e:	Torque Probe / In-libs:	
installed Wind Zone:		Data Plate Wind Zone:			Permit#:	
Note:		: 1		İ	• ·	
: 				ļ		
I			1	•	•	
				- 1		

STATE OF FLORIDA INSTALLATION CERTIFICATION LABEL

LABEL#	DATE OF INSTA	ALLIATIO	N
RUSTY L. KNOWLES			
NAME			
IH / 1038219 / 1	6566		:
IN ACCORDANCE WITH FI	ORDER # IALLATION OF THIS MOBILE LORIDA STATUTES 320.8249.	320 8325	

INSTRUCTIONS

PLEASE WRITE DATE OF INSTALLATION AND AFFIX LABEL NEXT TO HUD LABEL. USE PERMANENT INK PEN OR MARKER ONLY. COMPLETE INFORMATION ABOVE AND KEEP ON FILE FOR A MINIMUM OF 2 YEARS. YOU ARE REQUIRED TO PROVIDE COPIES WHEN REQUESTED.