PERMIT NUMBER

Installer	Robert She	opard	_ License #	IH 1025386
Installer Mobile	Phone #38	6-623-220	3	
Address of hom being installed	ne	1 11	pralachaza	TRAR
Manufactu er	Live Oa	rong W	Length x width	76×16
NOTE: if I	nome is a single nome is a triple o	wide fill out o or quad wide :	one half of the backetch in remain	locking plan nder of home
I understand where the sid	Lateral Arm Syst lewall ties exceed	ems cannot be 15 ft 4 in.	used on any hor Installer's initial	ne (new or used)
Typical pier spa		eral		,
←→	-[]	Show to a	ations of Longitu dark lines to sho	dinal and Lateral Systems ow these locations)
П				
[]]		************	*************	······································
=	1		— — —	
		173	rnage wall piers within 2"	of end of home per Rule 15C
	1-1-			
	л П		Ц	
County Building			Digitall	y signed
Plans Reviewed for Code	\ Lat	irie	by Laui	ie
3 Compliance	/ <u>-</u>		Hodsor	
of Florida	Но	dsoi	Date: 2	021.01.27
				4 -05'00'
et andreadarch allerance	2111111111.		_ <u>ii_i_i_i_i_i_i</u>	

New H	lome		Used Home				
Home	installe	d to the Ma	anufacturer's In	stallation I	Manual		7
Home	is instal	lled in acco	ordance with Ri	ule 15-C			ן ר
Single	wide	12	Wind Zone II		Wind Zor	ne III]
Double	e wide		Installation De	cal#	6189	/	_
Triple/	Quad		Serial #	LOHB	A 220	355	84
Roof S	System:		pical PACING TA 3LE	Hinged	- D. O. -		
Load bearing capacity	Footer size (sq in)	16' x 16" (:256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" X 24" (576)*	26" x 26 (676)
1000		3'	4'	5'	6'	7	8'
1500 psf		4'6"	6'	7'	8'	8'	8'
2000		6'	8'	8'	8'	8'	8'
2500 psf		7' 6" 8'	8'	8'	8'	8'	8'
2000	3000 psf 3500 psf		8'	8'	8'	8'	-
		8'	8'	8'	8'	8'	8'

PIER PAD SIZES

I-beam pier pad size

Perimeter pier pad size

Other pier pad sizes (required by the mig.)

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening Pier pad size

4 ft 5 ft

FRAME TIES within 2' of end of home spaced at 5' 4" oc

ANCHORS

POPULAR PAD SIZES

SqIn

256

288

342

360

374 348

400

441

446

576

676

Pad Size

16 x 16

16 x 18

18.5 x 18.5

16 x 22.5

17 x 22 13 1/4 x 26 1/4

20 x 20

17 3/16 x 25 3/16

17 1/2 x 25 1/2

24 x 24

26 x 26

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD) Manufacturer

Manufacturer

Longitudinal Stabilizing Device w/ Lateral Arms

OTHER TIES Number Sidewall

Longitudinal Marriage wall Shearwall

PERMIT NUMBER


	PO	OCKET PENETROMETER	TEST]
The pocket	penetrometer t	tests are rounded down to	psf	-
or check he	ere to declare 1	000 lb. soil withou	t testing.	
	x	x	x	
	Test the Take the Using 50	PENETROMETER TESTII perimeter of the home at 6 e reading at the depth of the 00 lb. increments, take the and rour d down to that inc	6 locations. e footer. lowest	Cauth Buildy, Plans of Pools of Flori
	x	x	x	
		TODOUE PROPERTIES		
		TORQUE PROBE TEST		
here if you a showing 27: Note: A sta anch anch read	are declaring 5' 5 inch pounds of ate approved la nors are allowed nors are require ling is 275 or le	anchors without testing anchors without testing or less will require 5 foot and teral arm system is being under the sidewall locations and at all canterline tie points and where the mobile house the testing	. A test behors. used and 4 ft. I understand 5 ft where the torque come manufacturer	test
ALL T	ESTS MUST BE	PERFORMED BY A LICE	ENSED INSTALL	ED.
Ir staller Name	K	har Shankag	1	-13
Date Tested	1-15	5-2021	Nutrace Constitution	
		Electrical		
Connect electrications ource. This inclinates	al conductors be udes the bondin	etween multi-wide units, buing wire between mult-wide	t not to the main punits. Pg.	ower
		Plumbing		
Connect all sewe	r drains to an ex	xisting sewer tap or septic t	ank. Pg.	
	le water supply	piping to an existing water		3

	Site Preparation
Debris a Water o	and organic material removed
	Fastening multi wide units
Floor: Walls: Roof:	Type Fastener: Type Fastener: Length: Spacing: Spaci
	Gasket (weatherproofing requirement)
nomes a a result	motalled.
	Weatherproofing
Siding or	omboard will be repaired and/or taped. Yes Pg Pg runits is installed to manufacturer's specifications. Yes echimney installed so as not to allow intrusion of rain water. Yes
	Miscellaneous
Oryer ver Range do Orain line	o be installed. YesNoNoNoNo

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature Juliet Shegger

Date 11512 (



SUPPORT PIER/TYP

08/18/20


FOUNDATION NOTES:
- THIS DRAWING IS DESIGNED FOR THE STANDARD WIND ZONE AND IS TO BE USED IN CONJUNCTION WITH THE INSTALLATION MANUAL AND IT'S SUPPLEMENTS.
- FOOTINGS ARE SHOWN FOR EXAMPLE ONLY QUANTITY AND SPACING MAY VARY BASED ON PAD TYPE, SOIL CONDITION, ETC.
- FOOTINGS ARE REQUIRED AT SUPPORT POSTS, SEE INSTALLATION MANUAL FOR REQUIREMENTS.

Live Oak Homes MODEL: V-5763P - 16 X 80 3-BEDROOM / 2-BATH



TROY





V-5763P - SUWANNEE VALLEY 3-BEDROOM / 2-BATH 16 X 80 - Approx. 1127 Sq. Ft.

All room dimensions include closets and square footage figures are approximate,
 Transom windows are available on optional 9'-0" sidewall houses only.

