
Mobile Home Permit Worksheet

Installer : Ernest Jo	bhnson License #IH1054858	
Address of home	Parcel 22-7S-16-04284-000	- 20
being installed	Ft. White	
Manufacturer Live	e Oak Length x width 32X58	
I understand Lat	ne is a single wide fill out one half of the blocking plan ne is a triple or quad wide sketch in remainder of home teral Arm Systems cannot be used on any home (new or used) rall ties exceed 5 ft 4 in.	•
Typical pier spacing	Installer's initials	
├	Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)	
	See Pactory Blacking on	
	see & word to plan	
		_
	ntarriage wall piers within 2' of end of home per Flue 15C.	
		-
	Building	
	Plans Reviewed Athony Volan	
English (for Code Compliance 9 01-18-2023	
\	of Florida	

plication	Numbe	er:			Date):	C5-440-W7-10-10-10-10-10-10-10-10-10-10-10-10-10-
New Home		X	Used Home			***	
Home Home	installed is install	to the Ma led in acco	nufacturer's Ins rdance with Ru	stallation M le 15-C	lanual		
Single	wide		Wind Zone II	X	Wind Zon	e III	I
Double wide		X	Installation De	cal#	964	33	
Triple/0	Quad		Serial #				
		PIER SF	ACING TABLE	FOR USE	ED HOME	S	
Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" X 24" (576)*	26" x 26" (676)
1000		3'	4'	5'	6'	7'	8'
1500	psf	4' 6"	6'	7'	8'	8'	8'
2000	psf	6'	8'	8'	8'	8'	8'
2500	psf	7' 6"	8'	8'	8'	8'	8'
3000		8'	8'	8'	8'	8'	8'
3500		8'	8'	8'	8'	8'	8'
interpola	ated from	Rule 15C-1	pier spacing tab	le.	- Elic 5200		Company of the second of the
		PIER PAI	SIZES		POP	JLAR PAI	SIZES
1 hoom			77 12	1			
i-beam	pier pa	a size	0213			ad Size	Sq In
Dorimo	tor nior		7547201	1 200	11/2 1	6 x 16	256
Perimeter pier pad size 17.5725 Shearway				1// 1	6 x 18	288	
Other	ors w	sizes 9Ve	Oliver addus	1.11.	10.	5 x 18.5	342
			() WE GUNN	TOOK	16 x 22.5 360		
(require	ed by the	e mig.)	note: . coll	2015		7 x 22	374
	Drove th	(DUTTING TI	2113	13 1/	4 x 26 1/4	348
	wall on	e approxir	nate locations	of marriage	2	0 x 20	400
Ш	wall ope	to about the	ot or greater. I	Jse this	17 3/1	6 x 25 3/10	
	Symbol	to show th	e piers.			2 x 25 1/2	446
List all marriage well energing and the distribution of the second of th							
List all marriage wall openings greater than 4 foot and their pier pad sizes below.							
	pening	au sizes p				ANCHOR	S
O	Jennig	,	Pier pad size	•	4.0	/	
4ft 5ft /							
	50	C. T	11010			FRAME TI	ES
	(2)	ocki	ng Ph	W	within 2 spaced	of end of at 5' 4" oc	home
	TI	EDOWN C	OMPONENTS]		THER TIE	The second secon
Longitudinal Stabilizing Device (LSD) Manufacturer				Sidewall Number			
		tahilizina	Davice w/ Lat	oval Aur	Longitu		00
Longitudinal Stabilizing Device w/ Lateral Arms Manufacturer Manufacturer Manufacturer Shearwall					20		
Wanufacturer Shearwall 2							

Mobile Home Permit Worksheet

	Date:		
DOOVET DEVETS ASSESSED.	Site Preparation		
POCKET PENETROMETER TEST			
The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb. soil without testing.	Debris and organic material removed Water drainage: NaturalSwalePadOther		
xx 600)x	Fastening multi wide units		
POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer.	Floor: Type Fastener: Ag f Length: Spacing: Walls: Type Fastener: Length: Spacing: Spacing: Por used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.		
	Gasket (weatherproofing requirement)		
x X X TORQUE PROBE TEST	I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed understand a strip of tape will not serve as a gasket. Installer's initials Type gasket Pg. Installed: Between Floors Yes Between Walls Yes		
The results of the torque probe test is inch pounds or check here if you are declaring 5' anchors without testing A test showing 275 inch pounds or less will require 5 foot anchors.	Between Walls Yes Bottom of ridgebeam Yes Weatherproofing		
Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials	The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes Miscellaneous		
ALL TESTS-MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name (Inest 5 JUNSON Date Tested ASSUMED OLVER 101 Electrical A Characteristic Control of the	Skirting to be installed. Yes No Dryer vent installed outside of skirting Yes N/A Range downflow vent installed outside of skirting. Yes N/A Drain lines supported at 4 foot intervels. Yes Electrical crossovers protected. Yes Other:		
connect electrical conductors between multi-wide units, but not to the main power ource. This includes the bonding wire between mult-wide units. Pg	Installer verifies all information given with this permit worksheet		
onnect all sewer drains to an existing sewer tap or septic tank. Pg	is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2		
connect all potable water supply piping to an existing water meter, water tap, or other adependent water supply systems. Pg	Installer Signature Europe Date		



FOUNDATION NOTES:

REFERENCE HOME INSTALLATION MANUAL FOR OPTIONAL PIER SPACING AND LOADING (I.E. FIREPLACES, ETC.) SINGLE STACK PIERS MAX. 36" HIGH; DOUBLE STACK PIERS MAX. 80" HIGH. ALL DIMENSIONS ARE FROM REAR OF HOME UNLESS OTHERWISE NOTED.

02/19/20

LIVE OAK HOMES MODEL: H-3583B-PS 3-BEDROOM / 2-BATH

H-3583B-PS



Ernest Johnson

COLUMBIA COUNTY BUILDING DEPARTMENT 135 NE Hernando Ave, Suite B-21, Lake City, FL 32055

Phone: 386-758-1008 Fax: 386-758-2160

MOBILE HOME INSTALLERS LETTER OF AUTHORIZATION

I, Ernest		, give this authority for the job address show below
Installer	License Holder Name	
only, Parcel 2	2-7S-16-04284-000	, and I do certify that
	Job Addre	ss , and the control of the control
the below referen	ced person(s) listed on	this form is/are under my direct supervision and contro
		s, call for inspections and sign on my behalf.
Printed Name of	Authorized Signatu	re of Authorized
Person	Person	(Check one)
Brody Pack		Agent Officer Property Owner
		Agent Officer Property Owner
***************************************		Agent Officer Property Owner
		or by his/her authorized person(s) through this y for compliance granted by issuance of such permits.
mest	t A Xh	om IH1025249 12/1/22
icense Holders Si	gnature (Notarized)	License Number Date
NOTARY INFORM STATE OF: Flor		NTY OF: alachua
he above license personally appeare type of I.D.)	d before me and is kno	wn by me or has produced identification on this 7 day of Owenless, 20 22.
		- Suymum, 20 pr.
havin m	n el tim	
OTARY'S SIGNATI	JRE	(Seal/Stamp)
		Notary Public State of Florida Shavon M Milton My Commission HH 075545 Furines 12/29/2024

License Number: IH	/ 1025249 / 1 Name: ERNE	EST SCOTT JOHNSON		
Order #: 5670 Label #: 96433 Homeowner:		Manufacturer:	(Check Size of Home)	
		Year Model:	Single	
Address:		Length & Width:	Double Triple	
City/State/Zip:		Type Longitudinal System:	HUD Label #:	
Phone #:		Type Lateral Arm System:	Soil Bearing / PSF:	
Date Installed:		New Home: Used Home:	Torque Probe / in-lbs:	
Installed Wind Zone:		Data Plate Wind Zone:	Permit #:	
Note:		1.1.	AND DESCRIPTION OF THE PARTY OF	

STATE OF FLORIDA INSTALLATION CERTIFICATION LABEL 96433

LABEL#

DATE OF INSTALLATION

ERNEST SCOTT JOHNSON

NAME

IH / 1025249 / 1

5670

LICENSE#

ORDER#

CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325 AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.



INSTRUCTIONS

PLEASE WRITE DATE OF INSTALLATION AND AFFIX LABEL NEXT TO HUD LABEL. USE PERMANENT INK PEN OR MARKER ONLY. COMPLETE INFORMATION ABOVE AND KEEP ON FILEFOR A MINIMUM OF 2 YEARS. YOU ARE REQUIRED TO PROVIDE COPIES WHEN REQUESTED.