

COLUMBIA COUNTY PERMIT WORKSHEET

Installer **ROY M. HARVEY** License # **IH1122397**


Address of home being installed _____

Manufacturer **NOBILITY** Length x width **28' X 48'**

NOTE: If home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.

Installer's initials *[Signature]*

Typical over spacing



[Signature]

08-04-2023

Permit Number _____ Date **6/26/23**

New Home ☒ Used Home ☐

Home installed to the Manufacturer's Installation Manual ☒
Home is installed in accordance with Rule 15-C

Single wide ☐ Wind Zone II ☒ Wind Zone III ☐

Double wide ☒ Installation Decal # _____

Triple/Quad ☐ Serial # _____

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq. ft.)	16' x 16' (256)	18 1/2' x 18 1/2' (342)	20' x 20' (400)	22' x 22' (484)	24' x 24' (576)	26' x 26' (676)
1000 psf		3'	4'	5'	6'	7'	8'
1500 psf		4' 6"	6'	7'	8'	9'	10'
2000 psf		5'	8'	8'	9'	10'	11'
2500 psf		7' 6"	8'	8'	8'	9'	10'
3000 psf		8'	8'	8'	8'	9'	10'
3500 psf		8'	8'	8'	8'	8'	8'

* Incorporated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

Isobest pier pad size **17" X 25"**

Perimeter pier pad size **N/A**

Other pier pad sizes (required by the mfg.) _____

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening _____ Pier pad size _____

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)

Manufacturer **OLIVER TECH**

Longitudinal Stabilizing Device w/ Lateral Arms

Manufacturer **OLIVER TECH**

POPULAR PAD SIZES

Pad Size	Sq. ft.
16 x 16	256
18 x 18	324
18 1/2 x 18 1/2	342
16 x 22.5	360
17 x 22	374
13 1/4 x 26 1/4	348
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	446
24 x 24	576
26 x 26	676

ANCHORS

4 ft **X** 6 ft

FRAME TIES

within 2' of end of home spaced at 5' 4" oc

OTHER TIES

Number

Sidewall _____
Longitudinal _____
Marriage wall _____
Shearwall _____

COLUMBIA COUNTY PERMIT WORKSHEET

Permit Number

Date 6/26/23

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to 1500 psf or check here to declare: 1000 lb. soil without testing.

X 1700

X 1700

X 1700

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations
2. Take the reading at the depth of the footer
3. Using 500 lb. increments, take the lowest reading and round down to that increment

X 1700

X 1700

X 1700

TORQUE PROBE TEST

The results of the torque probe test is 265 inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 5 foot anchors

Note: A state approved lateral arm system is being used and 4 ft anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may require anchors with 4000 lb. building capacity.

Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

ROY M. HARVEY

Installer Name

Date Tested

6/23/23

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. 43

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank Pg. 45

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply system. Pg. 44

Site Preparation

Debris and organic material removed YES
Water drainage: Natural Swale Pad X Other

Fastening multi-wide units

Floor Type Fastener: LAGS Length: 6" Spacing: 18" oc
Walls Type Fastener: NAILS Length: 3" Spacing: 6" oc
Roof Type Fastener Length: Spacing: FULL ROOF CAP
For used homes a min. 30 gauge, 8" wide galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2' on center on both sides of the centerline.

Gasket/Weatherstripping Requirements

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials

Type gasket: FOAM
Pg. FACTORY INSTALLED

Installed:
Between Floors Yes X
Between Walls Yes X
Bottom of ridgebeam Yes X

Weatherproofing

The bottomboard will be repaired and/or taped. Yes X Pg. SU.58
Siding on units is installed to manufacturer's specifications. Yes
Fireplace chimney installed so as not to allow intrusion of rain water. Yes

Miscellaneous


Skirting to be installed. Yes X No
Dryer vent installed outside of skirting. Yes X N/A
Range downflow vent installed outside of skirting. Yes N/A
Drain lines supported at 4 foot intervals. Yes X
Electrical crossovers protected. Yes X
Other

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature

Date 6/26/23

1500 LB SOIL.....28' x48'
 I BEAM PADS.....17" X 25"..... 7' o/c
 HOST BEAM.....17" X 25".....6' o/c
 OLIVER TECH STABILIZING SYSTEM
 4' ANCHORS @ 5'4" OR LESS




- NOTES: (1. COLUMN SUPPORT PIERS MAY BE WITHIN 8" OF OPENINGS GREATER THAN 48"
- (2. ADDITIONAL PIERS ARE REQUIRED AT EACH SIDE OF EXTERIOR DOOR OPENINGS.
- (3. THIS IS A TYPICAL DRAWING FOR THIS MODEL. SPACING MAY BE DIFFERENT IF MAX. SPACING IS NOT EXCEEDED.

- ☒ COLUMN SUPPORT PIERS
- ☐ 17 1/2" X 25 1/2" BASE PAD

SPACING FOR 1500 PSF SOIL WITH 17 1/2" X 25 1/2" BASE PAD
 MAXIMUM SPACING FOR THE I-BEAM PIERS IS 87"

	1	3	PRINT NUMBER 48E3H(4)
	2	4	
	REVISIONS DWD by: RUTENOUR		
	DATE SCALE		

Prestige Home Centers



*Homes Designed, Built & Serviced
By NOBILITY HOMES*

MANUFACTURED IN ACCORDANCE WITH STANDARDS DEVELOPED AND ENFORCED BY HUD. DUE TO OUR CONTINUING PROGRAM OF PRODUCT IMPROVEMENT, PRICES AND SPECIFICATIONS ARE SUBJECT TO CHANGE WITHOUT NOTICE. SOME ITEMS SUCH AS TIRES, RIMS, AXLES AND HITCHES MAY HAVE BEEN RECYCLED AFTER INSPECTION FOR SAFETY AND APPEARANCE. ALL DIMENSIONS ARE NOMINAL.

Prestige- SMARR

License Number: IH / 1122397 / 1 Name: ROY HARVEY

Order #: 5860	Label #: 101314	Manufacturer:	(Check Size of Home)
Homeowner:	Year Model:		Single _____
Address:	Length & Width:		Double _____
City/State/Zip:	Type Longitudinal System:		Triple _____
Phone #:	Type Lateral Arm System:		HUD Label #:
Date Installed:	New Home: _____ Used Home: _____		Soil Bearing / PSF:
Installed Wind Zone:	Data Plate Wind Zone:		Torque Probe / in-lbs:
			Permit #:

Note:



STATE OF FLORIDA
INSTALLATION CERTIFICATION LABEL

101314

LABEL #

DATE OF INSTALLATION

ROY HARVEY

NAME

IH / 1122397 / 1

5860

LICENSE #

ORDER #

CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS
IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325
AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.

INSTRUCTIONS

PLEASE WRITE DATE OF
INSTALLATION AND AFFIX
LABEL NEXT TO HUD LABEL.
USE PERMANENT INK PEN
OR MARKER ONLY.
COMPLETE INFORMATION
ABOVE AND KEEP ON FILE
FOR A MINIMUM OF 2 YEARS.
YOU ARE REQUIRED TO
PROVIDE COPIES WHEN
REQUESTED.