



Mobile Home Permit Worksheet

Installer : Gary Brock

License # ih1138289

Address of home
being installed

175 SW Bessie Glen
Lake City FL 32024
CHAMPION 44 x 23'4"


Manufacturer

NOTE: If home is a single wide fill out one half of the blocking plan
If home is a triple or quad wide sketch in remainder of home


I understand Lateral Arm Systems cannot be used on any home (new or used)
where the sidewall ties exceed 5 ft 4 in.

Installer's initials GB

Typical pier spacing



Show locations of Longitudinal and Lateral Systems
(use dark lines to show these locations)



Permit Number: _____ Date: _____

New Home Used Home

Home installed to the Manufacturer's Installation Manual

Home is installed in accordance with Rule 15-C

Single wide

Wind Zone II

Wind Zone III

Double wide

Installation Decal #

Triple/Quad

Serial #

123614
FL26100PHA16793A13

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" X 24" (576)*	26" x 26" (676)
✓ 1000 psf	3'	4'	5'	6'	7' ✓	8'	
1500 psf	4'6"	6'	7'	8'	8'	8'	
2000 psf	6'	8'	8'	8'	8'	8'	
2500 psf	7'6"	8'	8'	8'	8'	8'	
3000 psf	8'	8'	8'	8'	8'	8'	
3500 psf	8'	8'	8'	8'	8'	8'	

*interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size

24x24

Perimeter pier pad size

16x16

Other pier pad sizes
(required by the mfg.)

Draw the approximate locations of marriage
wall openings 4 foot or greater. Use this
symbol to show the piers.

List all marriage wall openings greater than 4 foot
and their pier pad sizes below.

Opening

Pier pad size

8'

24 x 24

4 ft X 5 ft

ANCHORS

FRAME TIES

within 2' of end of home
spaced at 5' 4" oc

OTHER TIES

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)

Manufacturer Oliver

Longitudinal Stabilizing Device w/ Lateral Arms

Manufacturer Oliver

Number

Sidewall 9
Longitudinal 4
Marriage Wall 10
Shear Wall 4



Mobile Home Permit Worksheet

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to _____ psf or check here to declare 1000 lb. soil without testing.

X _____

X _____

X _____

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X _____

X _____

X _____

TORQUE PROBE TEST

The results of the torque probe test is ²⁸⁶ inch pounds or check here if you are declaring 5' anchors without testing _____. A test showing 275 inch pounds or less will require 5' anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5' anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may require anchors with 4000 lb. holding capacity.

Installer's initials **GB**

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name **GARY BROCK**

Date Tested _____

ELECTRICAL

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. ¹⁵ _____

PLUMBING

Connect all sewer drains to an existing sewer tap or septic tank. Pg. ¹⁵ _____

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. ¹⁵ _____



Permit Number: _____

Date: _____

Site Preparation

Debris and organic material removed

Water drainage: Natural _____ Swale _____ Pad Other _____

Fastening multi wide units

Floor- Type Fastener: **3x8x6** Length: **6** Spacing: **18**

Walls- Type Fastener: **3x8x6** Length: **6** Spacing: **24**

Roof- Type Fastener: **3x8x6** Length: **6** Spacing: **18**

For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials **GB**

Type gasket-----**Foam**

Pg. **14**

Installed:

Between Floors-----Yes

Between Walls-----Yes

Bottom of ridge beam---Yes

Weatherproofing

The bottom board will be repaired and/or taped.-----Yes Pg. **_____**

Siding on units is installed to manufacturer's specifications.-----Yes

Fireplace chimney installed so as not to allow intrusion of rain water.---Yes **_____**

Miscellaneous

Skirting to be installed.-----Yes No **_____** N/A **_____**

Dryer vent installed outside of skirting.-----Yes No **_____** N/A **_____**

Range downflow vent installed outside of skirting.---Yes No **_____** N/A **_____**

Drain lines supported at 4' intervals.-----Yes No **_____** N/A **_____**

Electrical crossovers protected.-----Yes No **_____** N/A **_____**

Other:


Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer's Signature

Date

11/21/25

end to end flip- all measurements from hitch end



hitch end

- COLUMN BLOCKING
SEE SOIL BEARING CAPACITY CHARTS FOR PAD SIZE
- BLOCKING

1) ALL EXTERIOR DOORS, BAY WINDOWS, RECESSED
SIDEWALLS AND EXTERIOR WALL OPENINGS 48" OR
GREATER. WILL REQUIRE BLOCKING ON EACH SIDE.