	Mobile Home Permit Worksheet	Application Number	:_5730	6	Date:	
Installer :	homas Jennings License # IH 1025176	New Home	Used Home			
Address of hom being installed		Home is installed Single wide	o the Manufacturer's d in accordance with	Rule 15-C	[	3
Manufacturer	Jacobsen Length x width 32' × 62'	Double wide	Wind Zone Installation		Wind Zone III 94160	2
NOTE: If I	home is a single wide fill out one half of the blocking plan home is a triple or quad wide sketch in remainder of home Lateral Arm Systems cannot be used on any home (new or used)	Triple/Quad	Serial #		7900 AB	
where the sic	Installer's initials	Load Footer	16" x 16"		22" x 22" 24" X 24 (484)* (576)* 6' 7' 8' 8'	" 26" x 26" (676)
	longitudinal (use dark tines to show these locations)	2000 psf 2500 psf 3000 psf 3500 psf	6' 8' 7' 6" 8' 8' 8' 8' 8' Rule 15C-1 pier spacing	8' 8' 8' 8'	8, 8, 8, 8, 8, 8, 8, 8, 8, 8, 8, 8, 8, 8	8' 8' 8' 8'
		I-beam pier pad s Perimeter pier pa Other pier pad si (required by the r	PIER PAD SIZES size ad size  Zes Trifg.)	(36"	16 x 16 16 x 18 18.5 x 18.5 16 x 22.5 17 x 22 13 1/4 x 26 1/	Sq In 256 288 342 360 374
	matthage wall piers within 2' of end of home per Rule 15C	wall open symbol to	approximate location ings 4 foot or greater show the piers. wall openings greater d sizes below.	. Use this	20 x 20 17 3/16 x 25 3/ 17 1/2 x 25 1/ 24 x 24 26 x 26	2 446 576 676
g Re	Building See Attached Inthony Islan Plans	Opening 62"	Pier pad s		FRAME T within 2' of end of spaced at 5' 4" of	of home
3 Com	of Florith 12-02-2022	Longitudinal Sta Manufacturer	DOWN COMPONENTS abilizing Device (LSi abilizing Device w/ L	D)	OTHER TIL	

## **Mobile Home Permit Worksheet**

	POCH	ET PENETROMETE	ER TEST	
The pocket pen or check here to	etrometer tests declare 1000	s are rounded down to the line of the line	to /500 psf out testing.	
х_	1500	x 1500	x <u>///</u>	70
	POCKET PE	NETROMETER TES	TING METHOD	Southy Building
1		imeter of the home a		Plans Reviewed
1		ading at the depth of		for Code Compliance
3	3. Using 500 lb reading and	o. increments, take th I round down to that	ne lowest increment.	diste of Florid
x <u>/</u>	500	x <u>/5 00</u>	x 150	o
		ORQUE PROBE TE	ST	7
here if you are d	eclaring 5' and	test is 2 95 hors without testing ss will require 5 foot	inch pounds or ch . A test anchors.	eck
anchors anchors reading i	are allowed at are required at s 275 or less a	l arm system is being the sidewall locations all centerline tie poin nd where the mobile 000 lb holding capace Ins	s. I understand 5 nts where the torq	ue test
ALL TESTS	S MUST BE PE	RFORMED BY A LI	CENSED INSTAL	LER
Installer Name				
Date Tested	l	smas Jenni 1/17/2022		
		Electrical		

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. 54

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.  $\mathbf{S}^{\mathbf{q}}$ 


Connect all sewer drains to an existing sewer tap or septic tank. Pg. 5 3

Plumbing

54

	Site Preparation
Site Preparation  Debris and organic material removed Water drainage: Natural Swale Pad Other  Fastening multi wide units  Floor: Type Fastener: Legs Length: 3/x/ Spacing: 20 " Walls: Type Fastener: Legs Length: 3/x/ Spacing: 32 " For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.  Gasket (weatherproofing requirement)  I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.  Installer's initials  Type gasket Four Between Floors Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Between Walls Yes Bottom of ridgebeam Yes Between Walls Yes Bottom of rain water. Yes Afficient on the proof of the control of the	
	Fastening multi wide units
Walls:	Type Fastener: Sums Length: 3" Spacing 32" Type Fastener: Less Length: 3" Spacing 32" For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with solve
Site Preparation  Debris and organic material removed Water drainage: Natural Swale Pad Other  Fastening multi wide units  Floor: Type Fastener: Lags Length: 3/x/ "Spacing: 20" Length: 3/x/ "Spacing: 32" Spacing:	
of tape v	will not serve as a gasket.  Installer's initials  Installed:  Between Floors  Between Walls (Fes.)
Siding of	omboard will be repaired and/or taped. Yes . Pg. 28
Debris and organic material removed Water drainage: Natural Swale Pad Other  Fastening multi wide units  Fastening multi wide units  Fastening multi wide units  Fastening multi wide units  Foor: Type Fastener: Lass Length: 3' Spacing: 32' Length: 3' Spacing: 32' Length: 3' Spacing: 32' For used homes a min. 30 gauge, 8' wide, galvanized metal strip will be centered over the peak of the roof and fastened with qalv. roofing nails at 2" on center on both sides of the centerline.  Gasket (weatherproofing requirement)  I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.  Installer's initials  Type gasket Foam Installed:  Between Floors Between Walls Yes Bottom of ridgebeam Tes  Weatherproofing  The bottomboard will be repaired and/or taped. Yes Between Walls as a not to allow intrusion of rain water. Yes NA  Miscellaneous  Skirting to be Installed Yes No NA  Range downflow vent installed outside of skirting. Yes NA  Range downflow vent installed outside of skirting. Yes NA  Range downflow vent installed outside of skirting. Yes NA  Range downflow vent installed outside of skirting. Yes NA  Installer verifies all information given with this permit worksheet	
Site Preparation  Debris and organic material removed Water drainage: Natural Swale Pad Other  Fastening multi wide units  Floor: Type Fastener: Least Length: 3/1/2 Spacing: 20 " Walls: Type Fastener: Least Length: 3/1/2 Spacing: 32 " For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.  Gasket (weatherproofing requirement)  I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.  Installer's initials  Type gasket  Pg. 28  Weatherproofing  The bottomboard will be repaired and/or taped. Set weet Walls Between Floors Between Floors Between Walls Between Floors Between Walls Between Floors Between Walls Between Floors Between Floors Between Floors Between Walls Between Floors Between Floors Between Walls Between Floors Between Floors Between Floors Between Walls Between Floors Between Walls Between Floors Between Floors Between Floors Between Floors Between Floors Betwee	
-lectrica	
=lectrica	


Installer Signature




# PERMIT APPLICATION/MANUFACTURED HOME INSTALLATION ATTACH ENGINEERING FLOOR PLANS AND PAGES REFERENCED FROM MANUAL TO THIS SHEET THIS FORM NOT APPLICABLE IN FLOOD ZONES



DATE:	11/17/2022					The state of the s						
APPLICANT:	JEAN MARI	RIE LUPKOWSKI DEALER/INSTALLER NAME:						THOMAS G. JENNINGS				
SITE LOCATION:	3464 SW CR 138 FORT WHITE, FL 32038 LICENSE NUMBER:								IH1025176			
PHONE NUMBER:						FA	X NUMBER:					
MANUFACTURER:	JACO	DBSEN		INSTALLA	TION DEC	CAL NUMB	ER:					
SERIAL NUMBER:	JACFL37900A	B IN	STALLATIO	N STANDAR	D USED: (	CHECK ONE)	MANUAL	<b>-</b>	15C	/		
ROOF LOAD:	5 WIND ZONE	III NUMBER OF	SECTIONS:	2	WIDTH:	32'	LENGTH:	62'	YEAR:	2022		
SITE PREPARATION	ON:				_		_					
DEBRIS & ORGANIC	MATERIAL REMOV	AL: YES	_	COMPACT	ED FILL:	YES	_		PAGE:	1		
WATER DRAINAGE	: NATURA	L SWALE		PAD	$\checkmark$	OTHER	- -	_	PAGE:	1		
FOUNDATION:												
LOAD BEARING SO	IL CAPACITY:	1500	2	OR ASSUI	MED 1000	PSF			PAGE:	6		
FOOTING TYPE:	POURED IN PLACE	PRECAST		_ABS SIZE	& THICKN	NESS	17.5" X	25" X 1"	PAGE:	7		
I-BEAM OR MAINRA	AIL PIERS:	SINGLE TIERED:	<b>Y</b>	_	DOUBLE 1	NTERLO	CK:		PAGE:	17-18		
SIZE OF PIERS:	8" X 8" X 16"		PLACE	EMENT OF C	/C:		6'		PAGE:	9-11		
PERIMETER PIER B	LOCKING: SIZE	8" X 8" X 16"	PLACE	EMENT OF C	/C:		6'	e •	PAGE:	9		
RIDGE BEAM SUPPO	ORT BLOCKING:	SIZE 8" X 8"	" X 16"	_ 1	NUMBER:	8	LOCATION	C, D	PAGE:	18		
RIDGE BEAM SUPPO	ORT FOOTER:	SIZE 16" X 18"		1	TUMBER: _	88	LOCATION	C, D	PAGE:	17		
CENTER LINE BLOC		MBER:4	_	LOCATIO	NS:	A	2		PAGE:	27		
	A) 25" X 35"	C) 17" X 25"	D)	18.5" X	18.4"							
SPECIAL PIER BLOC	KING: REQUIRED (	FIREPLACE, BAY WIN	DOW, ETC)		YES		NO		PAGE: _	19		
MATELINE OF MUL	TIPLE UNITS:	MATING GASKET:		_ TYPE USE	D:	FO	AM	ā.	PAGE:	28		
FASTENERS:	ROOFS TYPE 8	₹ SIZE: 3/8" X 6"		SPACING:	20		O/C:		PAGE:	7		
	ENDWALLS TYPE 8	& SIZE: #8 X 3"		SPACING:	32	2"	O/C:		PAGE:	6		
ANCHORS:	FLOORS TYPE 8	≿ SIZE: <u>3/8" X 6"</u>	•	SPACING: _	20	)"	O/C:		PAGE: _	5		
	25 ULTIMATE LOAD:	<b>E</b>		4000# WC	RKING LO	DAD-			PAGE:	28		
	BE TORQUE VALUE:		: (275 IN, LB)	S. OR LESS =					-			
	-	ON OR FOOTER TO B	E		-	•	HEIGHT 24	" OR LESS	PAGE:	14		
	ER OF FRAME TIES:		5'4" O/C	•	-	OF STRAP	45	DEGREES	_	37		
NUMBER OF OVER I	ROOF TIES: (IF REQ		N/A	_			10		PAGE:	N/A		
NUMBER OF SIDEW	ALL ANCHORS:	ZONE II	<b>Z</b>	- 2	ONE III				PAGE:	29		
ENDWALL/LONGITU	JDINAL ANCHORS:	MM	ZONE II	_ <u>MM</u>	-	ZONE III	PLEASE SEE B	TINITE MAN	_	37		
NUMBER OF CENTE	RLINE ANCHORS:	4	te .	F STABILIZ		- 1	6		PAGE:	66		
VENTS REQUIRED F	OR UNDERPINNING	(1 SF/150 SF OF FLO			JMBER:	2	3		PAGE:	63		
		G. JENNINGS		TTEST THA	-			IE USE	l=			
THIS INSTALLATION	MANUAL AND THE	ABOVE INFORMATI										
11		1										
Thon	SIGNATURE	/	_	$\overline{}$								
_	(-12)	do	(	PIK								
	111111111111111111111111111111111111111		COUNTY OF	A-16	4	SECONDARIO D	I.V.	1	71			
THE FOREGOING IN	A	KNOWLEDGED BEFO				DAY O	- Ly-se-	<b>se</b> ,:	0000	2		
RX 11/00/0	s G. Jennin		IS ()PI	ERSONALLY	KNOWN ?	IO ME OR	()HAS	PRODUCED				
. 1 1		AS IDENTIFICATION.		1		ý.	1 3000	1/1	MBERLY W	ATKING		
11	n /	\ 11/		1/1	1 , 1	1.1	A	6.4		# GG 288786		
Was h	a. V. L.	hotel	- 0	K	1.1.)	HK	10000000000000000000000000000000000000	207 -		агу 7, 2023		
1 all	NOTARYPUBLIC	W V		MINACHA	MAR	CU VM	OR PRINTINA		THE RESERVE OF THE PERSON NAMED IN	blic Underwriters		



REFER TO 5U-01-0020, SU-01-0021, AND OTHER DETAILS IN THE SET-UP MANUAL FOR MAXIMUM HEIGHT (THIS IS NOT DESIGNED, NOR INTENDED, TO BE A STILT FOUNDATION)



### **JACOBSEN HOMES**

PO BOX 368, 600 PACKARD CT. **SAFETY HARBOR, FLORIDA 34695** 

(727) 726-1138

www.jachomes.com

COLUM	N INFO.	TABLE	COL	U <b>MIN P</b>	AD - M	IN. SIZ	<b>ES</b> (sq.	. in.)
COL. NUM.	SPAN	LDAD (IN POUNDS)	1000 paf 601L	1500 per 5011.	2000 par 50K	5200 5200	3000 and	3500 par 50).
$\Diamond$	12'-4"	4295	618	412	309	247	247	247
$\triangleleft$	12'-4"	4295	618	412	309	247	247	247
$\triangleleft$	5'-O"	3375	486	324	243	194	194	194
<b>◆</b>	5'-1"	3375	486	324	243	194	194	194
<b>(5)</b>	0"	0	0	0	0	0	0	0
<b>(5)</b>	0"	D	o	0	O	0	O	0
$\langle i \rangle$	O"	D	0	D	D	o	0	0
	0"	0	D	0	0	D	0	0
	0"	0	o	D	0	O	D	0
	0"	0	(o	0	D	0	0	0

#### WARNING:

INSTALLING A MANUFACTURED STRUCTURE/BUILDING CAN BE EXTREMELY DANGEROUS. ONLY QUALIFIED PERSONNEL SHOULD ATTEMPT TO INSTALL A MANUFACTURED STRUCTURE/BUILDING. IMPROPER PROCEDURES AND/OR TECHNIQUES COULD RESULT IN SERIOUS INJURY OR DEATH. IN ADDITION TO THE DANGER TO PERSONNEL, IMPROPER SETUP/INSTALLATION COULD RESULT IN EXTENSIVE/COSTLY DAMAGE TO THE BUILDING/STRUCTURE. NEVER ATTEMPT INSTALLATION IF YOU ARE NOT QUALIFIED AND/OR DO NOT HAVE THE PROPER TOOLS AND/OR EQUIPMENT.

#### **CAUTION:**

MANUFACTURED BUILDINGS/STRUCTURES CAN WEIGH SEVERAL TONS. IT IS VERY IMPORTANT THAT ALL PERSONNEL, ON THE JOB SITE, BE QUALIFIED AND PROPERLY/ADEQUATELY TRAINED. A STATE LICENSED SETUP CONTRACTOR IS REQUIRED TO BE RESPONSIBLE FOR ALL SAFETY INITIATIVES, PROGRAMS, POLICIES, AND/OR PROCEDURES THAT MAY BE MANDATED BY OSHA AND/OR ANY OTHER LOCAL, STATE, AND/OR FEDERAL CODES AND/OR REQUIREMENTS. THE CONTRACTOR SHALL INSURE/REQUIRE THAT SAFE AND PROPER TECHNIQUES ARE UTILIZED.

#### NOTES:

- REFER TO THE MODEL APPROVAL FOR PLAN SPECIFIC INFORMATION.
- REFER TO THE JACOBSEN HOMES SETUP MANUAL AND ADDENDUM FOR COMPLETE INSTALLATION INSTRUCTIONS. PIERS CAN BE RELOCATED AND/OR SPANS INCREASED PER THE SETUP MANUAL.
- REFER TO SU-DI-0005 FOR ADDITIONAL PIER REQUIREMENTS.
- 4. REFER TO THE APPROVED FLOOR PLAN FOR SHEARWALL LOCATIONS AND LOADS.
- 5. REFER TO AD-TD-100 FOR SHEARWALL APPLICATIONS AND TIE-DOWNS.
- REFER TO THE APPROVED FLOOR PLAN FOR SPECIFIC COLUMN LOCATIONS, COLUMN PIERS SHALL BE LOCATED WITHIN 6" OF EITHER SIDE OF THE COLUMN, ADDITIONAL PIERS MAY BE REQUIRED ALONG THE MATING LINE, SEE THE SETUP MANUAL FOR SPECIFICS.
- ALL 184" WIDE FLOOR SYSTEMS REQUIRE PERIMETER AND MATING LINE BLOCKING.
- ALL 2x6 FLOOR SYSTEMS WIDER THAN 144" REQUIRE PERIMETER AND MATING LINE BLOCKING.
- ANY SIDEWALL AREA WITH A HOST BEAM OR A STRUCTURAL ATTACHMENT SHALL HAVE PIERS AND ANCHORS SPACED NO FURTHER THAN 48" O.C. MAXIMUM. SOME WIND ZONE AREAS MAY REQUIRE CLOSER INSTALLATION, REFER TO THE JACOBSEN HOMES SETUP MANUAL FOR SPECIFICS (SEE SU-01-0005 AND SU-01-000B). WHEN THE ATTACHED STRUCTURE HAS FOURTH WALL CONSTRUCTION OR IS DESIGNED AND CONSTRUCTED TO BE SELF SUPPORTING, THESE ADDITIONAL PIERS AND ANCHORS ARE NOT REQUIRED.
- MAX. PIER SPACING ON 8" I-BEAM IS 96". MAX. PRIER SPACING ON 10" OR 12" I-BEAM IS 120". SEE NOTE 4 ON PAGES SU-01-0023 THROUGH SU-01-0026.

MINIMUM PIER PAD		Ϋ́	I-BE	AM PIE	R SPA	CING			MATIN	LINE	PIER S	PACING PERIMETER PIER SPACING							
9	SIZE (sq.in.)				3500 per 501L	1000 par 601L			2500 per 5011	3000 per 501L	3500 per 501L	1000 per 501.	1500 par 501.	5000	2500 par 501L	3000 9000	3500 par 500		
Â	256 sq. in.	30	48 1/2	66 1/2	85	103*	N1D NID	24	40	40	40	40	40	48	96	96	96	96	96
<b>B</b> )	342.25 sq. ln.	42	66 1/2	90 1/2	115+ NIO	N10	NID	24	40	40	40	40	40	48	96	96	96	96	96
(C/	396 sq. ln.	49	77 1/2	105 1/2* NIO	NID	N10	N1D NID	24	40	40	40	40	40	48	96	96	96	96	96
(D)	400 sq. In.	49 1/2	78 1/2	107 1/2+ NID	N1O NIO	N1D N10	N1D N1D	24	40	40	40	40	40	48	96	96	96	96	96
(E)	432.875 sq. in.	54	85	116+ NIO	N10	N10	N1D NID	48	48	48	48	48	48	96	96	96	96	96	96
( <b>F</b> )	576 sq. ln.	74	115+ NIO	N1D NIO	N1O N1O	N10	N1D NID	48	48	48	48	48	48	96	96	96	96	96	96
( <b>G</b> /	676 sq. in.	87 1/2	N10	N10	N1D	N1D NID	N1D NID	48	48	48	48	48	4B	96	96	96	96	96	96


COPYRIGHT @ 2013, JACOBSEN HOMES, SAFETY HARBOR, FLORIDA, ALL RIGHTS RESERVED.

**HUD WIND ZONE - 3** HUD WIND EXPOSURE CATEGORY . C 36539 - PAGE 2 OF 2

Ŧ IS PROVIDED AS A COURTOUSY ONLY. THE LICENSED SET-UP VIEW THIS DETAIL AND VERIFY COMPLIANCE. THE LICENSED I IS RESPONSIBLE AND LIABLE FOR ALL INSTALLATION. SET-UP MANUAL FOR I A STILT FOUNDATION) IN THE 9 OTHER DETAILS II, NOR INTENDED, THIS BLOCKING DIAGRAM I CONTRACTOR SHALL REV SET-UP CONTRACTOR TO 5U-01-0020, (THIS

REFER TO AD-TD-0250 THROUGH AD-TD-0254 FOR COLUMN ANCHOR SIZES.

The Imperial





<u>NGTE:</u>

CHEEN WITH YOUN BALESPERSON
TO INIATIEY CIPTIONAL ITEMS
THAT ARE UN THIS PRINT,

**32' X 62'** 1,902 SQUARE FEET

600 Packard Court Safety Harbor, Florido 34695 Telephone (727) 726-1138

WWW.jachomes.com/Floor-Plans

Model IMP-46022W-36539

2020

(ALL SIZES ARE APPROX.)

© 09-23-19