Mobile Home Permit Worksheet Installer: Roman Ryan Noris License # Address of home being installed 16432 Home Length x width Manufacturer NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in. Installer's initials Typical pier spacing Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations) Iongitudinal Building Reviewed for Code Compliance ! 02-07-2022 Pare of Florid

pplication	Numbe	er:			Date):	
New H	ome		Used Home	Ø			
			nufacturer's Ins ordance with Ru		lanual	4	_
Single	wide		Wind Zone II	X	Wind Zon	e III 🗀	l
Double	wide	K	Installation De	cal # _	8029		
Triple/0	Quad		Serial #	DHGA	1200	21025	SAB
		PIER SE	PACING TABLE	E FOR USI	ED HOME	s	
Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" X 24" (576)*	26" x 26" (676)
1000	psf	3'	4'	5'	6'	7'	8'
1500		4' 6"	6'	7'	8'	8'	8'
2000		6'	8'	8'	8'	8'	8'
2500	psf	7' 6"	8'	8'	8'	8'	8'
3000	nof	01	01	01	01	01	01

interpolated from Rule 15C-1 pier spacing table.

DIE	D D	AD	CIT	
PIE	KP	ALI	SIZ	-5

I-beam pier pad size

3500 psf

17.5×25.5

Perimeter pier pad size

Other pier pad sizes (required by the mfg.)

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening Pier pad size

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)
Manufacturer Longitudinal Stabilizing Device w/ Lateral Arms Manufacturer 11-0/ V 071

POPULAR PAD SIZES

Pad Size	Sq In
16 x 16	256
16 x 18	288
18.5 x 18.5	342
16 x 22.5	360
17 x 22	374
13 1/4 x 26 1/4	348
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	446
24 x 24	576
26 x 26	676

ANCHORS 4 ft 5 ft

FRAME TIES

within 2' of end of home spaced at 5' 4" oc

OTHER TIES

Sidewall Longitudinal Marriage wall Shearwall



Mobile Home Permit Worksheet

POCKET PENETROMETER TEST The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb. soil without testing. x 1000 X 1000 X 1000 POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. Reviewed 2. Take the reading at the depth of the footer. for Code Compliance 3. Using 500 lb. increments, take the lowest reading and round down to that increment. X 1900 X/000 x 1000 TORQUE PROBE TEST The results of the torque probe test is inch pounds or check here if you are declaring 5' anchors without testing . A test showing 275 inch pounds or less will require 5 foot anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb belding capacity. Installer's initials ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name 1-27-22 Date Tested Electrical Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between mult-wide units. Pg. 106-109

Plumbing


Connect all sewer drains to an existing sewer tap or septic tank. Pg. 109-107

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg./64-107

	Site Preparation nd organic material removed
	ainage: Natural Swale Pad Other
	Fastening multi wide units
Floor: Walls: Roof:	Type Fastener: Length: Length: Spacing: Length: Spacing: Spacing: Length: Length: Spacing: Length: Spacing: Length: Length: Length: Spacing: Length: Length: Length: Length: Spacing: Length: Leng
	Gasket (weatherproofing requirement)
homes ar a result o of tape w	and a properly installed gasket is a requirement of all new and used not that condensation, mold, meldew and buckled marriage walls are of a poorly installed or no gasket being installed. I understand a strip will not serve as a gasket. Installer's initials
Type gas Pg. 7	Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes
	Weatherproofing
Siding or	omboard will be repaired and/or taped. Yes . Pg. /S-c units is installed to manufacturer's specifications. Yes chimney installed so as not to allow intrusion of rain water. Yes
	Miscellaneous
Dryer ver Range do Drain line	o be installed. Yes No nt installed outside of skirting. Yes N/A ownflow vent installed outside of skirting. Yes N/A es supported at 4 foot intervals. Yes I crossovers protected. Yes

Installer Signature

Date / - 27 - 20



Order #: 5288 Label #: 88029	Manufacturer:	(Check Size of Home)
Homeowner:	Year Model:	Single
Address:	Length & Width:	Double
City/State/Zip:	Type Longitudinal System:	HUD Label #:
Phone #:	Type Lateral Arm System:	Soil Bearing / PSF:
Date Installed:	New Home: Used Home:	Torque Probe / in-lbs:
Installed Wind Zone:	Data Plate Wind Zone:	Permit #:

STATE OF FLORIDA INSTALLATION CERTIFICATION LABEL 88029

LABEL#

DATE OF INSTALLATION

RONALD "RYAN" NORRIS

NAME

IH / 1135009 / 1

5288

LICENSE # ORDER #
CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS
IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325
AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.

INSTRUCTIONS

PLEASE WRITE DATE OF INSTALLATION AND AFFIX LABEL NEXT TO HUD LABEL. USE PERMANENT INK PEN OR MARKER ONLY. COMPLETE INFORMATION ABOVE AND KEEP ON FILE FOR A MINIMUM OF 2 YEARS. YOU ARE REQUIRED TO PROVIDE COPIES WHEN REQUESTED.



STAFFORD



P-3764K 4-BEDROOM / 2-BATH 32 X 80 - Approx. 2254 Sq. Ft.

* All room dimensions include closelfs and agains flucture flucture are approximate.
* Transport endows are supplied to uniqued IV-0" policies for part or or