

DATE 07/08/2005

Columbia County Building Permit

PERMIT

This Permit Expires One Year From the Date of Issue

000023362

APPLICANT JOHN PAUL JONES PHONE 352 281-2450
ADDRESS 121 SW DYLAN WAY LAKE CITY FL 32025
OWNER JOHN PAUL JONES PHONE 352 281-2450
ADDRESS 121 SE CYPRESS HOLLOW GLEN LAKE CITY FL 32025
CONTRACTOR BRUCE GOODSON PHONE 755-1783
LOCATION OF PROPERTY 90E, TR ON 100, TR ON 245, 4/10 OF A MILE TL INTO PARK,
TR, THE ONLY MH FACING THE ROAD
TYPE DEVELOPMENT MH, UTILITY ESTIMATED COST OF CONSTRUCTION .00
HEATED FLOOR AREA TOTAL AREA HEIGHT .00 STORIES
FOUNDATION WALLS ROOF PITCH FLOOR
LAND USE & ZONING A-3 MAX. HEIGHT
Minimum Set Back Requirments: STREET-FRONT 30.00 REAR 25.00 SIDE 25.00
NO. EX.D.U. 0 FLOOD ZONE X DEVELOPMENT PERMIT NO.

PARCEL ID 11-4S-17-08312-000 SUBDIVISION R&R MH PARK
LOT 6 BLOCK PHASE UNIT TOTAL ACRES

IH0000702
Culvert Permit No. Culvert Waiver Contractor's License Number Applicant/Owner/Contractor
EXISTING 04-0558-E BK HD Y
Driveway Connection Septic Tank Number LU & Zoning checked by Approved for Issuance New Resident

COMMENTS: ONE FOOT ABOVE THE ROAD,
SEC 2.3.8

Check # or Cash 121

FOR BUILDING & ZONING DEPARTMENT ONLY

(footer/Slab)

Temporary Power Foundation Monolithic
 date/app. by date/app. by date/app. by
Under slab rough-in plumbing Slab Sheathing/Nailing
 date/app. by date/app. by date/app. by
Framing Rough-in plumbing above slab and below wood floor
 date/app. by date/app. by
Electrical rough-in Heat & Air Duct Peri. beam (Lintel)
 date/app. by date/app. by date/app. by
Permanent power C.O. Final Culvert
 date/app. by date/app. by date/app. by
M/H tie downs, blocking, electricity and plumbing Pool
 date/app. by date/app. by
Reconnection Pump pole Utility Pole
 date/app. by date/app. by date/app. by
M/H Pole Travel Trailer Re-roof
 date/app. by date/app. by date/app. by

BUILDING PERMIT FEE \$.00 CERTIFICATION FEE \$.00 SURCHARGE FEE \$.00
MISC. FEES \$ 200.00 ZONING CERT. FEE \$ 50.00 FIRE FEE \$ WASTE FEE \$
FLOOD ZONE DEVELOPMENT FEE \$ CULVERT FEE \$ TOTAL FEE 250.00

INSPECTORS OFFICE CLERKS OFFICE

NOTICE: IN ADDITION TO THE REQUIREMENTS OF THIS PERMIT, THERE MAY BE ADDITIONAL RESTRICTIONS APPLICABLE TO THIS PROPERTY THAT MAY BE FOUND IN THE PUBLIC RECORDS OF THIS COUNTY. AND THERE MAY BE ADDITIONAL PERMITS REQUIRED FROM OTHER GOVERNMENTAL ENTITIES SUCH AS WATER MANAGEMENT DISTRICTS, STATE AGENCIES, OR FEDERAL AGENCIES.

"WARNING TO OWNER: YOUR FAILURE TO RECORD A NOTICE OF COMMENCEMENT MAY RESULT IN YOUR PAYING TWICE FOR IMPROVEMENTS TO YOUR PROPERTY. IF YOU INTEND TO OBTAIN FINANCING, CONSULT WITH YOUR LENDER OR AN ATTORNEY BEFORE RECORDING YOUR NOTICE OF COMMENCEMENT."

This Permit Must Be Prominently Posted on Premises During Construction

PLEASE NOTIFY THE COLUMBIA COUNTY BUILDING DEPARTMENT AT LEAST 24 HOURS IN ADVANCE OF EACH INSPECTION, IN ORDER THAT IT MAY BE MADE WITHOUT DELAY OR INCONVIENCE, PHONE 758-1008. THIS PERMIT IS NOT VALID UNLESS THE WORK AUTHORIZED BY IT IS COMMENCED WITHIN 6 MONTHS AFTER ISSUANCE.

The Issuance of this Permit Does Not Waive Compliance by Permittee with Deed Restrictions.

CK# 121

PERMIT APPLICATION / MANUFACTURED HOME INSTALLATION APPLICATION

For Office Use Only Zoning Official _____ Building Official HO 7-5-05
 AP# 050695 Date Received 6/30/05 By G Permit # 23362
 Flood Zone X Development Permit N/A Zoning A-3 Land Use Plan Map Category A-3
 Comments Section 2.3.8

FEMA Map # _____ Elevation _____ Finished Floor _____ River _____ In Floodway _____

- ☐ Site Plan with Setbacks shown ☒ Environmental Health Signed Site Plan ☒ Env. Health Release
☐ Well letter provided ☐ Existing Well

Revised 9-23-04

- Property ID 11-45-17-08312-000 Must have a copy of the property deed
- New Mobile Home _____ Used Mobile Home _____ Year 1997
- Subdivision Information R+R MH Park Lot 6
- Applicant Bruce Goodson Phone # 755-1783
- Address 1505 SW CR 252B LC FL 32024
- Name of Property Owner John Paul Jones Phone# 352-281-2450
- 911 Address 121 SE Cypress Hollow Glen Lot # 6 LCFL
- Circle the correct power company - FL Power & Light - Clay Electric 32025
 (Circle One) - Suwannee Valley Electric - Progressive Energy
- Name of Owner of Mobile Home SAME AS ABOVE Phone # _____
- Address 1601 SW Dylan Way LC FL
- Relationship to Property Owner SAME
- Current Number of Dwellings on Property _____
- Lot Size _____ Total Acreage _____
- Do you : Have an Existing Drive or need a Culvert Permit or a Culvert Waiver Permit
- Driving Directions Heavy 90° E to SR 100, TR 2454, 4/10, on left, TR, only one faces Rd.
- Is this Mobile Home Replacing an Existing Mobile Home NO 250.00
- Name of Licensed Dealer/Installer Bruce Goodson Phone # 755-1783
- Installers Address 1505 SW CR 252B LC FL
- License Number TH-0000702 Installation Decal # 5437

LETTER OF AUTHORIZATION

Date: 6/30/05

Columbia County Building Department
P.O. Box 1529
Lake City, FL 32056

I Bruce B Goodson, License No. JH0000702 do hereby

Authorize John Paul Jones to pull and sign permits on my
behalf.

Sincerely,

John P. Jones

Sworn to and subscribed before me this 30th day of June, 2005


Notary Public:

Mary B. Hamilton

My commission expires: 11/18/2006

Personally Known ☒

Produced Valid Identification: _____



POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to _____ psf or check here to declare 1000 lb. soil _____ without testing.

X 1000 X 1000 X 1000

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X 1000 X 1000 X 1000

TORQUE PROBE TEST

The results of the torque probe test is 275 inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 4 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb. lifting capacity.

JS Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name _____

Date Tested _____

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. _____

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. _____

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. _____

Site Preparation

Debris and organic material removed _____
Water drainage: Natural _____ Swale _____ Pad _____ Other _____

Fastening multi wide units

Floor: Type Fastener: _____ Length: _____ Spacing: _____
Walls: Type Fastener: _____ Length: _____ Spacing: _____
Roof: Type Fastener: _____ Length: _____ Spacing: _____
For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials JS

Type gasket _____

Installed: _____

Pg. _____
Between Floors Yes _____
Between Walls Yes _____
Bottom of ridgebeam Yes _____

Weatherproofing

The bottomboard will be repaired and/or taped. Yes _____ Pg. _____
Siding on units is installed to manufacturer's specifications. Yes _____
Fireplace chimney installed so as not to allow intrusion of rain water. Yes _____

Miscellaneous

Skirting to be installed. Yes _____ No _____
Dryer vent installed outside of skirting. Yes _____ N/A _____
Range downflow vent installed outside of skirting. Yes _____ N/A _____
Drain lines supported at 4 foot intervals. Yes _____
Electrical crossovers protected. Yes _____
Other: _____

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature [Signature]

Date 6/27/05

PERMIT NUMBER

Installer Price Goodson License # TH-000702

Address of home being installed 121 SE Cypress Hollow Glen Lake #

Manufacturer Liberty Length x width 16x26

NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home

I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.

Installer's initials PS



marriage wall piers within 2' of end of home per Rule 15C

23x31 ABS Pads
4 ft Spacing
Last/Long Anchors
5 ft OC
ABS Drive Pads

New Home ☐ Used Home ☒

Home installed to the Manufacturer's Installation Manual ☐

Home is installed in accordance with Rule 15-C ☒

Single wide ☒ Wind Zone II ☒ Wind Zone III ☐

Double wide ☐ Installation Decal # 235409

Triple/Quad ☐ Serial # 5437

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)	24" x 24" (576)	26" x 26" (676)
1000 psf	3'	4'	5'	6'	7'	8'	8'
1500 psf	4'6"	6'	7'	8'	8'	8'	8'
2000 psf	6'	8'	8'	8'	8'	8'	8'
2500 psf	7'6"	8'	8'	8'	8'	8'	8'
3000 psf	8'	8'	8'	8'	8'	8'	8'
3500 psf	8'	8'	8'	8'	8'	8'	8'

* Interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size 23x31
Perimeter pier pad size 1/4

Other pier pad sizes (required by the mfg.) 1/4

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening Pier pad size

POPULAR PAD SIZES

Pad Size	Sq In
16 x 16	256
16 x 18	288
18.5 x 18.5	342
16 x 22.5	360
17 x 22	374
13 1/4 x 26 1/4	348
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	446
24 x 24	576
26 x 26	676

ANCHORS

4 ft 5 ft

FRAME TIES

within 2' of end of home spaced at 5' 4" oc

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)
Manufacturer Chloride
Longitudinal Stabilizing Device w/ Lateral Arms
Manufacturer Chloride

OTHER TIES

Sidewall Longitudinal Marriage wall Shearwall
Numbet 2
1/4
1/4

DEPARTMENT OF
CODE ENFORCEMENT
COLUMBIA COUNTY, FLORIDA

PRELIMINARY MOBILE HOME INSPECTION REPORT

DATE RECEIVED 6/20/05 BY GT

IS THE M/H ON THE PROPERTY WHERE THE PERMIT WILL BE ISSUED? _____

OWNERS NAME John Paul Jones PHONE 752-1971 CELL _____

911 ADDRESS 121 SE Cypress Hollow Glen, Lot 6

MOBILE HOME PARK R+R Lot 6 SUBDIVISION _____

DRIVING DIRECTIONS TO MOBILE HOME 90E, TR on 100, TR
on 245A, 4/10, on left,

CONTRACTOR Quality / Bruce Goodson PHONE 755-1783 CELL _____

MOBILE HOME INFORMATION

MAKE Liberty YEAR 1997 SIZE 16 X 76

COLOR Blue Grey SERIAL No. 10L25437 ✓

WIND ZONE II SMOKE DETECTOR Yes

INTERIOR: ✓
FLOORS ✓

DOORS ✓

WALLS ✓

CABINETS ✓

ELECTRICAL (FIXTURES/OUTLETS) ✓

EXTERIOR: ✓
WALLS / SIDING ✓

WINDOWS ✓ broken windows

DOORS ✓

STATUS: ✓
APPROVED ✓ WITH CONDITIONS: _____

NOT APPROVED _____ NEED REINSPECTION _____

INSPECTOR SIGNATURE Dan R NUMBER 306

