PERMIT NUMBER	No. 11 Part No. 12
Installer Brent Strickland License # IH 1104218	New Home Used Home
Installer Mobile Phone # 386-365-7043	Home installed to the Manufacturer's Installation Manual
Address of home 1714 NW TURNER AVE	Home is installed in accordance with Rule 15-C
being installed LAKK GTZ, FL, 32055	Single wide Wind Zone II Wind Zone III
Manufacturer PARTWOOD Length x width 52 x 32	Double wide Installation Decal # 88 498
NOTE: if home is a single wide fill out one haif of the blocking plan if home is a triple or quad wide sketch in remainder of home	Triple/Quad Serial # GAFL 3157AB 74940 BP 2
	Roof System: Typical Hinged
I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.	PIER SPACING TABLE FOR USED HOMES
Installer's initials 5.3.	Load Footer 16" x 16" 18 1/2" x 18 20" x 20" 22" x 22" 24" X 24" 26" x 26"
Typical pier spacing	bearing size (256) 1/2" (342) (400) (484)* (576)* (676)
laleral	1000 psf 3' 4' 5' 6' 7' 8'
Show locations of Longitudinal and Lateral Systems	1500 psf 4'6" 6' 7' 8' 8' 8'
longitudinal (use dark lines to show these locations)	2500 psf 7'6" 8' 8' 8' 8' 8'
	3000 psf 8' 8' 8' 8' 8' 8' 8' 8' 8' 8'
	* interpolated from Rule 15C-1 pier spacing table.
	PIER PAD SIZES POPULAR PAD SIZES
	I-beam pier pad size Pad Size Sq In 16 x 16 256
	Perimeter pier pad size / 6 x 18 288
	Other pier pad sizes 17 \(\frac{18.5 \times 18.5}{16 \times 22.5} \) 342
	(required by the mfg.) 17 x 22 374 13 1/4 x 26 1/4 348
	Draw the approximate locations of marriage 20 x 20 400
	wall openings 4 foot or greater. Use this symbol to show the piers.
narriage well piers willhin 2' of end of home pel Rule 15C	24 x 24 576
	List all marriage wall openings greater than 4 foot 26 x 26 676 and their pier pad sizes below.
	Opening Pier pad size
	4 ft 5 ft
County Building Inthony Islan	FRAME TIES
[Minight Date Property of the	within 2' of end of home spaced at 5' 4" oc
Plans Reviewed for Code Compliance	TIEDOWN COMPONENTS OTHER TIES Number
3 Compliance 8	Longitudinal Stabilizing Device (LSD) Sidewall 20
	Manufacturer Longitudinal Longitudinal Longitudinal Marriage wall
Pare of Florida	Manufacturer Shearwall 4

PERMIT NUMBER		
POCKET PENETROMETER TEST		
The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb. soil without testing.		
$x \overline{1000}$ $x \overline{1000}$		
POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment.		
×1000 ×1000 ×1000		
TORQUE PROBE TEST		
The results of the torque probe test is inch pounds or check here if you are declaring 5' anchors without testing A test showing 275 inch pounds or less will require 5 foot anchors.		
Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials		
ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER		
Installer Name Drent Structural		
Date Tested 4-11-2022		
Electrical		
Connect electrical conductors between multi-wide units, but not to the main power		
source. This includes the bonding wire between mult-wide units. Pg		

	nd organic material removed
	Fastening multi wide units
Floor: Walls: Roof:	Type Fastener: Lags Length: Spacing: Spacing: Spacing: Type Fastener: Length: Length: Spacing: Spacing: Type Fastener: Length: Spacing: Sp
	Gasket (weatherproofing requirement)
I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket. Installer's initials	
	Weatherproofing
Siding or	omboard will be repaired and/or taped. Yes Pg In units is installed to manufacturer's specifications. Yes In chimney installed so as not to allow intrusion of rain water. Yes
	Miscellaneous
Dryer ver Range de Drain line	o be installed. YesNoNoNoNo
	ller verifies all information given with this permit worksheet is accurate and true based on the nufacturer's installation instructions and or Rule 15C-1 & 2

Site Preparation

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.

Plumbing
Connect all sewer drains to an existing sewer tap or septic tank. Pg.





MANUFACTURED HOME PERFORMANCE **VERIFICATION CERTIFICATE®**

Issue Date:

Verification:



Serial Number(s):

Date of Manufacture:

Wind Zone: Zone II



04/07/2022

IBTS's Manufactured Home Data Verification Team has researched regulatory records on the Fleetwood Homes #75-2, Alma, GA, manufactured home having the serial number(s) and date of manufacture identified below. Based on shipment records maintained by IBTS, as required by the U.S. Department of Housing and Urban Development, provided by the home manufacturer and pursuant to 24 CFR 3282,552, IBTS verifies the following home performance information listed below corresponds to the home's initial destination and the construction standards set forth in 24 CFR 3280 at the time the home was labeled.

GAFL375A/B 74940 BP21

06-13-2003

Roof Load Zone: South



Thermal Zone: Zone 1




Verification Provided by the Institute for Building Technology and Safety

All. le. Gomani

Chief Executive Officer

DISCLAIMER: This information is applicable only to the home having serial numbering and date of manufacture noted above. IBTS provides this verification based on the production reports provided by the home manufacturer and the zone requirements in effect at the time the home was labeled by the home manufacturer. IBTS makes no representations beyond those set forth herein and is not liable for modifications to the home's construction or subsequent home moves that may affect the home performance information verified above.

> The Institute for Building Technology and Safety (a nonprofit organization)





Plans
Reviewed for Code
Compliance

	N Regis. No. Title Number
GAFL375A74940BP21 2004 BRIT HS 52'	89385989
Registered Owner: Date of Issue	
	interest in the described vehicle is her
JESSE WAYNE HIPPS	By
15103 SE 17TH AVE	Title
STARKE FL 32091	Dute
	IMPORTANT INFORMATION
	When ownership of the vehicle descri- transferred, the seller MUST complete
	Transfer of little by Seller Section at t
Mail To: Maideu none	the certificate of title.
II MUEN HORE	Upon sale of this vehicle, the seller m the notice of sale on the reverse side
LINDSAY RAE KANZLER JIPPS	3. Remove your license plate from the
15103 SE 17TH AVE	4 See the web address below for mon
STARKE FL 32091	the appropriate forms required for the
	title and register the vehicle, mobile http://www.hsmv.state.fl.us/html/titlin
	nup//www.nsinv.state.n.aari
A second	
CERTIFICATI	F OF TITLE
CLITTIOATI	
	THE RESIDENCE OF SHOOT SHOULD BE SHO
	THE WATER STORY SHOP THE
Osciretar Status of Valual Manufacturier of SPORE	11/08/2012 Date

É