

From: [Lynn Hall](#)
To: [Melissa Garber](#)
Cc: [Lynn Hall](#)
Subject: Results: Permit 49012, Fischer Residence - Roof Trusses, Framing Spray Foam and Rough Electrical and Plumbing
Date: Thursday, April 18, 2024 12:30:18 PM
Attachments: [image002.png](#)
[image003.png](#)
[image004.png](#)
[image005.png](#)
[generaltesting.pdf](#)

External Sender - From: (Lynn Hall
<lhall@teamues.com>)

This message came from outside your organization.

WARNING This message has originated from an External Source. This may be a phishing email that can result in unauthorized access. Please use proper judgment and caution when opening attachments, or clicking links.

4/17 Permit 49012, Fischer Residence - Roof Trusses, Framing Spray Foam and Rough Electrical and Plumbing: FAIL S GREEN

Fail

1. HVAC not installed
2. plumbing not complete
3. No pressure on plumbing supply
4. Foam all penetrations through top plate
5. Floor trusses need tie downs per plans
6. plans show through strapping from bonus room wall to floor trusses but does not specify spacing
7. Need approved plans and truss packet to complete inspection
8. Insulation spray foam on roof deck. Do not continue insulation until Framing and MEPs pass

[Lynn Hall](#)

Administrative Assistant

BID Dept

4475 Southwest 35th Terrace

Gainesville, FL 32608

p [352-756-3853](tel:352-756-3853) | c [352-756-3853](tel:352-756-3853)



