Mobile Home Permit Worksheet	Application Number: Date:
	New Home Used Home
Address of home 269 SW mill Ln	Home installed to the Manufacturer's Installation Manual Home is installed in accordance with Rule 15-C
Address of home being installed Lake City FL 32024	Single wide Wind Zone II Wind Zone III
(1)	Double wide Installation Decal # 85442
Manufacturer Length x width Length x width NOTE: if home is a single wide fill out one half of the blocking plan	Triple/Quad Serial # WHCO 27 Le OLe GA-A
if home is a single wide in out one han of the blocking plan if home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.	PIER SPACING TABLE FOR USED HOMES
Typical pier spacing Installer's initials	Load Footer 16" x 16" 18 1/2" x 18 20" x 20" 22" x 22" 24" X 24" 26" x 26" bearing size (256) 1/2" (342) (400) (484)" (576)" (676)
2' 5'4' loberal	capacity (sq in) (257) (1000 psf 3' 4' 5' 6' 7' 8'
Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)	1500 psf 4'6" 6' 7' 8' 8' 8' 8' 2000 psf 6' 8' 8' 8' 8' 8'
— ingiliumiai	2500 psf 7' 6" 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8'
	3500 psf 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8'
	PIER PAD SIZES I-beam pier pad size 17.5 × 25.5 Pad Size Sq In
	16 ×16 256
	18.5 x 18.5 342
	Other pier pad sizes 16 x 22,5 360 (required by the mfg.) 17 x 22 374 13 1/4 x 26 1/4 348
	Draw the approximate locations of marriage 20 x 20 400 wall openings 4 foot or greater. Use this 17 3/16 x 25 3/16 441
murriage wall piers within 2' of end of home per Rule 15C	symbol to show the piers.
	List all marriage wall openings greater than 4 foot 26 x 26 676 and their pier pad sizes below.
	ANCHORS
	Opening Pier pad size 17325.5 4 ft 5 ft
county Building Inthony Islam	FRAME TIES
	within 2' of end of home spaced at 5' 4" oc
Plans Reviewed for Code Compliance 9 01-07-2022	TIEDOWN COMPONENTS OTHER TIES
	Longitudinal Stabilizing Device (LSD) Manufacturer Number Longitudinal Longitudinal
a size of Florida	Longitudinal Stabilizing Device w/ Lateral Arms Marriage wall
	Manufacturer 1101 V 6 11 Shearwall

Mobile Home Permit Worksheet

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb, soil without testing.

x 1000

X1000

x 1000

Plane

Reviewed for Code

Compliance

POCKET PENETROMETER TESTING METHOD

- 1. Test the perimeter of the home at 6 locations.
- 2. Take the reading at the depth of the footer.
- Using 500 b. increments, take the lowest reading and round down to that increment.

X1000

x 1000

x1000

TORQUE PROBE TEST

The results of the torque probe test is \$\frac{3}{8}\$ inch pounds or check here if you are declaring 5' anchors without testing . A test showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 to holding capacity.

Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

Ronald Ryan Norris

Date Tested

12.17-2021

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. (24)

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. 95

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. 15

pplication Number:	Date:	
--------------------	-------	--

Site	Prepara	tion
------	---------	------

Debris and organic material removed Water drainage: Natural Swale

Pad

Other

Fastening multi wide units

Floor: Type Fastener: Walls: Type Fastener: Type Fastener: Type Fastener: Type Fastener: Type Fastener

Length: 6

Spacing: 16 0/c
Spacing: 6 beations 3 each emi
Spacing/6 %

Type Fastener School Length: Spacing/ 1/2 For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials

Type gasket to an

Installed:
Between Floors Yes
Between Walls Yes

Bottom of ridgebeam Yes

Weatherproofing

The bottomboard will be repaired and/or taped. Yes . Pg. Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes

Miscellaneous

Skirting to be installed. Yes No
Dryer vent installed outside of skirting. Yes N/A
Range downflow vent installed outside of skirting. Yes
Drain lines supported at 4 foot intervals. Yes

N/A

Electrical crossovers protected. Yes

Other:

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature

Date 12-17-2021

Order #: 5150 Label #: 85442	Manufacturer:	(Check Size of Home)	
Homeowner:	Year Model:	Single Double Triple	
Address:	Length & Width:		
City/State/Zip:	Type Longitudinal System:	HUD Label #:	
Phone #:	Type Lateral Arm System:	Soil Bearing / PSF:	
Date Installed:	New Home: Used Home:	Torque Probe / in-lbs:	
Installed Wind Zone:	Data Plate Wind Zone:	Permit #:	

STATE OF FLORIDA INSTALLATION CERTIFICATION LABEL

85442 LABEL#

DATE OF INSTALLATION

RONALD "RYAN" NORRIS

NAME

IH / 1135009 / 1

5150

LICENSE # ORDER #
CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS
IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325
AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.

Hortor

INSTRUCTIONS

PERMANDAL APARTICAL APARENCE PROVIDE CONTROL WHEN WHEN REQUESTS.

