

Mobile Home Permit Worksheet

Installer: Bestway License # TH1104218



Address of home being installed 258NE Nounndst

Manufacturer Bestway Length x width 24' x 44'

NOTE: If home is a single wide fill out one half of the blocking plan. If home is a triple or quad wide sketch in remainder of home.

I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.

Installer's initials BS



Handwritten signature: Jeffrey [unclear]
Date: 09/27/2021

Application Number: 51638

Date: _____

New Home Used Home

Home installed to the Manufacturer's Installation Manual Home is installed in accordance with Rule 15-C

Single wide Wind Zone II Wind Zone III

Double wide Triple/Quad

Serial # _____ Installation Decal # 43905

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity (sq in)	Footer size (256)	18 1/2" x 18	20" x 20"	22" x 22"	24" x 24"	26" x 26"
1000 pft	3'	4'	5'	6'	7'	8'
1500 pft	4' 6"	6'	7'	8'	8'	8'
2000 pft	6'	8'	8'	8'	8'	8'
2500 pft	7' 6"	8'	8'	8'	8'	8'
3000 pft	8'	8'	8'	8'	8'	8'
3500 pft	8'	8'	8'	8'	8'	8'

* Interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

POPULAR PAD SIZES

Pad Size	Sq In
16 x 16	256
16 x 18	288
18.5 x 18.5	342
16 x 22.5	360
17 x 22	374
13 1/4 x 26 1/4	348
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	446
24 x 24	576
26 x 26	676

I-beam pier pad size 17x25
Perimeter pier pad size 16x16
Other pier pad sizes (required by the mfg.) _____
Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening 12'
Pier pad size 17x25

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD) Manufacturer Oliver
Longitudinal Stabilizing Device w/ Lateral Arms Manufacturer _____

OTHER TIES

Within 2' of end of home spaced at 5' 4" oc

FRAME TIES

4 ft _____ 5 ft _____

ANCHORS

Number 6
Sidewall Longitudinal Marriage wall Shearwall

Mobile Home Permit Worksheet

Application Number: _____ Date: _____

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to _____ psf or check here to declare 1000 lb. soil _____ without testing.

X _____ X _____ X _____

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X _____ X _____ X _____

TORQUE PROBE TEST

The results of the torque probe test is 295 inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity.

Installer's initials BS

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

BS Scott Strickland

Date Tested 9/10/21

Installer Name _____

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. _____

Electrical

Connect all sewer drains to an existing sewer tap or septic tank. Pg. _____

Plumbing

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. _____



Installer Signature _____ Date 9/10/21

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Other: _____

Skirting to be installed. Yes _____ No _____
 Dryer vent installed outside of skirting. Yes _____ N/A _____
 Range downflow vent installed outside of skirting. Yes _____ N/A _____
 Drain lines supported at 4 foot intervals. Yes _____
 Electrical crossovers protected. Yes _____

Miscellaneous

The bottomboard will be repaired and/or taped. Yes _____ Pg. _____
 Siding on units is installed to manufacturer's specifications. Yes _____
 Fireplace chimney installed so as not to allow intrusion of rain water. Yes _____

Weatherproofing

Type gasket Roll beam Pg. _____
 Installed: _____
 Between Floors Yes _____
 Between Walls Yes _____
 Bottom of ridgebeam Yes _____

of tape will not serve as a gasket. _____ Installer's initials BS

understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip

Gasket (weatherproofing requirement)

roofing nails at 2" on center on both sides of the centerline. _____
 Will be centered over the peak of the roof and fastened with galv. _____
 For used homes a min. 30 gauge, 8" wide, galvanized metal strip _____
 Floor: Type Fastener: Studs Length: 4" Spacing: 24" OC
 Walls: Type Fastener: Studs Length: 6" Spacing: 10" OC
 Roof: Type Fastener: Studs Length: 6" Spacing: 24" OC

Fastening multi wide units

Debris and organic material removed _____
 Water drainage: Natural _____ Swale _____ Pad _____ Other _____

Site Preparation