

COLUMBIA COUNTY PERMIT WORKSHEET

These worksheets must be completed and signed by the installer.
Submit the originals with the packet.

Installer Rusty L. Knowles License # I 4-1038219



911 Address where home is being installed 8493 SW 3247
Lake City FL 32054

Manufacturer Linder Length x width 28 x 80

NOTE: If home is a single wide fill out one half of the blocking plan
If home is a triple or quad wide sketch in remainder of home

I understand Lateral Arm Systems cannot be used on any home (new or used)
where the sidewall ties exceed 5 ft 4 in

Installer's initials R.L.K.



Page 1 of 2

Used Home

Home installed to the Manufacturer's Installation Manual

Home is installed in accordance with Rule 15-C

Wind Zone II

Wind Zone III

Installation Decal # 20725

Longear 11314624 A/B

Single wide

Double wide

Triple/Quad

Serial #

Pier Spacing Table for Used Homes

Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18-1/2" x 18 (342)	20" x 20" (400)	22" x 22" (484)	24" x 24" (576)	26" x 26" (676)
1000 psf	3'	4'	5'	6'	7'	8'	9'
1500 psf	4' 6"	6'	7'	8'	9'	8'	8'
2000 psf	6'	8'	9'	10'	11'	10'	10'
2500 psf	7' 6"	9'	10'	11'	12'	11'	11'
3000 psf	8'	10'	11'	12'	13'	12'	12'
3500 psf	8'	10'	11'	12'	13'	12'	12'

* Interpolated from Rule 15C-1 pier spacing table

PIER PAD SIZES

23 1/2 x 31 1/4

I-beam pier pad size

NA

Perimeter pier pad size

16x16

Other pier pad sizes

16x16

(required by the mfg.)

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

ANCHORS

Pier pad size 20' Pier pad size 20' - 24x24

FRAME TIES

4 ft 5 ft

within 2' of end of home

spaced at 5' 4" oc

OTHER TIES

Number 28
6
2
2

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)

Manufacturer Longitudinal Stabilizing Device w/ Lateral Arms

Manufacturer Longitudinal Stabilizing Device w/ Lateral Arms

Sidewall
Longitudinal
Marriage wall
Shearwall

COLUMBIA COUNTY PERMIT WORKSHEET


Page 2 of 2

POCKET PENETROMETER TEST	
The pocket penetrometer tests are rounded down to _____ psf or check here to declare 1000 lb soil <input checked="" type="checkbox"/> without testing.	
<input checked="" type="checkbox"/> 1.0	<input checked="" type="checkbox"/> 1.0
<input checked="" type="checkbox"/> 1.0	<input checked="" type="checkbox"/> 1.0
POCKET PENETROMETER TESTING METHOD	
1 Test the perimeter of the home at 6 locations.	
2 Take the reading at the depth of the footer	
3 Using 500 lb increments, take the lowest reading and round down to that increment.	
<input checked="" type="checkbox"/> 1.0	<input checked="" type="checkbox"/> 1.0
TORQUE PROBE TEST	
The results of the torque probe test is <u>141.01</u> inch pounds or check here if you are declaring 5' anchors without testing <input checked="" type="checkbox"/> A test showing 275 inch pounds or less will require 5 foot anchors <input checked="" type="checkbox"/>	
<input checked="" type="checkbox"/> 1.0	<input checked="" type="checkbox"/> 1.0
Note	
A state approved lateral arm system is being used and 4 ft anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 400lb holding capacity <input checked="" type="checkbox"/>	
Installer's Initials	
<i>Rusty L. Brooks</i>	
ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER	
Installer Name	<i>Rusty L. Brooks</i>
Date Tested	<i>2-18-14</i>

Site Preparation	
Debris and organic material removed _____ Swale <input checked="" type="checkbox"/> Pad <input checked="" type="checkbox"/> Other _____	
Fastening multi-wide units	
Floor	Type Fastener <u>Lag S</u> Length: <u>6"</u> Spacing: <u>20"</u>
Walls:	Type Fastener <u>Screws</u> Length: <u>4"</u> Spacing: <u>29"</u>
Roof:	Type Fastener <u>Screws</u> Length: <u>14"</u> Spacing: <u>43"</u>
For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv roofing nails at 2" on center on both sides of the centerline	
Gasket weatherstripping requirements	
I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled manage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.	
Installer's initials	
<i>R.L.B.</i>	
Type gasket <u>factory</u>	
Pg. <u>1</u>	Installed Between Floors Yes <input checked="" type="checkbox"/> Between Walls Yes <input checked="" type="checkbox"/> Bottom of ridgebeam Yes <input checked="" type="checkbox"/>
Weatherproofing	
The bottom board will be repaired and/or taped. Yes <input checked="" type="checkbox"/> Pg <u>152.1</u> Sliding on units is installed to manufacturer's specifications. Yes <input checked="" type="checkbox"/> Fireplace chimney installed so as not to allow intrusion of rain water Yes <input checked="" type="checkbox"/>	
Miscellaneous	
Skirting to be installed Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Dryer vent installed outside of skirting Yes <input checked="" type="checkbox"/> N/A <input checked="" type="checkbox"/> Range downdraft vent installed outside of skirting Yes <input checked="" type="checkbox"/> N/A <input checked="" type="checkbox"/> Drain lines supported at 4 foot intervals. Yes <input checked="" type="checkbox"/> Electrical crossovers protected. Yes <input checked="" type="checkbox"/> Other _____	

Plumbing	
Connect all sewer drains to an existing sewer tap or septic tank. Pg <u>152.1</u>	
Electrical	
Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg <u>152.1</u>	
Plumber Signature	
<i>[Signature]</i>	
Installer verifies all information given with this permit worksheet is accurate and true based on the	
Installer Signature	
<i>[Signature]</i>	
Date 2-18-14	

✓ - 6-1101V All steel foundations from Oliver Tech
 ✓ - 5' Beam pieces 7' O.C. using 23 $\frac{1}{4}$ x 31 $\frac{1}{4}$ Abs rods



TIEDOWN LOCATIONS
 ■ MARRIAGE LINE OPENING SUPPORT PIER TYPE.
 ■ SUPPORT PIER TYPE.

FOUNDATION NOTES:
 • THIS DRAWING IS DESIGNED FOR THE STANDARD WIND ZONE AND IS TO BE USED IN CONJUNCTION WITH THE INSTALLATION MANUAL AND ITS SUPPLEMENTS.
 • FOOTINGS ARE SHOWN FOR EXAMPLE ONLY QUANTITY AND SPACING MAY VARY BASED ON SUPPORT POSTS, SEE INSTALLATION MANUAL FOR REQUIREMENTS.

53

Live Oak Homes
MODEL: L-2764D - 28 X 80
4-BEDROOM / 2-BATH

- (A) MAIN ELECTRICAL
- (B) ELECTRICAL CROSSOVER
- (C) WATER INLET
- (D) WATER CROSSOVER (IF ANY)
- (E) GAS INLET (IF ANY)
- (F) GAS CROSSOVER (IF ANY)
- (G) DUCT CROSSOVER
- (H) SEWER DROPS
- (I) RETURN AIR DUCT (HEAT PUMP OR DUCT)
- (J) SUPPLY AIR DUCT (HEAT PUMP OR DUCT)

L-2764D